

कार्यपालक अभियंता का कार्यालय  
ग्रामीण कार्य विभाग  
कार्य प्रमंडल, सोनपुर

Mob No :- 8986915436

E.Mail :- eerwdsonpur@gmail.com

पत्रांक ..... 826 अगु०

सोनपुर, दिनांक..... 24.04.2025

प्रेषक,

ई० प्रियंका कुमारी  
कार्यपालक अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रमंडल सोनपुर।

सेवा में,

नोडल पदाधिकारी (3054),  
ग्रामीण कार्य विभाग  
बिहार, पटना।

विषय:— बिहार ग्रामीण पथ अनुरक्षण निति-2018 के तहत स्वीकृत योजना में  
आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषयक ग्रामीण कार्य विभाग कार्य प्रमंडल सोनपुर के अंतर्गत बिहार  
ग्रामीण पथ अनुरक्षण निति-2018 के तहत स्वीकृत योजना के क्रियान्वयन हेतु आवंटन की  
मांग विहित प्रपत्र में तैयार कर भेजी जा रही है।

अनुरोध है कि उपर्युक्त योजना में आवंटन उपलब्ध कराने की कृपा की  
जाये।

अनु०:—उपयोगिता प्रमाण-पत्र।

विश्वासभाजन

*Prityanka Kumari*  
24/4/25

कार्यपालक अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रमंडल सोनपुर

*mm*  
24/4/25

# FORM GER 19-A

(See Government of India's Decision (I) below Rule-150  
Form of Utilization Certificate up to the month of **April-2025**

PIU:- E.E.,R.W.D. Works Division Sonapur.

| Sl. No. | Name of Scheme                                              | Sanction No. & Date with Amount (in lacs Rs.) | Amount Received (in lacs Rs.) | Particulars                                                                                                                                                                                                                                                                                                                                                                                                             |
|---------|-------------------------------------------------------------|-----------------------------------------------|-------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1       | 2                                                           | 3                                             | 4                             | 5                                                                                                                                                                                                                                                                                                                                                                                                                       |
| 1       | Construction of Rural Roads under New Maintenance Policy-18 |                                               | 10548.81267                   | Certified that out of Rs <b>10548.81267</b> lakh received during the years 2020-21 to 2024-25 in favour of E.E.R.W.D. works division Sonapur a sum of Rs <b>10548.81267</b> Lakh has been utilized for the purpose of <b>New Maintenance Policy-18</b> Scheme as given in the margin for which it was sanctioned and that the balance of Rs <b>NIL Lakh</b> remaining unutilized at the end of the period under report. |

Certified that I have satisfied that the condition of which the grants-in-aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually for the purpose for which it was sanctioned.

*P. Rajan*  
24/4/25  
EXECUTIVE ENGINEER  
R.W.D. Works Division Sonapur.  
*mm*  
24/4/25

| Requisition Formate for Scheme Head - MR-3054 Under Bihar Rural Road Maintenance Policy 2018 (In Rectification and surface Renewal) |                   |                                      |                       |                                                |                              |                 |                                                        |                                      |                              |                                     |                           |                      |                                    |                               |                                        |                                           |                                        |          |
|-------------------------------------------------------------------------------------------------------------------------------------|-------------------|--------------------------------------|-----------------------|------------------------------------------------|------------------------------|-----------------|--------------------------------------------------------|--------------------------------------|------------------------------|-------------------------------------|---------------------------|----------------------|------------------------------------|-------------------------------|----------------------------------------|-------------------------------------------|----------------------------------------|----------|
| Division Name:- Rural Works Department, Works Division- Sonpur                                                                      |                   |                                      |                       |                                                |                              |                 |                                                        |                                      |                              |                                     |                           |                      |                                    |                               |                                        |                                           |                                        |          |
| Sl.No                                                                                                                               | Package No        | Name of Road                         | Project ID as per MIS | Administrative Approval (AA) Letter No. & Date | Administrative Approval (AA) |                 | Agreement Amount (In Lac)                              |                                      | Agreement No & Date          | Date of Completion as per Agreement | Actual Date of Completion | Value of IRI (In Km) | Thickness of Bitumen Layer (In mm) | Value of Bitumen Content In % | Previous Total Alloted Amount (In Lac) | Upto date expenditure as per MIS (In Lac) | Requisition against Work Done (In Lac) | Remarks  |
|                                                                                                                                     |                   |                                      |                       |                                                | Length (In Km.)              | Amount (In Lac) | Initial Rectification on with Surface Renewal (In Lac) | 5 Years Routine Maintenance (In Lac) |                              |                                     |                           |                      |                                    |                               |                                        |                                           |                                        |          |
| 1                                                                                                                                   | RM/SA/SON/24/0002 | Dariyapur Badi Bandh to harijan Tola | 31306413026           | 6115<br>04.12.23                               | 1.500                        | 61.989          | 30.11430                                               | 12.14112                             | 05/MBD/2024-25<br>07.09.2024 | 06.06.2025                          | -                         | 2831                 | 25                                 | 5.03                          | 15.47449                               | 15.47449                                  | 14.19324                               |          |
| TOTAL                                                                                                                               |                   |                                      |                       |                                                |                              |                 |                                                        |                                      |                              |                                     |                           |                      |                                    |                               |                                        |                                           |                                        | 14.19324 |


*[Signature]*  
D.A.O Gr-I

R.W.D Works Div- Sonpur

*[Signature]*  
Executive Engineer  
R.W.D Works Div- Sonpur  
24/4/25

File :E:\2025\Bump data feb 2025\18021550 XIs, Section No.:22, Eqn :Y = 0 \* X ^ 2 + 1.000 \* X + 415.2

Name of Customer :Lalan Kumar, Name of Work/ Road :Daryapur Badi Bandh to harijan Tola, Lab Job number :



*[Signature]*  
25/2/25  
**Executive Engineer**  
R.W.D. Works Div. Sonapur

*[Signature]*  
25/2/25  
AE

*[Signature]*  
25/2/25  
1/E

Name of Road- Dariyapur Badi Bandh to harijan Tola

CONTRACTOR- Lalan Kumar

| Date    | Time     | Section No. | Length in km | Bumps in mm | Speed Rate | OR mm/km | IRI mm/km | IRI CATEGORY | Latitude  | Longitude | Event  |
|---------|----------|-------------|--------------|-------------|------------|----------|-----------|--------------|-----------|-----------|--------|
| 18/2/25 | 13:11:8  | 22          | 0.1          | 270         | 0          | 2700     | 2804      | ROAD         |           |           |        |
| 18/2/25 | 13:11:43 | 22          | 0.1          | 290         | 20.2       | 2900     | 3003      | G            | 25.767887 | 85.161924 | Normal |
| 18/2/25 | 13:12:0  | 22          | 0.1          | 240         | 10.1       | 2400     | 2505      | G            | 25.767526 | 85.162852 | Normal |
| 18/2/25 | 13:12:23 | 22          | 0.1          | 290         | 20.2       | 2900     | 3003      | G            | 25.767003 | 85.164014 | Curve  |
| 18/2/25 | 13:12:41 | 22          | 0.1          | 280         | 20.2       | 2800     | 2860      | G            | 25.766482 | 85.165328 | Normal |
| 18/2/25 | 13:13:0  | 22          | 0.1          | 250         | 20.2       | 2500     | 2604      | G            | 25.766138 | 85.166075 | Normal |
| 18/2/25 | 13:13:34 | 22          | 0.1          | 300         | 10.1       | 3000     | 3103      | G            | 25.765542 | 85.167253 | Normal |
| 18/2/25 | 13:13:45 | 22          | 0.1          | 230         | 20.2       | 2300     | 2404      | G            | 25.765271 | 85.169277 | Normal |
| 18/2/25 | 13:14:9  | 22          | 0.1          | 260         | 20.2       | 2600     | 2670      | G            | 25.765918 | 85.167672 | Normal |
| 18/2/25 | 13:14:21 | 22          | 0.1          | 300         | 10.1       | 3000     | 3103      | G            | 25.766392 | 85.166297 | Curve  |
| 18/2/25 | 13:14:35 | 22          | 0.1          | 300         | 20.2       | 3000     | 3103      | G            | 25.766876 | 85.165445 | Normal |
| 18/2/25 | 13:15:2  | 22          | 0.1          | 250         | 20.2       | 2500     | 2604      | G            | 25.767255 | 85.164547 | Normal |
| 18/2/25 | 13:15:23 | 22          | 0.1          | 230         | 20.2       | 2300     | 2404      | G            | 25.767631 | 85.163625 | Normal |
| 18/2/25 | 13:15:42 | 22          | 0.1          | 270         | 20.2       | 2700     | 2804      | G            | 25.767997 | 85.162664 | Normal |
| 18/2/25 | 13:16:3  | 22          | 0.1          | 340         | 10.1       | 3400     | 3502      | G            | 25.768149 | 85.162319 | Normal |
|         |          |             |              |             |            |          | IRI=      |              |           |           |        |
|         |          |             |              |             |            |          | 2831      |              |           |           | Normal |

$$Y = 0 * X^2 + 1.000 * X + 415.2$$

$$X = 3150$$

$$Y = 3020$$

(R) RURAL ROAD

Good <4000  
Average 4001-5000  
Poor >5001

Sund  
25/2/25  
1E

25/2/25  
25/2/25  
25/2/25

25/2/25

**Executive Engineer**  
R.W.D. Works Div. Sonapat

# 2nd and final Bill

11

Sch. XLV-Form No. 134

| Particulars                                                                                                                                | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                                                            | No.                           | L. | B. | D. |                  |
| Name of Work - Const of road from Dariyapur Badi Bardi to Harijan Tola under NMP 3054 Scheme                                               |                               |    |    |    |                  |
| Agency - Lalan Kumar                                                                                                                       |                               |    |    |    |                  |
| Agreement No - 05/MRD/2024-2025                                                                                                            |                               |    |    |    |                  |
| Date of Work order - 07-09-2024                                                                                                            |                               |    |    |    |                  |
| Date of Completion - 06-06-2025                                                                                                            |                               |    |    |    |                  |
| <u>Record Measurement</u>                                                                                                                  |                               |    |    |    |                  |
| Item No (1/2) Plv construction of Sub grade and Earthen Shoulders                                                                          |                               |    |    |    |                  |
| $2 \times 15 \times 30.00 \times \left( \frac{1.050 + 0.950}{2} \right) \times 0.300 = 270.00 \text{ m}^3$                                 |                               |    |    |    |                  |
| $2 \times 20 \times 30.00 \times 1.00 \times \left( \frac{0.330 + 0.360}{2} \right) = 378.00 \text{ m}^3$                                  |                               |    |    |    |                  |
| $2 \times 7 \times 30.00 \times \left( \frac{0.970 + 0.990}{2} \right) \times \left( \frac{0.320 + 0.350}{2} \right) = 137.89 \text{ m}^3$ |                               |    |    |    |                  |
| <u>785.89 m<sup>3</sup></u>                                                                                                                |                               |    |    |    |                  |

Continuation

| Particulars                                                                                                                                                                                                                               | Details of actual measurement |    |    |    | Contents of area |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                                                                                                                                                           | No.                           | L. | B. | D. |                  |
| 14<br>16 Plv Planting of trees<br>by roadside -                                                                                                                                                                                           |                               |    |    |    |                  |
| 75 Nos vide TMB Page (12)                                                                                                                                                                                                                 |                               |    |    |    |                  |
| @ Rs 1305 = 10/each - Rs                                                                                                                                                                                                                  |                               |    |    |    | 97883:10         |
| 15<br>17 Plv and laying hot applied<br>thermo plastic                                                                                                                                                                                     |                               |    |    |    |                  |
| 300.00m <sup>2</sup> vide TMB Page (8)                                                                                                                                                                                                    |                               |    |    |    |                  |
| @ Rs 886 = 50/m <sup>2</sup> - Rs                                                                                                                                                                                                         |                               |    |    |    | 265950:10        |
| 16<br>18 Plv and fixing typical<br>Logo Board -                                                                                                                                                                                           |                               |    |    |    |                  |
| 02 Nos vide TMB Page (8)                                                                                                                                                                                                                  |                               |    |    |    |                  |
| @ Rs 13150 = 64/each - Rs                                                                                                                                                                                                                 |                               |    |    |    | 26301:10         |
|                                                                                                                                                                                                                                           |                               |    |    |    |                  |
|                                                                                                                                                                                                                                           |                               |    |    |    | Rs 3302456:10    |
| Add 18% GST - Rs                                                                                                                                                                                                                          |                               |    |    |    | 594442:10        |
| Add 1% L. Less + Rs                                                                                                                                                                                                                       |                               |    |    |    | 33025:10         |
| Add S.F vide Page (8) + Rs                                                                                                                                                                                                                |                               |    |    |    | 12484:10         |
| Add S.F vide Page (12) + Rs                                                                                                                                                                                                               |                               |    |    |    | 2770:10          |
|                                                                                                                                                                                                                                           |                               |    |    |    | Rs 3945177:10    |
| Less 24.80% below - Rs                                                                                                                                                                                                                    |                               |    |    |    | 978404:10        |
|                                                                                                                                                                                                                                           |                               |    |    |    | Rs 2966773:10    |
| Less previous payment - Rs                                                                                                                                                                                                                |                               |    |    |    | 1547449:10       |
|                                                                                                                                                                                                                                           |                               |    |    |    | Rs 1419324:10    |
| <div style="display: flex; justify-content: space-between;"> <div> <p><u>A Kumar</u><br/>15/04/2025<br/>J.E</p> </div> <div> <p><u>CP</u><br/>15/4/25<br/>Continuation</p> </div> <div> <p><u>CP</u><br/>15/4/25<br/>AN</p> </div> </div> |                               |    |    |    |                  |