

प्रमाणित किया जाता है कि इस माप पुस्तक में
मशीन द्वारा कुल (100) एक बी पन्ने डाकिया
हैं जो श्रीमती गीताजिती सिन्हा, लघुमक अधिक
ग्रामीण कार्य विभाग, कार्य उपर प्रमोद गजानपुर
के नाम से निहित किया जाता है

W. W. D. Works Division
Executive Engineer
R.W.D. Works Division
Teghra (Begusarai)

Reissued to JE Mr. Sathynarayan
Kumar.

Gili
28/08/2024
NE

Sch. XLV-Form No. 134

DIVISION

SUB-DIVISION

Measurement Book

No.

524

Name of officer _____

Date of first entry _____

Date of last entry _____

3rd and Final Bill

26

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction of Road					
from Rly. (Bumfi) (P.M.V.S. School -					
crossing chowk) to Bably					
Pidhauri via West Side Boundary					
Wall of H. M.V.S. School					
N/A - M.V.S. Brother Builders					
At - Mathurapur, Dist - Samastipur					
Agreement No. 05 MBD/HR. 11/2024-2025					
Date of Start - 6-8-2024					
Date of Completion - 5-5-2025					
Actual Date of Completion - 24-3-2025					

Details of item					
① Construction of Sub-grade and earthen Shoulder					
$2 \times 1 \times 30.00 \times 0.80 \times 0.30 =$					14.40m
② providing and applying tack coat - do -					
$1 \times 30.00 \times 3.75 =$					112.50m ²
③ providing and Laying Semi dense Bituminous Concrete -					
$1 \times 30.00 \times 3.75 \times 0.025 =$					2.81m
④ providing and Laying of hot applied Thermoplastic					
(i) At Edge for BT portion					
$2 \times 1 \times 30.00 \times 0.10 =$					6.00m ²

Continuation


Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
30) providing and laying R.C.C. in Super structure — R.C.C M30					
Qty vide TMB page-24					
3.75 m ³ @ 9362 = 35 / m ³ — B					35109 = 0
31) Drain spouts completed					
Qty vide TMB page-24					
2 Nos @ 1079 = 59 / No — B					2159 = 0
32) parapet Construction — R.C.C M20					
Qty vide TMB page-24					
3.12 m ³ @ 8051 = 70 / m ³ — B					25121 = 0
33) painting on parapet wall					
Qty vide TMB page-27					
21.76 m ² @ 1397 = 16 / m ² — B					3028 = 0
34) planting of trees by the Road Side — do —					
Qty vide TMB page-27					
122 Nos @ 1305 = 10 / No — B					159222 = 0
35) Brick masonry work in Cement mortar 1:3 in parapet					
Qty vide TMB page-27					
2.21 m ³ @ 6172 = 39 / m ³ — B					13641 = 0
36) plastering with Cement mortar 1:4 on Brick — do —					
Qty vide TMB page-27					
61.92 m ² @ 215 = 14 / m ² — B					13321 = 0

Contin

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Bill value				2	65 721
Memo of payment					
Security deposit -					13286
Income tax -					15314
Lab. Cess -					2657
C. G. S. T					2657
S. G. S. T -					2657
S. Fee -					950
Royalty -					4758
Tree Plantation -					111455
Total deduction -					143734
Cont. Payment -					121987
G. Total				2	65 721
Passed for Rs. 265 721 = 00					
Rupees two lakh sixty five					
thousand seven hundred twenty					
one only.					
 15/11/2017 Executive Engineer R.W.D. Works Division Teghra (Bogusara) @mm-161425					

Continuation