

M/R New Maintenance

Block-3 आजमनगर

# Schedule XLV-Form No. 134

Repair of road from PWD Path Pindhal chowk to  
Kamlebari Paschim talu

**DIVISION**

Agreement No - 25/MBD/2024-25

Agreement Amount - 4,45,37,443/- **SUB-DIVISION**

Vishal Arora.

**MEASUREMENT BOOK**

1050  
09/10/24

प्रमाणित किया जाता है कि इस मापी पुस्तक में  
मशीन द्वारा कुल 100 पन्ने छीकाए हैं जिसे  
श्री अरविन्द कुमार कास सहो अन्निक  
बाजमनगर के नाम से निर्गत किया जाता है

*Executive Engineer*  
W.D. (W) Division Manihari  
०९/०७/२५

Sch. XLV-Form No. 134

\_\_\_\_\_ DIVISION

\_\_\_\_\_ SUB-DIVISION

## Measurement Book

No. 1050  
०९/०७/२५

Name of officer \_\_\_\_\_

Date of first entry \_\_\_\_\_

Date of last entry \_\_\_\_\_

# ISD on Alc bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Repair of road from PWD path pindhal chowk to kambhari					
Agency:- Vishal Anand					
Agreement No:- 25 MBD/2024-25					
Date of commencement:- 09/10/2024					
Date of completion:- 08/10/2025					

## Record measurement

① clearing and grubbing road land - E.T.				
2	8	30m	1.0m	= 480.00 m <sup>2</sup>
2	5	30m	1.0m	= 300.00 "
2	5	30m	1.0m	= 300.00 "
2	3	30m	1.0m	= 180.00 "
2	7	30m	1.0m	= 420.00 "
2	5	30m	1.0m	= 300.00 "
2	10	30m	1.0m	= 600.00 "
2	1	10m	1.0m	= 20.00 "
				∴ 2600.00 m <sup>2</sup>
				= 0.26 Hact.

**Continuation**



## Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
	2	3.40 m	X 0.70 m	=	4.76 m <sup>2</sup>
	3	7.30 m	X 1.10 m	=	24.09 "
	1	1.80 m	X 0.90 m	=	1.62 "
	5	4.50 m	X 1.40 m	=	31.50 "
	2	3.70 m	X 0.70 m	=	5.18 "
	3	3.00 m	X 1.20 m	=	10.80 "
	6	4.80 m	X 0.90 m	=	25.92 "
	2	3.40 m	X 0.80 m	=	5.44 "
	4	6.20 m	X 1.20 m	=	29.76 "
	5	4.30 m	X 1.10 m	=	23.65 "
	2	3.00 m	X 0.90 m	=	5.40 "
	4	8.20 m	X 0.80 m	=	26.24 "
	1	3.60 m	X 1.10 m	=	3.96 "
	3	4.70 m	X 1.20 m	=	16.92 "
	6	5.20 m	X 1.20 m	=	37.44 "
	4	8.30 m	X 1.00 m	=	33.20 "
	2	2.70 m	X 1.40 m	=	7.56 "
	6	4.00 m	X 0.90 m	=	12.00 "
	4	4.90 m	X 1.10 m	=	21.56 "
	8	5.40 m	X 0.90 m	=	38.88 "
	4	5.60 m	X 0.40 m	=	8.96 "
	2	2.90 m	X 1.10 m	=	6.38 "
	3	4.00 m	X 1.60 m	=	19.20 "
				Qty =	400.42 m <sup>2</sup>
		400.42 m <sup>2</sup>	X 0.075 m	=	30.03 m <sup>3</sup>

Continuation

Ans  
23/11/24  
AL

AAJSP  
23/11/24  
JE

## Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
	Record entry				
①	5 plv. laying & spreading				
	and compacting				
	CBM Gr-III - E.T.				
	2	3.50 m	0.70 m	=	4.90 m <sup>2</sup>
	3	7.40 m	1.20 m	=	26.64 "
	1	1.80 m	0.90 m	=	1.62 "
	5	4.60 m	1.50 m	=	34.50 "
	2	3.80 m	0.70 m	=	5.32 "
	3	3.10 m	1.30 m	=	12.09 "
	6	4.90 m	0.90 m	2	26.46 "
	2	3.50 m	0.80 m	2	5.60 "
	4	6.30 m	1.30 m	=	32.76 "
	5	4.40 m	1.20 m	=	26.40 "
	2	3.10 m	0.90 m	=	5.58 "
	4	8.40 m	0.80 m	=	26.88 "
	1	3.70 m	1.20 m	=	4.44 "
	3	4.80 m	1.30 m	2	18.72 "
	6	5.30 m	1.30 m	2	41.34 "
	4	8.50 m	1.10 m	=	37.40 "
	2	2.80 m	1.50 m	=	8.40 "
	6	4.10 m	0.50 m	=	12.30 "
	4	5.00 m	1.20 m	2	24.00 "
	8	5.50 m	0.90 m	=	39.60 "
	4	5.70 m	0.40 m	=	9.12 "
	2	3.00 m	1.20 m	=	7.20 "
	3	4.10 m	1.70 m	=	20.91 "

Continuation





## Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Record Entry					
① Construction of dry lean cement concrete sub base - E.I.					
5	1.20m	1.70m	0.100m		1.02 m <sup>3</sup>
3	2.25m	1.90m	0.100m		1.28 "
6	1.35m	2.10m	0.100m		1.70 "
3	1.50m	1.20m	0.100m		0.54 "
2	1.80m	2.20m	0.100m		0.79 "
5	2.10m	1.80	0.100m		1.89 "
7	1.90m	2.10m	0.100m		2.79 "
				Qty =	10.01 m <sup>3</sup>
				Unit + to =	8.44 m <sup>3</sup>

② Construction of panel concrete pavement M30 - E.I.					
1	15m	$\frac{5.10+3.75}{2}$	0.125m		8.30 m <sup>3</sup>
3	30m	3.75m	0.125m		42.19 "
4	30m	3.75m	0.125m		56.25 "
3	30m	3.75m	0.125m		42.19 "
1	20m	$\frac{3.75+4.90+3.75}{3}$	0.125m		10.33 "
6	30m	3.75m	0.125m		84.38 "
2	30m	3.75m	0.125m		28.13 "
1	18m	$\frac{3.75+5.10+3.75}{3}$	0.125m		9.45 "
6	30m	3.75m	0.125m		84.38 "
1	20m	3.75m	0.125m		9.38 "

Continuation C.O Qty = 374.98 m<sup>3</sup>

## Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
	1	$\frac{3.75+4.50}{2}$		$\times 0.125$	$= 3.61 \text{ m}^2$
				$\text{Total} =$	$378.59 \text{ m}^3$
③ Construction of subgrade & shoulder — E.I.					
	2	16	30	$\times 0.70 \times 0.450$	$= 302.40 \text{ m}^3$
	2	1	20	$\times 0.70 \times 0.450$	$= 12.60 \text{ m}^3$
	2	16	30	$\times 0.400 \times 0.300$	$= 115.20 \text{ m}^3$
	2	10	30	$\times 0.40 \times 0.300$	$= 72.00 \text{ m}^3$
	2	1	20	$\times 0.400 \times 0.300$	$= 4.80 \text{ m}^3$
				$\text{Total} =$	$507.00 \text{ m}^3$

Stamp  
11/01/023  
SE

## Record Entry

①	11	Km stone post.			$1 \times 2.00 \text{ Nos} = 2.00 \text{ Nos}$
②	12	20 m stone post			$1 \times 6.00 \text{ Nos} = 6.00 \text{ Nos}$
③	13	plv & erecting direction & place identification board.			$2 \times 1.20 \times 0.80 = 1.92 \text{ m}^2$

Continuation

## Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
④ 14 plr 60mm equilateral triangle board.					
					$1 \times 12.00 \text{ Nos} = 12.00 \text{ Nos}$
⑤ 15 plr 60mm circular board.					
					$1 \times 6.00 \text{ Nos} = 6.00 \text{ Nos}$
⑥ 16 plr 60mm x 450mm rectangular board.					
					$1 \times 4.00 \text{ Nos} = 4.00 \text{ Nos}$
⑦ 17 900mm side octagon board.					
					$1 \times 2.00 \text{ Nos} = 2.00 \text{ Nos}$
⑧ 18 Planting of tree by the road side — E.I.T.					
					$1 \times 25.00 \text{ Nos} = 25.00 \text{ Nos}$
⑨ 19 plr 8 laying road marking on B.T. surface — E.I.T.					
					$2 \times 16 \times 30 \text{ m} \times 0.100 \text{ m} = 96.00 \text{ m}^2$
					$2 \times 1 \times 20 \text{ m} \times 0.100 \text{ m} = 4.00 \text{ m}^2$
					$\text{Total} = 100.00 \text{ m}^2$
⑩ 20 plr Road marking on Pedestrian crossing—E.I.T.					
					$3 \times 6.00 \times 0.50 \times 2.0 = 9.00 \text{ m}^2$

Continuation

## Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	

⑪ 21	Pls Road marking on CC surface - EIT				
	2 x 10 x 30m x 0.10m =				60.00 m <sup>2</sup>
	2 x 10 x 30m x 0.100m =				60.00 "
	2 x 6 x 30m x 0.100m =				36.00 "
	2 x 1 x 20m x 0.100m =				4.00 "
				Qty =	160.00 m <sup>2</sup>

⑫ 22	Pls & fixing of typical MMSY informatory sign board.				
					1 x 4.00 Nos = 4.00 Nos

⑬ 25	Brick masonry work in c.m (1:3)				
---------	------------------------------------	--	--	--	--

	In parapet - EIT.				
	25% x 3 x 2 x 6.15 x 0.40 x 0.60 =				2.21 m <sup>3</sup>
	25% x 2 x 2 x 5.60 x 0.40 x 0.60 =				1.34 "
				Qty =	3.55 m <sup>3</sup>

⑭ 24	Pls plastering with c.m. (1:4) on b/w - EIT.				
	3 x 4 x 6.15 x 0.60 =				44.28 m <sup>2</sup>
	3 x 2 x 6.15 x 0.40 =				14.76 "
	3 x 4 x 0.40 x 0.60 =				2.88 "
	2 x 4 x 5.60 x 0.60 =				26.88 "
	2 x 2 x 5.60 x 0.40 =				8.96 "
	2 x 4 x 0.40 x 0.60 =				1.92 "

Continuation Qty = 99.68 m<sup>2</sup>



## Abstract of Cost

12

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	

① Clearing and grubbing road land — E/I					
0.26 Hact	0.U.T	198 P	①		
				@ 76326.08/Hact	Rs. 20001.00
② Const <sup>n</sup> of CSSB with metal — E/I					
34.776m <sup>3</sup>	0.U.T	198 P	②		
				@ 2762.67/m <sup>3</sup>	Rs. 96075.00
③ Pl <sup>n</sup> , laying, spreading and Compacting WBM cr-III — E/I					
30.03m <sup>3</sup>	0.U.T	198 P	③		
				@ 5984.22/m <sup>3</sup>	Rs. 179707.00
④ Pl <sup>n</sup> , laying, spreading and Compacting WBM cr-IV — E/I					
45.23m <sup>3</sup>	0.U.T	198 P	④		
				@ 5689.15/m <sup>3</sup>	Rs. 257320.00
⑤ Pl <sup>n</sup> and Applying primer Coat with Bituminous emulsion (RS-1) —					
301.55 m <sup>2</sup>	0.U.T	198 P	⑤		
				@ 55.63/m <sup>2</sup>	Rs. 16775.00
⑥ Pl <sup>n</sup> & Applying tack Coat with Bitumen emulsion (RS-1) — E/I					
1893.75m <sup>2</sup>	0.U.T	198 P	⑥		
				@ 19.08/m <sup>2</sup>	Rs. 36133.00

Continuation

@ 19.08/m<sup>2</sup> — Rs. 36133.00

ROBOLL NO

## Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
⑦ Pl. laying semi dense bituminous concrete					
— el I					
47.35 m <sup>3</sup>	Q.V.T	198 P	— (8)		
		@ 13776.67/m <sup>3</sup>	Rs.	652325.00	
⑧ Const <sup>n</sup> of dry lean Cement Concrete Sub					
base — el I					
8.44 m <sup>3</sup>	Q.V.T	198 P	— (8)		
		@ 5758.01/m <sup>3</sup>	Rs.	48598.00	
⑨ Const <sup>n</sup> of Panel					
Concrete Pavement 1930					
— el I					
378.59 m <sup>3</sup>	Q.V.T	198 P	— (8)		
		@ 9528.97/m <sup>3</sup>	Rs.	3607573.00	
⑩ Const <sup>n</sup> of Subgrade					
& Shoulder — el I					
507.00 m <sup>3</sup>	Q.V.T	198 P	— (8)		
		@ 264.72/m <sup>3</sup>	Rs.	134213.00	
⑪ Km Stone Post —					
2.00 Nos	Q.V.T	198 P	— (8)		
		@ 3131.89/each	Rs.	6264.00	
⑫ 200m Stone Post —					
6.00 Nos	Q.V.T	198 P	— (8)		
		@ 849.57/each	Rs.	5097.00	
⑬ Pl & erecting direction & place identification board					

Continuation

— el I

5060081.00

## Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
1.92 m <sup>3</sup>	0.V.T	178	P	(8)	
	@ 15	42.35/m <sup>3</sup>			Rs. 29073.00
(14) 14 Plv	600mm	equilateral			
	8	triangle board		—	ELI
12.00 Nos	0.V.T	178	P	(9)	
	@ 45	46.88/each			Rs. 54562.00
(15) 15 Plv	600mm	Circular			
		board		—	ELI
6.00 Nos	0.V.T	178	P	(9)	
	@ 43	89.19/each			Rs. 26885.00
(16) 16 Plv	600mm X 450mm				
		rectangular		board	—
4.00 Nos	0.V.T	178	P	(9)	
	@ 42	44.66/each			Rs. 16978.00
(17) 17	900mm	side octagon			
		board		—	ELI
2.00 Nos	0.V.T	178	P	(9)	
	@ 87	14.02/each			Rs. 17428.00
(18) 18	Planting of tree by				
	the road side			—	ELI
25.00 Nos	0.V.T	178	P	(9)	
	@ 130	5.10/each			Rs. 32627.00
(19) 19 Plv	8	laying road			
		marking on B-T surface			
				—	ELI
100.00 m <sup>2</sup>	0.V.T	178	P	(9)	
	@ 88	6.50/m <sup>2</sup>			Rs. 88650.00

Continuation

5325789

## Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
<del>20</del> <del>20</del> PL road marking on Pedestrian crossing — E/I 9.00 m <sup>2</sup> O.V.T MB P — (9) @ 886.50/m <sup>2</sup> — Rs. 7978.00					
<del>21</del> <del>21</del> PL road marking on c.c. surface — E/I 160.00 m <sup>2</sup> O.V.T MB P — (10) @ 1005.95/m <sup>2</sup> — Rs. 160952.00					
<del>22</del> <del>22</del> PL & fixing of typical MMSY informatory sign board 4.00 Nos O.V.T MB P — (10)					
					@ 11796.52/cach — Rs. 47186.00
<del>23</del> <del>25</del> Brick Masonry (153) work — E/I 3.55 m <sup>3</sup> O.V.T MB P — (10) @ 6185.97/m <sup>3</sup> — Rs. 21960.00					
<del>27</del> <del>27</del> PL Plastering with CG (1:4) on b/w — E/I 99.68 m <sup>2</sup> O.V.T MB P — (10) @ 237.64/m <sup>2</sup> — Rs. 23688.00					
<del>28</del> <del>23</del> Painting on Parapet wall — E/I 99.68 m <sup>2</sup> O.V.T MB P — (11) @ 139.16/m <sup>2</sup> — Rs. 13871.00					

Continuation

C.O. Rs. 5601369.00



Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Material statement					
① Earth =	507.07	c	35.25/m <sup>3</sup>	-	17872.00
② 26.5mm-9.5mm =	14.61	m <sup>2</sup>	c	901.46/m <sup>2</sup>	13170.00
③ 9.5mm-2.36mm =	10.43	m <sup>2</sup>	c	429.97/m <sup>2</sup>	4485.00
④ 2.36mm =	16.69	m <sup>2</sup>	c	144.75/m <sup>2</sup>	2416.00
⑤ 63mm-4.75mm =	36.33	m <sup>2</sup>	c	992.83/m <sup>2</sup>	36051.00
⑥ 11.2mm =	7.80	m <sup>2</sup>	c	901.46/m <sup>2</sup>	7037.00
⑦ Binding material =	0.18	m <sup>2</sup>	c	161.62/m <sup>2</sup>	29.00
⑧ 53mm-22mm =	54.73	m <sup>2</sup>	c	1100.04/m <sup>2</sup>	60205.00
⑨ 11.2mm =	10.86	m <sup>2</sup>	c	901.46/m <sup>2</sup>	9790.00
⑩ Crushed egg =	7.60	m <sup>2</sup>	c	901.46/m <sup>2</sup>	6851.00
⑪ 9.5mm-4.75mm =	39.45	m <sup>2</sup>	c	995.16/m <sup>2</sup>	23479.00
⑫ 4.75mm below =	28.37	m <sup>2</sup>	c	429.97/m <sup>2</sup>	12198.00
⑬ 20mm =	204.44	m <sup>2</sup>	c	1207.76/m <sup>2</sup>	246914.00
⑭ 10mm =	136.29	m <sup>2</sup>	c	595.16/m <sup>2</sup>	81114.00
⑮ C. sand =	278.83	m <sup>2</sup>	c	502.80/m <sup>2</sup>	140196.00
⑯ Brick =	1775	No.	c	5.13/each	9106.00
				115.	670907.00
				10% S. fee	67091.00
				limit to:	56295.00
⑰ Prime coat =	0.25	M.T.			
⑱ Tack coat =	0.52	M.T.			
⑲ Bitumen =	5.08	M.T.			5.825 MT
⑳ Waste plastic =	0.38	M.T.			
				MAHES	
				20/10/25	
				JE	
				AB	
				20/11/25	
				AV	

Continuation

AN/07 - 1952954  
 Letter No. 12 dt 7/2/25.