

प्रमाणित किया जाता है कि इस माप पुस्तक में मशीन द्वारा भुल (100) एक सौ पन्ने में लिखा हुआ है।
क्षेत्री गौरीजली सिन्हा, सहायक अभियंता, ग्रामीण
कार्य विभाग, कार्य उपर प्रमंडल भगवानपुर के
नाम से निष्कांत किया जाता है।

[Signature]
Executive Engineer
R.W.D. Works Division
Teghra (Begusarai)

Reissued to JE Mr. Satyanarayan
Kumar.

[Signature]
28/08/24
AE

Sch. XLV-Form No. 134

RWD Teghra DIVISION
Bhegwanpur SUB-DIVISION

Measurement Book

No. 520

Name of officer _____

Date of first entry _____

Date of last entry _____

~~3rd and A/C~~ Sd

3rd and final Bill

29

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :- Construction of					
Road from L-33 Jagdishpur to					
Middle School Jagdishpur					
N/A - M/s Brothers Builders					
At - Mathurapur, Dist- Samastipur					
Agreement No- CS-MBD/MR-N/2024-2025					
Date of Start - 6-8-2024					
Date of Completion - 5-5-2025					
Actual Date of Comp- 24-3-2025					
<u>Details of item</u>					
① Planting of trees by the					
Road Side - do -					
Qty = 45.00 Nos					
<u>Sd</u> 24-3-2025 J.E					
<u>Sd</u> 24/3/25 J.E					
<u>Up to Date Material Statement</u>					
E/W = 527.04 m ³					
Stone Metel = 78.14 m ³					
Screening = 9.57 m ³					
Stone chips = 362.21 m ³					
Course Sand = 121.48 m ³					
Local Sand = 38.36 m ³					
Bricks = 960 Nos					
filter material = 18.81					
SS-1 = 0.452 MT					

R3-1 = Continuation
1.022 MT

Bitumen = 9.14 MT

Sd
24-3-2025
J.E

36

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
The Road Side				
City side TMB page-29				
45.00 Hrs @ 1205 = 10/14				B 58730
				Total B 4768677
Add 1% L. Cess				B 47687
Add S.F				B 47147
				Total B 4863511
Add 18% GST				B 875432
				Total B 5738943
below 17.79 %				B 10209582
				Total B 47179852
Less previous pay				B 4660442
				Net B (57543)
24-3-2025 JE				24/3/25 JE
Work has been Completed as per specification				
24-3-2025 JE				24/3/25 JE

Continuation

UTTC/2025/11/10 11899 (11-51)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Bill value —					53015
Memo of Payment					
Security Deposit					2651
Income tax					1060
Lab. Cass					530
C. G. S. T					530
S. G. S. T					530
Tree Plantation —					41110
Royalty					1434
Total deduction —					47845
					6735
					5170
Cont. Payment —					46280
G. Total —					53015

Passed for Rs. 53015 = 00

Rupees Fifty three thousand

Fifteen only

15/11/25

15/11/25

Executive Engineer

R.V.D. Works Division

Tehra (District)

15/11/25