

MMBSY/AMISESH/ND8

MBN:-3689

Schedule XLV-Form No. 134

Doila Kumbhaila Road to Mahagaadi
to/g.

DIVISION

Santosh Kumar Singh SUB-DIVISION

"Tugbur"

MEASUREMENT BOOK

2nd A/c BILL

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of work:- Palla					
Kumhaila Road to					
Mahadalit Hala					
Agency:- Santosh Kumar Singh					
Agreement no:- 17 SBD/24-25					
Date of Start:- 14.11.24					
Date of Completion:- 13.11.25					
Block:- 1 Somapur					

Date of measurement:-
Measurement N/A
Sagunb. as N/A

ABSTRACT OF COST

① P/A of working bench - mark pillars				
Qty. vide TMS P(3)				
1 no :- ① = 1 no.				
@ Rs 2949 = 90/no.				Rs 2950 = 00
② Clearing and grubbing road land				
Qty. vide TMS P(3)				
1 no :- ② = 0.06 Ha				
@ Rs 76926 = 08/Ha				Rs 4616 = 00
③ Const of embankment -				
Qty. vide TMS P(3)				
1 no :- ③ = 78.42 m ²				
@ Rs 260 = 98/m ²				Rs 20469 = 00

Continuation
@ Rs 260 = 98/m²

Rs 20469 = 00

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
④ Const of Embankment					
Qty. vide TMBP ③					
1. no :- ④ = 313.72 m ²					
@ Rs 188 = 29/m ²					Rs 59070 = 00
⑤/⑥ Const of granular					
Sub base					
Qty. vide TMBP ②					
1. no :- ⑤ = 66.29 m ²					
@ Rs 240 = 52/m ²					Rs 22698 = 00
⑦ P/L, Spreading and Compacting					
WBM gran					
1. no :- ⑤ = 49.71 m ²					
@ Rs 5242 = 19/m ³					Rs 265560 = 00
					Rs 579646 = 00
Less 0.10% below ⑤					Rs 580 = 00
					Rs 579066 = 00
Add 18% GST					(+) Rs 104222 = 00
Add 1% L. Gen					(+) Rs 5791 = 00
Add S. Fee					(+) Rs 14087 = 00
					Rs 702176 = 00
Less for previous allotment					(-) Rs 412074 = 00
					Rs 291102 = 00
Requib					
26.02.25					
J.E Continuation					

material Statement

9

Sch.XLV-Form No. 134

[illegible]

Continuation