

M.N.F.

2744

Milima Hospital

1953

Schedule XLV-Form No. 134.

P.M.D PURITA DIVISION

A.E. BANIAKH SUB-DIVISION

ਇਸੇ ਦਿਨ ਦਿੱਤਾ ਜਾਵੇ ੦੧/੦੨/੫੨ ੨੩

Measurement Book 2744

੦੧/੦੨/੫੨ ਦਿੱਤਾ

3rd year Maintenance Bill.

79

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Name of work:-	Main. of				
	road from Milimji				
	Hospital to Nasa Road				
	Under MNP				
② Agency:-	Sai National Kistade				
③ Agreement NO:-	02/2/2012-13				
④ Date of commencement:-	05/11/12				
⑤ Date of completion:-	04/11/13				
⑥ Date of actual completion:-	10/11/13				
	15/07/14				
	02/11/13				
	Record entry on				
	date				
⑦ Restoration of arch					
	curb with soil 1000				

Sum of gravel				
L.H.S 2x	1.50 M	x	0.850 M	x 0.40 M = 1.02 M ³
L.H.S 2x	1.75 M	x	0.65 M	x 0.55 M = 1.25 M ³
R.H.S 4x	4.00 M	x	0.600 M	x 0.45 M = 4.32 M ³
R.H.S 5x	2.50 M	x	0.900 M	x 0.60 M = 6.75 M ³
R.H.S 3x	2.00 M	x	0.850 M	x 0.75 M = 3.83 M ³
L.H.S 6x	2.25 M	x	0.750 M	x 0.65 M = 6.58 M ³
R.H.S 2x	1.25 M	x	0.600 M	x 0.60 M = 0.90 M ³
R.H.S 4x	1.00 M	x	0.500 M	x 0.50 M = 1.00 M ³
L.H.S 5x	3.00 M	x	0.400 M	x 0.40 M = 2.40 M ³
R.H.S 2x	2.50 M	x	0.900 M	x 0.75 M = 3.58 M ³
			Total Qty	31.43 M ³
			Unit	29.25 M ³

Continuation

3rd year Maintenance P.M. 11.

81

Sch. XLV - Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Name of work: -	1 - Mount of road				
	1. from Miliyga Hospital				
	1. to Naya Chhat under MNP				
② Agency: -	Bri Nimal Kishore				
③ Agreement No.: -	02/2/2012-13				
④ Date of commencement: -	05/11/12				
⑤ Date of completion: -	04/11/13				
⑥ Date of actual completion: -	10/07/14				
⑦ Restoration of main					
	cuts				
29.25 M ³	vide T.H.B.	Page	75		
	(W) 221	7/11/13			6491.15
⑧ Maintenance of cart path					
	Shoulder filling with				
	fresh selected soil				
796.0 M ³	vide T.H.B.	Page	80		27446.00
533.44 M ³	@ RS 34.48/M ³				18343.60
Grand Total					
533.0 M ³					
⑨ Patch repair already					
	filled pot holes 5.5 M ³				
	WBM with 20mm pox mix				
⑩ Carpet & seal out type					
37.50 M ³	vide T.H.B.	Page	80		0.132115
29.34 M ³	@ RS 44/M ³				901.72
	(W) 221	0.44/M ³			537.15
⑪ Total Amount RS					30205.10
Less: - 15% below as per Agmt					4275.20
					4531.10
					6443.10
Net Amount RS					25674.20
					34511.10

Continuation