

3rd & final Bill
abstract (cont)
31

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① clearing & grubbing Rd. Land vide TMB Pg (24)					
Qty				0.31 Hac.	
@ 76326-02/Hac.				2 23847=00	
② Dismantling of concrete curb vide TMB Pg (24)					
Qty				16.87 m ³	
@ 1808-54/m ³				2 30510=00	
③ Const ⁿ of subgrade and earthen shoulder vide TMB Pg (24)					
Qty				987.08 m ³	
@ 263-24/m ³				2 2,59,826=00	
④ Circular sub base (CBB Gr. - II) with well graded material vide TMB Pg (24)					
Qty				23.300 m ³	
@ 2486-44/m ³				2 1,34,019=00	
⑤ P/V, laying, spreading & compacting WBM - II vide TMB Pg (24)					
Qty				10.550 m ³	
@ 5264-56/m ³				2 55541=00	
⑥ P/V, laying, spreading & compacting WBM - III vide TMB Pg (24)					
Qty				45.12 m ³	
@ 4955-43/m ³				2 2,23,589=00	
Continuation					
					2 7,27,332=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(18) Rd. Marking with hot applied thermoplastic, TMB Pg (27)					
Qty					308.40 m ²
@ 886-50/m ²					2 2,73,397=00
(19) P/v & fixing of typical MMS inform. board with logo					
Qty					01 nos.
@ 2 119,34.72/nos.					2 97,739=00
(20) Plastering with cement mortar (1:4) on B/W in sub-structure TMB Pg (28)					
Qty					18.88 m ²
@ 269-35/m ²					2 5097=00
(21) Painting two coats including primer coat after filling the surface TMB Pg (28)					
Qty					18.88 m ²
@ 137-55/m ²					2 2597=00
					2 77,43,249=00
Add 18% GST (+)					2 13,93,785=00
Add 1% LC (+)					2 77,432=00
Add S/F (+)					2 87,688=00
					2 93,02,154=00
0.13% below (-)					2 12,093=00
					2 92,90,061=00
less pre. payment (-)					2 90,40,000=00
Continuation					2 2,90,061=00

W/S
04/02/25
A.E.