

Schedule XLV-Form No. 134

Const & Maint of HL R.C.C. Bridges at Belgaum-Division
R.C.D. Rd at Duxhri-Division

Executive Engineer State scheme (NABAH)
Road Works Department
Roads Division Belgaum

DIVISION

SUB-DIVISION

Kadwa

MEASUREMENT BOOK

No. 2154

M/S Shrikanth

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Name of work:- Construction of					
H.L. RCC Bridge at Belauri					
Sagoli RD Road at					
Dukhri - Sisia (Bishampur)					
Agency:- M/S Shri Om Construction					
Mirelaipur/Katihar					
Agreement No:- 365 BD/2023-24					
Date of Commencement:- 11/12/2023					
Date of Completion:- 10/06/2025					
Date of Actual Completion:- 25/03/2025					
Abstract of Cost					
① E/W in excavation					
for structure — elz					
300.90m ³ O.V.T MB P- (52)					
@ 427.09/m ³ — Rs. 150699.00					
② Pl- & Constructing					
Temporary earth					
island — elz					
1.00 Nos. O.V.T MB P- (52)					
@ 329772.80/each — Rs. 329773.00					
③ Pl- & Constructing one					
Span Service to reach					
island — elz					
33.00 m O.V.T MB P- (52)					
@ 5951.95/m — Rs. 196414.00					
④ Pl- & laying of RCC					
1915 levelling Course-elz					
18.95m ³ O.V.T MB P- (52)					

Continuation