

1st and final RTI,

1 on A/C

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const of road					
from Chapra Jila antergat Bakind					
Passer Panchyat- Pachrukhi Madhyg					
Vidyalaya Musli Sindya to					
Togar Nath Naya Tola, Mukhyg					
Sadak Tak.					
Agency - chandra Bhushan Basad					
Agreement No 19/MSD/2024-2025					
Date of work order - 19-10-2024					

Date of Completion 18-07-2025					
Record Measurement					
Item No (I) clearing and					
grubbing road land					
2x	15x	30.00	x	1.00	= 900.00m ²
2x	12x	30.00	x	1.00	= 720.00m ²
2x	8x	30.00	x	1.00	= 480.00m ²
2x	1x	20.00	x	1.00	= 40.00m ²
					2140.00m ²
					0.214 Hect

Continuation

2nd and final Bill

18

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const of road from					
Chhapra jila antargat Bakham					
Parasa Panchayat Pachrukhi					
Madhya Vidyalaya Murli					
Sirisiga to Jagannathpur					
Naya Tola Mukhya Sadak tak					
Agency - Chandrabhushan Bared					
Agreement ab - 19/MSD/2024-2025					
Date of Workorder - 19-10-2024					
Date of Completion. 18-07-2025					
Further Measurement - Nil					
Approved 08/04/2025 Spinner 08/04/2025 AE					
Abstract of cost					
1) Plv clearing and grubbing					
0.214 Hect vide TMB Page (1)					
Rs 76926 = 08/Hect - Rs 16462 = W					
2) Const of subgrade 2 E/S					
388 = 12/m ³ vide TMB Page (1)					
Rs 264 = 51/m ³ - Rs 102662 = W					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Q2 No vide TMB Page (14)					
@ Rs 13011 = 28/each -				Rs	26023 = W
(21/23) Plv Const of brick masonry in parapet					
5.76 m ³ vide TMB Page (14)					
@ Rs 6352 = 01/m ³ -				Rs	36588 = W
(22/24) Plv Plastering in Brickwork					
40.32 m ² vide TMB Page (14)					
@ Rs 198 = 85/m ² -				Rs	8018 = W
(23/25) Plv Painting on parapet					
46.08 m ² vide TMB Page (15)					
@ Rs 136 = 43/m ² -				Rs	6310 = W
				Rs	3046769 = W
Add 187.45 -				Rs	548418 = W
Add 1% L. Less -				Rs	30468 = W
Add S.P -				Rs	25511 = W
				Rs	3651166 = W
Less 28.75% below -				Rs	940175 = W
				Rs	271091 = W
Previous Payment - (-)				Rs	1566584 = W
				Rs	1144407 = W
Sumon 08/04/2025 J.E.				Suman 08/04/2025 AE	