

**कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग कार्य प्रमंडल अररिया।**

पत्रांक.....९९९..... / अररिया,

दिनांक.....26-04-2025

प्रेषक,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, अररिया।

सेवा में,

सचिव सह शक्ति प्रदत्त पदाधिकारी
ब्राडा (BRRDA)
बिहारपटना।

विषय:— NABARD Bridge योजना के पथ में कराए गए कार्य के भुगतान हेतु अधियाचना के संबंध में।

महाराज

उपर्युक्त विषय के संबंध में कहना है कि अधोहस्ताक्षरी कार्यालय से कार्यान्वित हो रहे NABARD Bridge योजना के पथ में संवेदक के विपत्र का भुगतान मापीपुस्त के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय।

अनु० —विवरणी।

विश्वासभाजन

26/04/25
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, अररिया।

Format for Requisition of Allotment under NABARD (Bridge)

Name of Division :- R.W.D. Works Division, Araria

Name of Circle :- R.W.D. Works Circle Kishanganj

| SL NO. | Name of Road | Name of Agency | Amount of A.A. (In Lakh) | Amount of Agreement (Main Work) (In Lakh) | Allotment Received (In Lakh) | Total Expenditure (In Lakh) | Value of Work as per Measurement (In Lakh) | Current Demand (In Lakh) | Physical Status of Work (Completed/ Incomplete) | Remarks |
|--------|---|---------------------------------|--------------------------|---|------------------------------|-----------------------------|--|--------------------------|---|---------|
| 1 | Construction of RCC Bridge at RCC Bridge in T01- Sundari to Balchanda near Sundari Village | M/S Komal Construction | 372.80000 | 323.40212 | 194.00000 | 194.00000 | 217.24620 | 23.24620 | Incomplete | |
| 2 | Construction of Rcc Bridge At Masood se Jamin to T01 Rangdaha at CH-0.500 km | V B Buildcon Prop Diwakar Kumar | 173.9900 | 143.89513 | 70.94930 | 70.94930 | 140.28970 | 69.34040 | Completed | |
| 3 | Construction of Rcc Bridge in T01 Belwa (Beroburi Middle school)to Raniganj At- Ch-0.500 km | V B Buildcon Prop Diwakar Kumar | 363.87000 | 355.03759 | 257.21789 | 257.21789 | 293.06893 | 35.85104 | Incomplete | |
| | | | 546.79000 | 467.29725 | 264.94930 | 264.94930 | 357.53590 | 92.58660 | | |

Certified that _____

01. All Works have been done as per specification of estimate and Agreement.

02. All reports of laboratory test have been received and found satisfactory.

03. Works have been Supervised by the Authority concerned.

Executive Engineer,
R.W.D. Works Division,
Araria
22/04/2023