

Name of book: - Belni mukhya sadak Jalesware matho bhasto

Schedule XLV-Form No. 134

pubmahadait to 1

grades from 1950 to 1959

Sahmagar

DIVISION

Ladaria

SUB-DIVISION

1420

MEASUREMENT BOOK

Agency: - RRM deri

प्रमाणित किया जाता है कि स्व. मापीय
में मशीन द्वारा कुदित ०१ से १०० तक
अंकित है, जो अर प्रमेल पदाधिकारी,
लक्ष्मिपु के नाम से निर्गत किया जाता
है।

Handwritten signature
Executive Engineer
Rural Works Department
Works Division, Jaynagar
Handwritten signature
30/1/15

Sch. XLV-Form No. 134

Jaynagar DIVISION

Ladaniya SUB-DIVISION

Executive Engineer
Rural Works Department
Measurement Book
Works Division, Jaynagar

1420

No.

Name of officer _____

Date of first entry _____

Date of last entry _____

1st on AC Bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

of the measurements relating to each work.					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
name of work:- construction of					
road from Belhi mukhya					
Sadak Jaleshwar mahato					
char to pub mahadali to					
under canopy (sc)					
Agency:- Remuderi					
start date:- 19-08-2021					
Date of completion:- 18-05-2022					
Agreement no:- 28 S.B.D / 2021-22					
(Revised measurement					
item no (1):- plf setting out					
pillar - - - of 12					
1.00 X 3m08 = 3m08					
Total = 3m08					
item no (2):- clearing And					
scrubbing of vegetation - of 12					
1X 5 X 30 X 3.50 = 525m ²					
1X 2 X 30 X 3.50 = 210.00					
1X 5 X 30 X 3.50 = 525.00					
1X 2 X 30 X 3.50 = 210.00					
Total = 1470m ²					
10,000m ²					
Qty = 0.147 Hect.					

Continuation

(ABSTRACT of work)

5

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
item no (1/1) i- P/f setting					
out plus - - - - of 12					
Qty. nide Tm BP-01					
Qty = 3 nos					
@ Rs 2448.87 / each = Rs 7347 =					
item no (3/2) i- cleaning and					
scrubbing road land - - of 12					
Qty. nide Tm BP-01					
Qty = 0.147 H					
@ Rs 51135.76 / H = Rs 7517 =					
item no (3/3) i- construction of					
embankment with soil - of 12					
Qty. nide Tm BP-02					
Qty = 250.78 m ³					
@ Rs 140.13 / m ³ = Rs 35142 =					
item no (4/1) i- providing and					
laying G.S B-100-I - of 12					
Qty. nide Tm BP-4					
Qty = 274.95 m ³					
@ Rs 3078.29 / m ³ = Rs 816403 =					
item no (5/24) i- P/f masonry					
Base - - - - of 12					
Qty. nide Tm BP-02					

Continuation

Qty = 2 nos

@ Rs 10751.77 / each = Rs 21504 =

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
<u>item no (65)</u> i- Earth work in Excavation found of					
		Qty. nide	Temp	- 3	
		Qty =	15.65	m ³	
	@ RS	269.32	/m ³	= RS	4215 =
<u>item no (76)</u> i- providing m-15 in foundr - - - - - of					
		Qty. nide	Temp	p-3	
		Qty =	2.84	m ³	
	@ RS	5881.10	/m ³	= RS	16702

<u>item no (87)</u> i- Plain Reinforcement in substructure - - - of					
		Qty. nide	Temp	- 3	
		Qty =	15.16	m ³	
	@ RS	6701.41	/m ³	= RS	101593 =
<u>item no (98)</u> i- providing And laying NP-3, 600mm φ - - - of					
		Qty. nide	Temp	p- 3	
		Qty =	7.50	m	
	@ RS	2681.70	/m	= RS	20113 =
				Total = RS	1520873 =
		Add 1% S.T 12%.	= RS	182505 =	
		Add 1% less	= RS	15209 =	

Continuation

Add S. Fe 1.249% = RS 18996 =

Total = RS 1737583 =

7

7

Sch.XLV-Form No. 134

[illegible]