

2nd on A/C 2nd

14

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of Mmsy road from Mahua to Jagah Se to Bahi Basti.					
Agency:- Sai Nagendra prasad.					
Agg. No:- 07MBB/MMsy/Aushesh/2024-25.					
Date of Start:- 04/10/2024.					
Date of Completion:- 03/10/2025.					
Record Entry					
1.	Const. of G.S.B Gr-I do-				
					48.60m
	2	30.00	4.05	0.200	= 145.80m
	2	15.00	4.05	5.06+4.05x0.200	= 26.32m
			3		
	1	2	0.00	4.05	0.200 = 16.20m ³
PCC,	5	30.00	3.75	0.100	= 56.25m ³
	2	15.00	3.75	4.92+3.75x0.100	= 12.44m ³
			3		
	2	30.00	3.75	0.100	= 22.50m ³
	01	10.00	3.75	0.100	= 3.75m ³
					186.06m ³
2.	Const. Prov. laying & Compacting WBM Gr-III do-				
	5	30.00	3.75	0.075	= 42.19m ³
	2	15.00	3.75	5.92+3.75x0.075	= 10.065m ³
			3		
	6	30.00	3.75	0.075	= 50.625m ³
	2	30.00	3.75	0.075	= 16.875m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$1 \times 10.00 \times 3.75 + 5.28 + 3.75 \times 0.160 = 6.816 \text{m}^3$					
		3			$= 152.72 \text{m}^3$
			limit		$= 150.00 \text{m}^3$
		Banned			
		10/04/2025			
		S.R.			
		15/4/25			

Abstract of cost

(1/74).	prov. & fixing bench-			
	mark -do-			
2 Nos.	vide T.m. B p. (7)			
	Q.R.S. 5258.06/each — RS.	10516.00		
(2/75).	prov. and fixing of			
	reference pile -do-			
06 Nos.	vide T.m. B p. (9)			
	Q.R.S. 2454.18/No — RS.	14725.00		
(3/76)	prov. clearing and			
	grubbing road land -do-			
1.05 Hec.	vide T.m. B p. (9)			
	Q.R.S. 76926.08/Hec. — RS.	80772.00		

Continuation C10-RS. 106,013.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
RS. 1030.050/m				RS.	30902.00
(17/85) Const. of un-reinforced					
PCC m-30.90-do					
150.00m ³ vide T.m.B P (12)					
RS. 9976.21/m ³				RS.	1496432.0
				RS.	10108934.00
Add GST 18%				RS.	1819608.00
Add L.Cess 1%				RS.	101089.00
Add S. fee				RS.	208356.00
				RS.	12237987.00
Less 12.21% below				RS.	1494258.00
				RS.	10743729.00
Less prev. payment				RS.	6891497.00
				RS.	3852232.00

10/11/2025
 J.R.

15/11/2025
 AR

Material Statement

Stone metal = 505.58m³

Stone Screening = 68.09m³

fine sand = 66.98m³

Coarse sand = 68.72m³

Stone chips = 137.45m³

10/11/2025
 J.R.