

KMGSY 315172 Const. of Road from 10245
Sc) Bhirbhira East 1A

Agreement NO-285/SRD/MKSY-21-2
Schedule XLV-Form No. 134

Name of Agency: Subodh Kumar Singh

DIVISION

Const. Cost:- 5960984=

Agency

Period. Cost:- 596805=

SUB-DIVISION

Total-6557489=

Sikhi MRS

MEASUREMENT BOOK

Date of Commence:-05-03-22

2686

Date of Completion:-04.12.22

1st Year Maintenance

31

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w -	Construction of road				
	from L-24 Se Bhirbhiri				
	East side				
N/A -	Subodh Kr. Singh				
Agri. No.	285/280/UNMEX/				2021-22
Date of commencement	05-03-2022				
Date of completion	04-12-2022				
Actual date of completion	07/03/24				
	/				
	Road Meast				
① Restoration of rain					
with	do				285
	12x	3.20x	1.0x	0.30 =	11.52 m ³
	23x	2.8x	0.90x	0.30 =	15.525 m ³
	18x	3.0x	1.0x	0.25 =	13.50 m ³
			Total -		40.54 m ³
② Making up of Bermet					
Shoulder	do				285
	14x	5.40x	0.80 =		60.48 m ²
	12x	5.40x	0.80 =		51.84 m ²
			Total -		112.32 m ²
③ Repair to Pot hole					
with	do				285
	2x	2.40x	0.80 =		3.84 m ²
	3x	2.10x	0.90 =		5.67 m ²
			Total -		9.51 m ²

Continuation

Abstract of bill

32

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Restoration of rain					
Unit — do — ely					
V.M.B.P ① 40.54 m ³					
Unit — 40.50 m ³					
@ 404.06 Rs.					16,3642
② Moulding up of Berms/					
Shoulder — do — ely					
V.M.B.P ② 112.32 m ²					
@ 60.28 — Rs.					6,7712
③ Repair to Pot holes					
M.S. — do — ely					
V.M.B.P ③ 9.51 m ²					
Unit 9.38 m ²					
@ 272.14 — Rs.					2,5532
— 10% — Rs.					25,6882
Add 6% — 18 1/4% Rs.					3,0832
Add 4% — 1% Rs.					2,572
Add 2% — 1% Rs.					1,562
Net At — 10% Rs.					29,1842
less 11.60% below Rs.					3,3852
Net Amt — Rs.					25,7992
<i>1667/25</i>					
<i>16.02.25</i>					
<i>At</i>					
Material Statement					
① Soil —					80.95 m ³

Continuation