

2001/28

Sanjay Kumar Technocrats Pvt. Ltd

Kashidhi - Sumi Road to Matunda.

Schedule XLV Form No. 134.

MMSY ANDS BKI

Saikhulfaur

DIVISION

Banbhila.

SUB-DIVISION

Measurement Book

2001-347 पत्र सं 13497

1497

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
18A on A/c Bill					
* Name of work: cons. of Road from Kusechi - Dumar Road & mahamada & mahamada (0.830km)					
* Agency: Sangay Kyi Technocrats pvt. Ltd (SKTPL)					
* Date of start - 27/01/2022					
* Date of Comp. - 26/01/2023					
* Actual Comp. - 05/11/2023					
* Rate ——— 7.29% below					
<u>measurement</u>					

1) Restoration of Rain cuts with full, masonry etc					
5x 6.0x 1.10x 0.30 =					9.90m ³
1x 8.0x 1.00x 0.30 =					2.40m ³
2x 1.01x 1.12x 0.30 =					6.75m ³
2x 2.5x 0.90x 0.30 =					13.50m ³
5x 6.0x 1.10x 0.30 =					9.90m ³
					✓
				Total	42.45m ³
				Limited	42.00m ³
2) making up of Berms/shoulder stripping excess soil					
6x 4.0x 1.0 =					24.00m ³
5x 2.0x 1.20 =					12.00m ³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT of Cost</u>					
1/ Restoration of Pavements					
Wide Pavement - (38)					
42.00 m ² @ 386.14/m ² ———					16218 =
2/ making up of Berms / shoulders					
Wide Pavement (29)					
71.60 m ² @ 57.36/m ² ———					4107 =
3/ manhd, of H.P. current					
wide P - (39)					
02 nos @ 1130.67 / each ———					2261 =
4/ painting two coats on					
New concrete (39)					
42.00 m ² @ 100.49 / m ² ———					4221 =
					/
Total					26807 26807 =
Add 12% L & C Loss 7.29%					
Add 12% L & C → ⊕					3217 =
Add 1%, L & C → ⊕					268 =
Total					3029 =
Less 7.29% below → ⊖					2208 =
					/
					28084 =
Grand Total					