

MMGSY अनुषा Const. of Road from Pongay Se
Hathiya to Goscipur Tola 45

Schedule XLV-Form No. 134

Agreement No- 68/ SBD/MMGSY -2021-22

Name of Agency:- AShish Anand

DIVISION

APARITA

Const. Cost:- 73,34,960 = ∞

Maint. Cost:-

4,79,922 = ∞

SUB-DIVISION

PALASI

Total:- 78,14,882:-

MEASUREMENT BOOK

Date of Commencement:- 23-06-2021

Date of Completion:- 22-03-2022

2297

2nd. year Maintenance

25

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:-	Maintenance of Road				
From:-	PMGSY Sahatga to Gopalpur				
	to L. tal.				
Name of Agency:-	ARISH Arand.				
Agreement No:-	68/93 D/MMGSY/2021-22.				
Date of Commencement:-	23.06.2021.				
Date of Actual Completion:-	24.07.2022.				
Entry date:-					

① Restoration of Raincuts.
do complete job

4 X	1.50 X	1.0 X	0.300 =	1.80 m ³
6 X	1.80 X	1.10 X	0.300 =	3.56 m ³
3 X	2.0 X	1.20 X	0.300 =	5.76 m ³
10 X	2.0 X	1.40 X	0.300 =	8.4 m ³
5 X	1.20 X	0.90 X	0.300 =	1.62 m ³
7 X	1.20 X	0.90 X	0.300 =	1.26 m ³
9 X	2.10 X	1.30 X	0.30 =	7.37 m ³
6 X	1.60 X	1.20 X	0.30 =	3.46 m ³
12 X	0.90 X	0.90 X	0.30 =	2.92 m ³
8 X	1.90 X	1.40 X	0.30 =	6.38 m ³
5 X	1.30 X	0.70 X	0.30 =	1.37 m ³
7 X	1.81 X	1.20 X	0.300 =	4.54 m ³
				48.44 m ³

② Making up beams/shoulders.
do complete job

4 X	30.0 X	1.00 =	120.0 m ²
5 X	30.0 X	1.00 =	150.0 m ²
			270.0 m ²

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
A Abstract of cost					
① Restoration of Rainwater					
do - complete set -					
48.44 m ³ (Q.V. TMB P-25)					
@ Rs = 944.00/m ³					Rs = 19593/-
② Making up berm shoulder					
do complete set -					
270.0 m ² (Q.V. TMB P-25)					
@ Rs = 60.40/m ²					Rs = 16330/-
③ Maintenance of 1/2 work					
(Hummer pipe)					
01 Nos (Q.V. TMB P-26)					
@ Rs = 1166.00/each					Rs = 1167/-
④ Maintenance of Road					
Sign					
0.10 Km (Q.V. TMB P-28)					
@ Rs = 1104.00/Km					Rs = 110/-
⑤ Maintenance of 200 m					
and 1 Km stone					
0.12 Km (Q.V. TMB P-26)					
@ Rs = 647.44/Km					Rs = 78/-
⑥ Cutting of branches of					
tree and shrubs					
02 Nos (Q.V. TMB P-26)					
@ Rs = 113.60/each					Rs = 227/-

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	Lt.	B.	D.	
(7) White washing of parapet wall of c/p work and trees					
20.64 m ² (G.N. TMB P-26)					
(a) Rs = 16.87/m ²				Rs =	348 /-
				Rs =	37833 /-
add G.S.T 12%				Rs =	4540 /-
add L.C 2%				Rs =	378 /-
add S.Tee				Rs =	400 /-
				Rs =	43151 /-
Less 0.11% below				Rs =	47 /-
				Rs =	43104 /-

Continuation