

part-A Bijolpur to Singhpur Tola School

part-B Bijolpur to Singhpur Tola School with Appendix 42.05

Schedule XLV-Form No. 134

CH TO MMGST (w.e)

DIVISION

SUB-DIVISION

Babampur

MEASUREMENT BOOK

No

M.B. No — 2091

Jitendra Kumar
Pg. No - 60 (MBD) 2021-22

Abstract of Cost

6th and Final Bill

33

Sch. XLV—Form No. 134

Part A

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :- const ⁿ					
of Road from Bijol					
pur to Singhpur					
tola school.					
under MMSy (W.B)					
Agency : Jitendra Kr.					
At - Kaptanpur					
Khushki bari, Anchal					
puria, East					
Dist - punna -					
- 854305 -					
Agreement no - MMSy					
WB 60 MBD 2021-22					
Date of commencement - 14.1.22					
Date of completion 13-01-23					
Date of Actual completion - 25-10-23					
All qty. vide MB - 2091					
1) plv and fixing of W.B					
mark and r.f					
pillars -					
21 NOS. @ 3213.45 = 67482.75					
qty. vide - TMBP - 01					
2) cleaning and grubbing					
road land -					
0.938 Ha @ Rs 48276.40 = 45283.26					
qty. vide TMBP - 01					

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
49/51) p/v and laying cement concrete wearing course - M30 grade - as per tech. sp. 9.90m ³ @ Rs 11148.02 = 110365.00 Rs = 20904660.00 Add GST @ 18% (+) Rs = 3762839.00 Add L-cess @ 01% (+) Rs = 209047.00 Add S. fee @ 10% (+) Rs = 216596.00 Rs = 25093142.00 less previous Bill (-) = 23814354.00 Rs = 1278788.00					

21-1-25
J.E.

Under
Rs 12115

Attested

Executive Engineer
Rural Works Department
Works Division, Barsoi
24-1-25