

3054 m/n. m/n - 60000 - 2018

Chin pu leobritan to Semant

Schedule XLV Form No.-134

BIHAR P.W.D.

Roraul DIVISION

Roraul SUB-DIVISION

MEASUREMENT BOOK 1285

Phan Jay Pandey

Name of work-

Situation of work-

Agency by which work is executed-

Date of measurement-

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Estand final Bill					
N/W - Champur Kabristan to Samari					
Agency - Dharmajay Landey					
Agreement No - 19/M.B.D/24-25					
Date of work order - 20/9/24					
Date of Completion -					
Date of Emloy - 5/3/25					
1/6 PIV and tying of					
Hydral manurely Informatory					
sign Board with Logo 3 Nos.					
2/2 clearing and grubbing					
road Land					
2x100x30 1.00 600m ²					
2x50x30 1.00 360m ²					
2x100x30 1.00 40m ²					
1000m ²					
Hence $\frac{1000}{1000} = 1$ Hect					
3/3 Const of Sub grade of					
Earthen shoulder with					
approved material obtained					
from borrow pits up to					
Lead 100 m-					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
14 18	Plastering with c.m				
	(1:4)				
Side	4	13.5	.55		29.7 m ²
Top	2	13.5	.40		10.8 m ²
Front face	4	.40	.55		1.88 m ²
					<u>41.38 m²</u>
				Limit	20.16 m ²
15 19	Painting two coat including				
	Primer coat and filling				
	the surface.				
	white T.M.B P5				20.16 m ²
R.S.1	2.60 m ² invoice BP/24-2500440				24/02/24
Bitumin	2.73 m ² invoice 4520438235				24/02/24
Material statement					Dated - 19/11/24
C/W - 414 m ³					
Bricks - 1440 nos.					
Stone Agg. - 113 m ³					
Some sand 56 m ³					
Stone chips - 34 m ³					
Sand - 1.4 m ³					
Pr 5/3/25 T.E Pr 11/03/24 A.E.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
(1) Piv and fixing of typical mm h.s. & 2nd formatory sign Board with logo					
32 nos	width T.M. B P 1				
C.R. 17419.920 / Nos					R 52260 =
(2) clearing and grubbing road land					
1 hect	width T.M. B P 1				
C.R. 76926.050 / hect					R 7693 =
(3) Const of Subgrade & Earthen shoulder with approved material obtained from Borrow pits up to road from					
257 m ³	width T.M. B P 2				
C.R. 180.910 / m ³					R 45408 =
(4) Const of Subgrade & Earthen shoulder with approved material obtained from Borrow pits up to road 1000 m.					
163 m ³	width T.M. B P 2				
C.R. 256.090 / m ³					R 41743 =
(5) Const of dry lean cement concrete Sub Base.					
7.03 m ³	width T.M. B P 2				
C.R. 8940.320 / m ³					R 62850 =
(6) Const of Panel Cement concrete Pavement mso					

Continuation

