

4th and final Bill

27

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - construction of Road from Jharuadangi mngsy Road straight hote to Khanki pwr road Agency - Bihari bharani Kashyap					
Ag. No - 41/SB/2023-24					
D.O.S - 15-03-24					
D.O.C - 14-03-25					
<u>measurement</u>					
1/10) construction of GSB					
by - do - EIT					
$10 \times \frac{(8.5 + 4.05)}{2} \times 0.200 = 11.75 \text{ m}^3$					
$20 \times \frac{(4.05 + 6.0 + 4.05)}{2} \times 0.200 = 16.47 \text{ m}^3$					
$20 \times \frac{(4.05 + 6.0 + 4.05)}{2} \times 0.200 = 16.47 \text{ m}^3$					
$30 \times \frac{(4.05 + 6.0 + 4.05)}{2} \times 0.200 = 28.2 \text{ m}^3$					
$20 \times \frac{(4.05 + 4.5 + 4.05)}{3} \times 4.05 \times 0.2 = 0.6 \text{ m}^3$					
$20 \times \frac{(3.75 + 7.5)}{2} \times 3.75 \times 0.100 = 11.25 \text{ m}^3$					
TOTAL = 84.74 m ³					
2/11) providing, laying, spreading					
WBM CR-3 - do - EIT					
$10 \times \frac{(8.5 + 3.75)}{2} \times 0.075 = 4.593 \text{ m}^3$					
$20 \times \frac{(3.75 + 6.0 + 3.75)}{3} \times 0.075 = 5.875 \text{ m}^3$					
$20 \times \frac{(3.75 + 6.0 + 3.75)}{3} \times 0.075 = 5.875 \text{ m}^3$					

Continuation

Abstract of cost

35

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1/1) construction of Benchmark — do — E11					
TMB-P.no(22) 1.182 km					
@ 7909.38/km —					RS = 93492
2/2) construction of Bunjees — do — E11					
TMB-P.no(22) 1.182 km					
@ 6615.98/km —					RS = 78202
3/3) clearing and grubbing road — do — E11					
TMB-P.no(22) 0.83149					
@ 75573.34/Ha —					RS = 62726
4/4) dismantling of cement concrete — do — E11					
TMB-P.no(22) 10.80 m ³					
@ 678.160/m ³ —					RS = 73242
5/7) construction of embankment — do — E11					
TMB-P.no(33,34) 748.22 m ³					
@ 259.60/m ³ —					RS = 194240
6/8) construction of embankment — do — E11					
TMB-P.no(33,34) 1745.86 m ³					
@ 211.39/m ³ —					RS = 369058
7/9) construction of sub- grade — do — E11					
TMB-P.no(29,30) 939.434 m ³					
@ 263.14/m ³ —					RS = 247203

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
43/49) planting of trees by the road.					do. — E12
Imb-p. no (32)					98 nos
@ 1258.749/nos					23 = 123357
Total					@ 11116077 = 10346573 =
Add 1% L. cess					@ 111160 = 103466 =
Add 18% C.S.T (H)					@ 2000894 = 1862383 =
Add S. Fee (H)					= 220163 =
Total					@ 13448295 = 12532585 =
Less 0.25% Belong (C)					33621 = 31331 =
Total					@ 12501254 =
Less Previous payment					13414674 = 8096489 =
					/
To be pay Total					= 4404765 =
Work has been completed as per specification & site condition					5318185 =
					11/03/25 J.E.
C&P					11.03.25 AE
30/4/28					