

4th and final bill

34

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W- construction of Road from Pipabadi mmgsy Road to Pahan tola Agency - Bipin Bihari Kashyap					
A99.No- 41/mmgsy- N/N/530/					
2023-24					
D.O.S - 13.03.24					
D.O.C - 14.03.25					
measurement					
1/4) Dismantling of cement concrete	do				R 17
$9 \times 30 \times 2.0 \times 0.100 = 54 \text{ m}^3$					
$1 \times 26 \times 2.0 \times 0.100 = 5.2 \text{ m}^3$					
Total = 59.2 m^3					
2/11) providing, laying, WBM					
GR-3	do				R 17
Update					
$5 \times 30 \times 3.75 \times 0.075 = 42.1875$					
$1 \times 3 \times 3.75 \times 0.075 = 0.84375$					
$2 \times 30 \times 3.75 \times 0.075 = 16.875 \text{ m}^3$					
$1 \times 11 \times 3.75 \times 0.075 = 3.09375$					
$1 \times 10 \times \left(\frac{6.5 + 3.75}{2} \right) \times 0.075 = 3.84375$					
$1 \times 8 \times 3.75 \times 0.075 = 2.25 \text{ m}^3$					
$1 \times 21 \times 3.75 \times 0.075 = 5.90625$					
$1 \times 30 \times \left(\frac{3.75 + 4.0 + 3.75}{3} \right) \times 0.075 = 8.625 \text{ m}^3$					
$6 \times 30 \times 3.75 \times 0.075 = 50.625 \text{ m}^3$					
$1 \times 16 \times 3.75 \times 0.075 = 4.5 \text{ m}^3$					

Continuation

Abstract of cost

44

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1/1) construction of setting out	do	do	do	do	do
TM B - P. no (28)		0.991 km			
@ 7108.50/km					RS: 70452
2/2) construction of pillars	do	do	do	do	do
Burj + 4		do			do
TM B - P. no (28)		0.991 km			
@ 5452.62 km					RS: 54042
3/3) clearing and grubbing road land	do	do	do	do	do
TM B - P. no (28)		0.69149			
@ 75573.34/149					RS: 521462
4/4) Dismantling of cement concrete	do	do	do	do	do
TM B - P. no (34)		59.20 m ²			
@ 678.160/m ³					RS: 401472
5/7) construction of 1000m	do	do	do	do	do
Lead		do			do
TM B - P. no (42, 43)		536.569 m ²			
@ 259.60/m ²					RS: 1392932
6/8) construction of 100m	do	do	do	do	do
Lead		do			do
TM B - P. no (42, 43)		1251.99 m ²			
@ 211.39/m ²					RS: 2646592
7/9) construction of subgrade	do	do	do	do	do
TM B - P. no (37)		831.533 m ²			
@ 263.14/m ²					RS: 2188102

Continuation

Continuation