

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction of the Road from Kotra to Gopalbad.					
[SH-78 Gopalbad To Barhiga Bazar NH-82]					
Agency - M/s Sonny Engineering Works					
Agreement No - MBD-10/2023-2024					
Date of Commencement - 20.01.2024					
Date of Completion - 19.10.2024.					
Date of Actual Completion - 28.01.2025.					

Record Entry.					
I) construction of Embankment from Roadway					
Cutting and excavation from Drain and foundation					
do do					
chainage	Area	Mean Area	Dist	Qty.	
0	2.019	-	-	-	-
50	2.037	2.028	50	101.400m ³	
100	2.042	2.040	50	101.975m ³	
150	2.051	2.047	50	102.325m ³	
200	2.037	2.044	50	102.200m ³	
250	2.051	2.044	50	102.200m ³	
300	2.013	2.032	50	101.600m ³	
350	2.126	2.070	50	103.475m ³	
400	1.937	2.032	50	101.575m ³	
450	2.102	2.020	50	100.975m ³	
					917.725m ³

Continuation



Rs - 108207209 =
 97 B.F.RS - 108073463 =

Sch. XLV-Form No. 134 B.F.RS

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
45) Providing 300mm dia across the Road				
from Drain to Drain				
do do all comp				
Qty vide TMB Page No 86				
135 RM @ Rs 1044.67/-				141030 =
5) Construction of sub-grade on Eastern shoulder				
do do all comp				
Qty vide TMB Page No 88				
14091.56m³ @ Rs 260.68/-				3673388 =
22) Providing of tree and one year Maintenance				
23) do do all comp				
Qty vide TMB Page No 85				
660.0 nos @ Rs 1288.76/-				850581 =
			Rs - 1128	72208 =
Less below 0.03%				33862 =
			Rs - 1128	38346 =
Add labour cost 1%				1128383 =
Add GST - 18%			20	310902 =
Add Seigniorage - 22				58563 =
			Rs - 1365	36194 =
Less previous			1162	69372 =
			Rs -	20266822 =
Limit - 20154606 =				
			28.01.2025	
Work has been completed as per Specification				
			28.01.2025	

Continuation

Alotment
 letter no - 29 date - 30/3/25
 Rs - 20154606 =