

2nd & final Bill Measurement.

9

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
M/WORIC — Const ⁿ of Rd.					
From Amulada to Sirji Bahu-					
ari under MR					
M/Agency — near Blue					
Star Const ⁿ .					
Agreement. MO — 35 MAR/24-28 —					
date of start — 02.01.25 —					
date of Comp — 01.09.25 —					
Item					
(1) PIV & fixing P.C.M.S.D.					
(Paved Conc. pavement)					
— do — do — old Comp. 25m					
6 x 30 m x 3.75 m x 0.125 m = 112.50 m ³					
1 x 10 m x 3.75 m x 0.125 m = 4.69 m ³					
Add Qty. ride T.M.B.					
page (6) item no. (10) (+) 210.93 m ³					
Total					328.12 m ³
Add 2% for extra					6.56 m ³
widening — (+)					
Total					331.40 m ³
(2) PIV & fixing 1cm. stone.					
Qty. — 03 HH.					
(3) PIV & fixing 2cm.					
stone. Qty. — 07 HH.					
(4) PIV & fixing R/R					
700 mm eq. given and					
(a) 600 mm equilateral Qty. — 08 HH.					
(b) 600 mm circular. Qty. — 08 HH.					
(c) 600 mm x 450 mm continuation					
rectangular					
Qty. — 06 HH.					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5) Plv & laying Road marl (Comp) with lot applied Thermoplastic Compound.					
(9) B.T. portion.					
$2 \times 1050 \text{ m} \times 0.10 \text{ m} =$					210.0 m^2
(b) PCC portion.					
$2 \times 700 \text{ m} \times 0.10 \text{ m} =$					140.00 m^2
(6) Plv B/w with CM (1:3)					
do-do all Comp. 20m					
$P/Ref. 8 \times 2 \times 3.6 \text{ m} \times 0.40 \text{ m} \times 0.60 \text{ m} =$					13.82 m^3
$R/A 91.8 \times 4 \times 2.50 \text{ m} \times 0.40 \times 0.30 \text{ m} =$					9.60 m^3
Total					23.42 m^3
Limit					23.04 m^3
(8) plotting with CM (1:4)					
do-do all Comp. 20m					
$8 \times 4 \times 3.60 \text{ m} \times 0.60 =$					69.12 m^2
$8 \times 2 \times 3.60 \text{ m} \times 0.40 \text{ m} =$					23.04 m^2
$8 \times 4 \times 0.4 \text{ m} \times 0.60 \text{ m} =$					7.68 m^2
$8 \times 4 \times 0.50 \text{ m} \times 0.40 \text{ m} =$					32.0 m^2
$8 \times 4 \times 2 \times 2.50 \text{ m} \times 0.30 =$					48.0 m^2
Total					179.84 m^2
Limit					161.28 m^2
(7) painting for Road					
only side same - PWB					
pad 2119 given 11.6)					
as 161.28 m ²					
(8) Plv & fixing typical					
type mm w/ y in for. 11 B					

Maint. Sign. Continuation 10/04/2008 S.E. 10/04/2008 10/04/2008

2nd & final bill

ABSTRACT.

11

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
9100) site clearing &					
subbing. TMB, page(5)					
Qty — 0.35 Hae.					
@ V. 72891. W/Hae. = — V.					255122D
(8) Cont'n of Subgrade.					
TMB, page(5) B.F.					
(a) lead 10 m. Qty — 945.6 m ²					
@ V. 173.51/m ² = — 1.					1639672D
(b) lead 1000 m. Qty — 630.00 m ²					
@ V. 243.80/m ² = — 1.					1539542D
(3) P.V. & laying USB WRT					
TMB, page(5) Qty — 31.91 m ³					
@ V. 4422.38/m ³ = — V.					141182D
(4) P.V. & laying USB WRT					
do do do Pamp. 20 h.					
TMB, page(5) Qty — 51.28 m ³					
@ V. 6777.40/m ³ = — V.					3485712D
(5) P.V. & laying USB WRT					
TMB, page(5) Qty — 94.96 m ³					
@ V. 6129.28/m ³ = — V.					5820362D
(6) P.V. & applying primer					
Coat (SS.) TMB, page(5)					
Qty — 1266.13 m ²					
@ V. 52.86/m ² = — 1.					669282D
(7) P.V. & applying floor					
Coat (PS.) TMB, page(5)					
Qty — 3976.88 m ²					
@ V. 18.16/m ² = — 1.					722202D

Continuation

Total 15543062D

P.T.O.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(8) PIV & laying SD BC.					
TMB, page (6)				Qty 79.42 m ²	
@ 1.15028.28 / m ²					119412120
(9) PIV & laying DLC.					
TMB, page (6)				Qty 13.13 m ³	
@ 1.8872.44 / m ³					11649500
(10) PIV & laying PCC M 30					
TMB, page (9)				Qty 331.40 m ³	
@ 1.1006.25 / m ³					1.364747120
(11) PIV & Fixing 10 m. stone					
TMB, page (9)				Qty 03 m ³	
@ 1.3443.87 / each					1033226
(12) PIV & Fixing 20 m. stone					
TMB, page (9)				Qty 07 m ³	
@ 1.887.29 / each					121120
(13) PIV & Fixing R/R traffic sign board.					
TMB, page (9)					
(a) 600 mm equilateral					
Qty 08 m ² @ 1.4428.81 / each					3543020
(b) 600 mm circular					
Qty 08 m ²					
@ 1.5744.59 / each					4595720
(c) 600 mm x 450 mm rectangular					
Qty 04 m ²					
@ 1.4859.06 / each					1943620

Continuation

Total 1.692975920

R/f 1. 692975920

13

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14) Road marking.					
TMB, page (10)					
(9) BT portion Btj		210.00 m			
@ 801.65 / m ²				u	168347.0
(b) pcc portion Btj		140.00 m			
@ 912.59 / m ²				u	127763.0
(15) Plv B/w with CM (1:3)					
TMB, page (10) Btj		23.04 m			
@ 9386.07 / m ²				u	216255.0
(16) plastering with CM (1:4)					
TMB, page (10) Btj		161.28 m			
@ 250.90 / m ²				u	40465.0
(17) Painting two coats.					
TMB, page (10) Btj		161.28 m			
@ 121.16 / m ²				u	19541.0
(18) Plv & Fixing typical					
type masonry iron sign					
and TMB, page (10) Btj		0.24 m			
@ 16288.19 / each				u	48865.0
Total					755099.50
Add 18% U&T				(+)	135917.90
Add 1% (about cess)				(+)	75510.00
Add S.F.				(+)	76700.00
Total					906238.40
0.07% less				(-)	6344.00
Total					9056040.00
less previous payment				(-)	4749725.00
Total					4306315.00

By *[Signature]*
10/04/25
S.E.

Continuation
By *[Signature]*
10/04/25
AE

P.T.D.

R and P only work has been
 completed as per spec
 for cable & work done in
 factory
 10/04/95
 56

Continuation