

Schedule XLV-Form No. 134

Reyabat tola to Reyabat tola.

ଅନ୍ତର୍ଗତ ଗ୍ରାମ ପଞ୍ଚାୟତ ସମିତି ଦ୍ଵାରା DIVISION

ଅନ୍ତର୍ଗତ ଗ୍ରାମ ପଞ୍ଚାୟତ ସମିତି ଦ୍ଵାରା SUB-DIVISION

ସଂଖ୍ୟା 2699

MEASUREMENT BOOK

Abinash. Arand

Particulars	Details of actual measurement	
	No.	L. B.
<u>Named work - Construction</u>		
<u>CD work from TSS Reyat to</u>		
<u>Reyat to 10 under MMGSY (50)</u>		
<u>Agency - Aivash Arond, Manigach,</u>		
<u>Dorbhanga</u>		
<u>Agreement No. - 179 SBO/2020-2021</u>		
<u>Date of start - 02.03.2021</u>		
<u>Date of completion - 01.12.2021</u>		
<u>Resurd measurement</u>		
<u>1. Construction of subgrade and earthon</u>		
<u>Shoulder - of cts.</u>		
<u>$02 \times 06 \times 30 \frac{(1.00 + 1.10)}{2} \times 2.75 = 103.95m^3$</u>		

<u>$02 \times 04 \times 30 \frac{(0.80 + 0.90)}{2} \times 2.75 = 56.10m^3$</u>		
<u>$02 \times 05 \times 30 \times 1.00 \times 2.75 = 82.50m^3$</u>		
<u>$02 \times 02 \times 30 \frac{(0.80 + 0.20)}{2} \times 2.75 = 24.75m^3$</u>		
<u>$02 \times 03 \times 30 \frac{(1.00 + 0.80)}{2} \times 2.75 = 44.55m^3$</u>		
<u>$02 \times 01 \times 30 \frac{(0.50 + 0.60)}{2} \times 0.275 = 9.075m^3$</u>		
		<u>320.925m</u>
<u>2. Road manding on edge of cts.</u>		
<u>$02 \times 06 \times 30 \times 0.100 = 36m^2$</u>		
<u>$02 \times 02 \times 30 \times 0.100 = 12m^2$</u>		
<u>$02 \times 05 \times 30 \times 0.100 = 30m^2$</u>		
<u>$02 \times 04 \times 30 \times 0.100 = 24m^2$</u>		
<u>$02 \times 03 \times 30 \times 0.100 = 18m^2$</u>		
<u>$02 \times 02 \times 30 \times 0.100 = 12m^2$</u>		
<u>$02 \times 01 \times 30 \times 0.100 = 4m^2$</u>		

Abstract of cost

Seh XIV Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
1. Setting out fall or				
of E.I. of side M.B.P. (20)				
0.5 No. @ 2418.30/No. - 12094/2				
2. Clearing & Grubbing				
of E.I. of side M.B.P. (20)				
0.24 Hec @ 52970.33/Hec - 12602/2				
3. 21w in excavation				
of E.I. of side M.B.P. (20)				
39.57 m ³ @ 279.09/m ³ - 16625/2				
4. Providing & Laying PCCMS				
of E.I. of side M.B.P. (20)				
9.19 m ³ @ 5591.19/m ³ - 51383				

5. Providing PCCMS				
of E.I. of side M.B.P. (21)				
67.48 m ³ @ 6391.32/m ³ - 431286/2				
6. Providing and laying N.B.H.P.				
of E.I. of side M.B.P. (21)				
15.0 m @ 3748.99/m - 56235/2				
7. Construction of embankment				
of E.I. of side M.B.P. (20)				
(a) 243.61 m ³ @ 190.34/m ³ - 46374/2				
(b) 274.46 m ³ @ 154.02/m ³ - 150135/2				
8. Construction of 4.5 Bgrt				
of E.I. of side M.B.P. (21)				
550.80 m ³ @ 2881.33/m ³ - 1587037/2				
9. Providing, laying M.B.P. 3				

