

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Name of Work:	NH-110 Ekangandih				
	Se Rasalpur Rambha-				
	wan Road.				
② Scheme:	MMGSUY				
③ Agency:	Ratnesh Construction				
	Pvt. Ltd.				
④ Agreement No.	SBD/14/2024-25				
⑤ Date of start:	31.01.2025				
⑥ Date of Completion:					
Record Entry					
① Clearing & Grubbing of Rd.					
Land					
	$2 \times 210 \times 30 \times 1.125 = 14175 m^2$				
	$2 \times 1 \times 30 \times 1.125 = 67.50 m^2$				
	$2 \times 20 m \times 1.125 = 45.00 m^2$				
	Total =				$14287.5 m^2$
					$= 1.429 Ha.$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(6)					B.F Rs. 5721961/-
Const ⁿ of Dry beam Cement Concrete					
vide item No (6.1) QTY $\Rightarrow$					10.54 m ³
At VTMP (13)					C.R. 3525.44 m ³ 37158/-
(7) Const ⁿ of Ramp Cement Concrete					
vide item No (6.4) VTMP (13)					
QTY $\Rightarrow$					210.936 m ³ @ Rs. 7381.12/m ³
					$\Rightarrow$ Rs. 1556954/-
					Rs. 7316073/-
Add G.S. 718%					Rs. 1316894/-
Add 1% L.S.					Rs. 73161/-
					Add S.F. 10% Rs. 234403/-
					Rs. 8940531/-
(-) Balance 19.99%					Rs. 1787212/-
					Rs. 7153319/-
Less provision Amount (-)					Rs. 2816681/-
					Rs. 4336638/-