

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>1st on A/C Bill</u>					
Name of work:-	Construction of Road from English Pith Road to Gulabaga Darit Tola under MMGSY (SC)				
Name of Agency:-	Bangra Const, Pvt Ltd, Vill - Shivaji Nagar				
Po - Fatehpur					
Dist - Siwan.					
Agreement no:-	79, MMGSY (SC) of 2019-20				
Agreement value:-	₹218253.00				
(i) Const. cost:-	₹5488937.00				
(ii) Maint. cost:-	₹729316.00				
Agreement length:-	1 Km				
Rate:-	11.11% Below				
Date of start:-	10.08.20				
Date of completion:-	09.02.21				
Actual date of comp:-					

Continuation

2nd year maintenance bill

35

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of work = maintenance of					
Road from English Pitch Road					
To Guler Baga Dalit Tola					
under mmGSY (SE)					
Agency = Bangra const. PVT. LTD.					
Agg. No. = 79 / mmGSY Bd / 2019-2020					
Date of start = 10/08/2020					
Date of comp ⁿ = 09/02/2021					
Actual Date of comp ⁿ = 02/09/2023					

① Restoration of Rainwater /

Berms with Soil

$$6 \times 4.00 \times 1.30 \times 0.30 = 9.36 \text{ m}^3$$

$$5 \times 5.20 \times 1.25 \times 0.30 = 9.75 \text{ m}^3$$

$$4 \times 3.80 \times 1.20 \times 0.30 = 5.47 \text{ m}^3$$

$$5 \times 4.80 \times 1.15 \times 0.30 = 8.28 \text{ m}^3$$

$$7 \times 5.20 \times 1.25 \times 0.30 = 13.65 \text{ m}^3$$

$$8 \times 4.90 \times 1.20 \times 0.30 = 14.11 \text{ m}^3$$

$$\text{Qty} = 60.61 \text{ m}^3$$

② making up of Berms /

Shoulder stripping

$$22.50 \text{ m}^2$$

$$5 \times 3.60 \times 1.25 = 22.50 \text{ m}^2$$

$$6 \times 4.80 \times 1.20 = 34.56 \text{ m}^2$$

$$4 \times 6.70 \times 1.15 = 30.82 \text{ m}^2$$

$$7 \times 5.40 \times 1.30 = 49.14 \text{ m}^2$$

$$8 \times 6.70 \times 1.20 = 64.32 \text{ m}^2$$

$$\text{Continuation Qty} = 201.34 \text{ m}^2$$

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Qty = 0.120 km vide TM BP-36					
@ 1071.82 / km					Rs = 129 = w
⑥ maint. of 200m stones					
Qty = 0.120 km vide TM BP-36					
@ 628.23 / km					Rs = 94 = w
⑦ cutting of Branches of Trees do-do-					
Qty = 2.00 Nos vide TM BP-36					
@ 109.74 / Nos					Rs = 219 = w
⑧ white washing of parapet walls do-do-					
Qty = 60.80 m ² vide TM BP-36					
@ 16.41 / m ²					Rs = 998 = w
⑨ maint of Already planted of Trees --					
Qty = 60.00 Nos vide TM BP-36					
@ 671.00 / Nos					Rs = 40,260 = w
Total Rs = 87,917 = w					
Add GST @ 12% (+)					Rs = 10,550 = w
Add L.C @ 01% (+)					Rs = 879 = w
					Rs = 99,346 = w
Less Below @ 11.11% (+)					Rs = 11,037 = w
					Rs = 88,309 = w
25/07/2018 25/07/2018 30					

Continuation