

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Ist on A/c Bill					
Name of work :- Construction of					
Road & CD works from L027					
to Narayanpur Tiwari Tola					
under MMGSY.					
Agency :- KUMAR MANASH Construction					
PVT. LTD.					
Agt. No. :- 94 SBD, MMGSY (NDB, BRICKS)					
Of 2018-19					
Date of agt. :- 07-02-2019					
Agt. value :- (i) Const. cost 8532592.00					
(ii) Maint. cost - 904902.00					
Rate :- 10% below					
Date of Commencement :- 06-02-2019					
Date of Completion :- 05-02-2020					
Date of Entry :- 13-11-2019					
Work done Measurement					
Item No. (1) Providing and fixing					
of working benchmark pillars					
	1X1				01 No.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5 th Year maintenance Bill					
Name of work: -	Comp. of Road and				
	CD works from L-27 NABAMPUR				
	TIRUPATI under mmhsy (NDB)				
Agency: -	Kumar Mahesh Const.				
	Pvt. Ltd.				
Est No -	94 SBD, mmhsy (NDB - Bricks)				
	of 2018-19				
Date of Commencement -	06.02.2019				
Date of Completion -	05.02.2020				
Actual Date of Completion -	03.02.2020				
Date of Entry: -	05.02.2020				

Measurement

① Restoration of rainwater

- do - do - job -

$$4 \times 3.50 \times 1.10 \times 0.300 = 4.62 \text{ m}^3$$

$$6 \times 2.50 \times 1.20 \times 0.300 = 5.40 \text{ m}^3$$

$$10 \times 5.00 \times 1.25 \times 0.300 = 18.75 \text{ m}^3$$

$$7 \times 3.75 \times 0.85 \times 0.300 = 6.69 \text{ m}^3$$

$$12 \times 4.50 \times 1.10 \times 0.300 = 17.82 \text{ m}^3$$

$$15 \times 7.50 \times 1.20 \times 0.300 = 40.50 \text{ m}^3$$

$$8 \times 4.20 \times 1.20 \times 0.300 = 12.09 \text{ m}^3$$

$$\text{Total} = 105.87 \text{ m}^3$$

② making up of Demolition shoulder

- do - do - do - complete job -

$$3 \times 2.50 \times 1.20 = 9.00 \text{ m}^2$$

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑦ maintenance of Road					
sign - do - do -					
0.18 km (city wide + msp - 56)					
@ Rs 1087.62/km					196 =
⑧ maintenance of 200m &					
km stone - do - do -					
0.29 km (city wide + msp - 56)					
@ Rs 576.44/km - Rs					167 =
⑨ cutting of shrubs,					
branches of trees - do - do -					
2 No's (city wide + msp - 56)					
107.48					
@ Rs 2.60/cch - Rs					215 =
⑩ providing and laying of					
hot applied thermoplastic					
compound 2.5mm thick including -					
- do - do -					
240 m ² (city wide + msp - 56)					
@ Rs 833.50/m ² - Rs					200,040 =
Rs -					3,55,280 =
Less 10% Rs Per msp - Rs					35,528 =
Rs -					3,19,752 =
<u>Chennai</u> <u>19/10/2025</u> <u>JE</u>					