

Agreed to Harsiddhi P. U. N. Harsiddhi
P. U. N. Harsiddhi
Schedule XLV-Form No. 134.

1978
25-26

Agreed _____ DIVISION

Harsiddhi _____ SUB-DIVISION

Abhay Kumar

Co. Harsiddhi Kumar

MEASUREMENT BOOK

27/12/19 21/6/19

1st on A/c Bill

1

Name for work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name- Aneraj To Hassidhi PWD					
Near Hassidhi Petrol					
Pump to Narak gini					
Tola					
Agency- Abhay Kumar Singh					
Agreement Value-					
Agreement No. - 02 SBD/NDB/					
					2025-26
Cost. Cost - 312.07345 Lakh					
Maint. Cost - 26.25769 Lakh					
Date of start - 22.03.25					
Date of Completion - 21.03.26					
Record Giving					
1. Const. of benchmark					
pillars					4 nos.
2. Const. of reference					
pillars					15 nos.
3. i. Plv and final					
MMGSY information					
Sign board					2 nos.
ii					
4. Clearing and					
grubbing road					
land					

Continuation

A.K. Singh
 28.5.25
 J.E

18
 28.5.25
 50

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
8/3 Const. of Subgrade & calthen shoulder					
eh					
		P-3-8			
		7045.5 m ³			
		Xe 242.8/m ³			
					- 1717693
9/10 Const. of GSB grade					
I eh					
		P-3-9			
		2732.52 m ³			
		Xe 3077.8/m ³			- 8410150
10/11 Const. of WBM grade					
3 eh					
		P-4-1			
		1040.624 m ³			
		Xe 5315.02/m ³			- 5530916
		Total			- 16554778
Add GST 18%				(+)	2979860
Add L. cess 1%				(+)	165548
Add Sewerage				(+)	380070
					20080256
10/11 Less Below 11.01%				(-)	2210836.0
					17869420
28.7.25 J.E.					
A.K.Singh					
28.7.25 J.E.					

Continuation