

**कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, गोपालगंज-2**

पत्रांक..... 908 3730

गोपालगंज, दिनांक..... 12/03/25

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, गोपालगंज-2

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,
—सह— सचिव, बिहार ग्रामीण पथ विकास एजेन्सी,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय:— नई अनुरक्षण नीति 2018 शीर्ष 3054 अन्तर्गत वित्तिय वर्ष 2025-26 में व्यय हेतु आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषयक ग्रामीण कार्य विभाग, कार्य प्रमंडल, गोपालगंज-2 के अधीन नई अनुरक्षण नीति 2018 शीर्ष 3054 अन्तर्गत वित्तिय वर्ष 2025-26 में कराए कार्य के विरुद्ध संलग्न विवरणी के अनुसार आवंटन उपलब्ध कराने की कृपा की जाए ताकि किए गए कार्य का भुगतान किया जा सके।

अनु0— यथोक्त।

विश्वासभाजन

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,

कार्य प्रमंडल, गोपालगंज-2

4/3/25

OFFICE OF THE EXECUTIVE ENGINEER
RURAL WORKS DEPARTMENT, WORK DIVISION, COPAL GANJ-2
 Requisition Formate For Schem Head- MR (3054) under BHAR Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Sl No.	Package No	Name of Road	Project ID as Per MIS	Administrative Approval (AA) Letter No & Date	Administrative		Agreement Amount (in		Agreement No & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of RI (in MM/KM)	Thickness of Bitumen layers (mm/M)	Value of Bitumen Content in Percentage	Previous Total Allotment (in Lakh)	Up-to-date Expenditure as per MIS (in Lakh)	Requisition against work Done (in Lakh)	Remarks
					Length in Km	Amount (in Lakh)	Initial Rectification with Surface Renewal (in Lakh)	5 Year Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
	MR-N/19-20 Copolganj-2-196	Devapur to Devapur High School	314701036969	6013/01-11-2019	1.870	70.954	80.96686	19.16877	10/01/2020 to 31/03/2020	15.04.25		2480	25	5	36.62097	36.62097	43.62191	

[Signature]
 Assistant Engineer
 RWD, Sub Division, Baranali

[Signature]
 D.A.O
 RWD, Works Division, Copalganj-2

[Signature]
 Executive Engineer
 RWD, Works Division, Copalganj-2


FORM CER 19
(See government of India's Decision) Below Rule-150
Form of utilisation certificate up to Month of July 2025
MR 3054 Rural Road maintenance policy 2018

Sl No.	Name of Scheme	Allotment Received		Expenditure		Balance	
1	MR 3054 Rural Road maintenance policy 2018	By Bank A/C	0.00	By Bank A/C	0.00	In Bank A/C	0.00
		By CFMS	209738537.00	By CFMS	206711004.00	In CFMS	3027533.00
		Total		Total	206711004.00	Total	3027533.00
						Certified that sum of Rs. 206711004.00 has been utilized for the purpose of MR 3054 Rural Road maintenance policy 2018 as given in the margin for which it was sanction as that the balance of Rs.3027533.00 remaining unutilized at the end of the period under report.	

2. Certified that I have satisfied my self the condition in which the grants aid was sanctioned have been duly full filled are beign fulfilled and that have exercised the following checks to see that the kind of checks exercised:-

- i. Work have been supervised by executive engineer/Super intending Engineer..... Yes
- ii. Periodical inspection has been conducted by E.E./S.E/E.E. Weekly S.E. quarterly
- iii. Construction materials have been tested-Yes
- iv. Measurement have been recorded in MB as test Check Conducted by Assistant Engineer/ Executive
- v All other coda formalities have been observed- Yes
- 3 Physical Progress achieved:-
 - i. Construction of Road work 01 Nos.
 - ii. Construction of CD work


09.07.25
Divisional Accounts Officer
R.W.D. Works Division
Gopalganj-2


09/07/25
Executive Engineer,
R.W.D. Works Division
Gopalganj-2

Name of Road:-Devapur to Devapur High School

Name of Contractor:- Rajanay Rai Construction Private Limited

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY ROAD	Latitude	Longitude	Event
10/7/25	10:37:0	46	0.1	210	0	2100	2258 G		26.412925	84.55936	Normal
10/7/25	10:37:17	46	0.1	240	10.1	2400	2517 G		26.413738	84.55978	Normal
10/7/25	10:38:28	46	0.1	220	10.1	2200	2344 G		26.414578	84.56013	Normal
10/7/25	10:39:38	46	0.1	270	10.1	2700	2775 G		26.415245	84.56047	Normal
10/7/25	10:40:13	46	0.1	280	10.1	2800	2862 G		26.415737	84.561212	Normal
10/7/25	10:40:13	46	0.1	250	10.1	2500	2603 G		26.416125	84.56178	Normal
10/7/25	10:41:0	46	0.1	260	10.1	2600	2689 G		26.416998	84.56202	Normal
10/7/25	10:41:0	46	0.1	220	20.2	2200	2344 G		26.41787	84.562305	Normal
10/7/25	10:41:24	46	0.1	190	20.2	1900	2086 G		26.41871	84.562508	Normal
10/7/25	10:41:24	46	0.1	170	20.2	1700	1913 G		26.419595	84.562727	Normal
10/7/25	10:42:0	46	0.1	310	10.1	3100	3120 G		26.420365	84.562677	Normal
10/7/25	10:42:0	46	0.1	230	20.2	2300	2431 G		26.421068	84.56202	Normal
10/7/25	10:43:1	46	0.1	280	10.1	2800	2862 G		26.415777	84.559662	Normal
10/7/25	10:43:36	46	0.1	220	10.1	2200	2344 G		26.415748	84.558703	Normal
10/7/25	10:49:12	46	0.1	260	10.1	2600	2689 G		26.415873	84.557743	Normal
10/7/25	10:49:12	46	0.1	220	10.1	2200	2344 G		26.416018	84.55678	Normal
10/7/25	10:49:47	46	0.1	190	20.2	1900	2086 G		26.416115	84.555773	Normal
10/7/25	10:50:6	46	0.1	240	20.2	2400	2517 G		26.416242	84.554797	Normal
10/7/25	10:50:22	46	0.1	220	10.1	2200	2344 G		26.41557	84.554512	Normal
AVERAGE 2480.42											

$$Y = 0 * X^2 + 0.862 * X + 448.5$$

$$X = 2200$$

$$Y = 2344$$

(R) RURAL ROAD

Good Average Poor

<4000 4001-5000 >5001

IRI Value

Average IRI:- 2480.42

g.h.
 10/02/25
 DE

Shanki
 10.7.25
 46

Name of Customer : Rajtanay Rai Construction Private
 Name of Work : Devapur to Devapur High Schc
 Road :
 Lab Job number : 46
 Date : 10-07-2025
 Section No. : 46

Test Date : 10-07-2025
 Machine No : 413
 Start S No :
 Start E No :
 Weather :
 Start Location :
 End Location :
 Road Name : Devapur to Devapur High Schc
 Road Type : (R) RURAL ROAD
 Side :
 UIV Range : 913 To 4000
 Dist Range : 0 To 2
 Equation : $Y = 0 * X^2 + 0.862 * X + 448.5$
 Interval :
 mm/km : 1000
 * 1000 m


Print

Generate Report and Graph

Redraw Graph

Map View

File : C:\Users\abhim\OneDrive\Desktop\Bump Report\1.xls, Section No. : 46, Eqn : $Y = 0 * X^2 + 0.862 * X +$
 Name of Customer : Rajtanay Rai Construction Private Limited, Name of Work/ Road : Devapur to Devapur High



913 / 11.14 m/s
 DE

913 / 10.72 m/s
 DE

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, गोपालगंज-2

अधियाचना हेतु प्रमाण-पत्र

- प्रमाणित किया जाता है कि बिहार ग्रामीण पथ नई अनुरक्षण नीति 2018 योजनान्तर्गत :-
1. पथ / पुल देवापुर से देवापुर हाई स्कूल में कराये गये कार्य की गुणवत्ता जांच की गयी है जो निर्धारित मानक/विशिष्टियों के अनुरूप हैं।
 2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।


24/07/25
कनीय अभियंता
ग्रामीण कार्य विभाग
कार्य प्रशाखा - बरौली


24/7/25
सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल- बरौली


24/7/25
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, गोपालगंज-2

Devapur to Devapur High School under MR 3054

Agency - Koj tanay Rai Construction Pvt Ltd,

Schedule XLV-Form No. 134

Executive Engineer
RWD (M) Division
Gopalgarh-2

DIVISION

Block - Barauli **SUB-DIVISION**

Measurement Book

1055

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost.</u>					
(1) clearing & grubbing road land by Manual mean.					
Qty. Vide TNBP-(15) item(1)					
= 0.19 ha @ 51133.76/ha					
					= Rs. 9715.00
(2) Cost. of Subgrade & earthen shoulder					
Qty. Vide TNBP-(15) item(2)					
= 1157.74 m ³					
Qty. Vide TNBP-(24) item(2)					
= 100.00 m ³					
= 1265.740 m ³					
Unit = 1233.00 m ³ @ 176.58/m ³					
					= Rs. 217723.00
(3) Cost. of G.S.B-II by providing well graded material.					
Qty. Vide TNBP-(15) item(3)					
= 259.78 m ³					
Unit = 252.59 m ³ @ 2247.82/m ³					
					= Rs. 567777.00
(4) Providing, laying, spreading & Compacting stone aggregate, W.B.M-II					
Qty. Vide TNBP-(16) item(4)					
= 56.975 m ³					
Unit = 40.120 m ³ @ 4124.67/m ³					
					= Rs. 165482.00
(5) Providing, laying, spreading & Compacting					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
stone aggregates, N.B.M - 11					
Qty. Vide TNBP-(16) item(5)					
= 384.307 m ³					
Unit = 291.860 m ³ @ 3786.76/m ³					
					= Rs. 1105204.00
(6/6) Providing & applying primer coat with bitumen emulsion (SS1).					
Qty. Vide TNBP-(16) item(6)					
= 1606.63 m ² @ 44.71/m ²					
					Rs. 71832.00
(7/7) Providing, laying & rolling of close-graded premix.					
Qty. Vide TNBP-(16) item(7)					
= 1606.63 m ² @ 222.47/m ²					
					= Rs. 357427.00
(8/8) Providing & applying tack coat (RS1)					
Qty. Vide TNBP-(16) item(7)					
= 6369.13 m ² @ 15.20/m ²					
					= Rs. 96811.00
(9/9) Providing & laying of SDBC.					
Qty. Vide TNBP-(17) item(8)					
= 119.07 m ³ @ 11431.18/m ³					
					Rs. 1361111.00
(10/10) Cost of un-reinforced P.C.C Pavement.					
Qty. Vide TNBP-(22) item(1)					
= 363.00 m ³ @ 6874.25/m ³					
					= Rs. 2495353.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) 11	R.C.C 415 grade R.M stone.				
	Qty. Vide TNBP (17) item (10)				
	= 3 nos. @ 2517.35/no				
					= Rs. 7552.00
(12) 12	200 M stone.				
	Qty. Vide TNBP (17) item (81)				
	= 8 nos. @ 651.54/no.				
					= Rs. 5212.00
(13) 13	Providing & erecting direction & place identification.				
	Qty. Vide TNBP (17) item (19)				
	= 1.92 m ² @ 12860.37/m ²				
					= Rs. 24692.00
(14) 14	Providing & applying 2 coats of water based cement paint.				
	Qty. Vide TNBP (17) item (13)				
	= 126.72 m ² @ 97.96/m ²				
					= Rs. 12413.00
(15) 15	Providing & fixing of retro-reflective cautionary, mandatory & informatory sign board.				
	(i) 600mm equilateral triangle.				
	Qty. Vide TNBP (17) item (14)				
	= 12 nos. @ 3557.72/no.				
					= Rs. 42693.00
(16) 16	(i) 600 mm circular.				
	Qty. Vide TNBP (17) item (15)				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
12 nos. @ 4871.75 / no.					
					= Rs. 58461.00
(17/17) 600 mm x 450 mm Rectangular.					
Qty. Vide TNBP (18) item (17)					
= 9 nos. @ 4163.05 / no.					
					= Rs. 37467.00
(18/18) R.C.C. 415 grade boundary pillars.					
Qty. Vide TNBP (18) item (16)					
= 72 nos. @ 524.96 / no.					
					= Rs. 37797.00
(19/19) Printing new letters & figures					
Qty. Vide TNBP (18) item (18)					
= 1584 cm/hr @ 0.52 / cm/hr					
					= Rs. 824.00
(20/20) Planting of trees by the road side.					
Qty. Vide TNBP (18) item (19)					
= 63 nos. @ 819.92 / no.					
					= Rs. 51655.00
(21/21) Providing & laying of hot applied thermoplastic compound.					
Qty. Vide TNBP (13) item (16)					
= 268.00 m ²					
Qty. Vide TNBP (24) item (3)					
= 120 m ²					
= 388.00 m ² @ 742.79 / m ²					
					= Rs. 288203.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$\frac{22}{22}$ Providing a fixing of typical 44654 informative Sign board. Qty. Vide TMRP-(19) item (21) = 3 Nos. @ 11535.60 / No. = Rs. 34607.00					
$\frac{23}{23}$ Brick Masonry Work in Cement Mortar (1:4) Qty. Vide TMRP-(19) item (22) = 5.76 m ³ @ 6070.48 / m ³ = Rs. 34966.00					
$\frac{24}{24}$ Plastering with Cement mortar (1:4) Qty. Vide TMRP-(19) item (23) = 40.32 m ² @ 178.97 / m ² = Rs. 7216.00					
$\frac{25}{25}$ Painting two coats including Primer coat after filling the surface. Qty. Vide TMRP-(19) item (24) = 117.12 m ² @ 108.98 / m ² = Rs. 12769.00					
					= Rs. 7104957.00
					= Rs. 852595.00
Add, G.S.T @ 12%.					= Rs. 71050.00
L. cess @ 1%.					= Rs. 8028602.00
					= Rs. 4014.00
Below @ 0.05%.					= Rs. 8024588.00
less Previous Passed Amt.					= Rs. 3662097.00
					= Rs. 4362491.00

26/05/25
SE

Continuation
26-5-25
AB