

1st on A/c B/L

Name of Work - 1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
N/W:-	LOS2	RCD	Road	To 3 to	
		Sulema	chak		
Agency:-	Dev Brothers.				
	Construction Private Limited.				
Agreement No -	8/HBD/24-25				
Date of start -	27-08-24				
Date of comp -	26-05-25				

① Claring and grubbing					
Road land.					
2 x	7 x	30.00	x 1.125 =	472.50	m ²
2 x	6 x	30.00	x 1.12 =	403.20	m ²
2 x	7 x	30.00	x 1.125 =	472.50	m ²
2 x	8 x	30.00	x 0.90 =	432.00	m ²
2 x	8 x	30.00	x 1.10 =	528.00	m ²
2 x	7 x	30.00	x 1.25 =	525.00	m ²
2 x	1 x	10.00	x 1.20 =	24.00	m ²
				2857.20	m ²
				or	0.285 Hec.

(Continuation)



III on A/C 214

16

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
① Const of sub grade & earthen shoulder					
$2 \times 6 \times 30 \times 1.25 \times 0.32$					$144.00 M^3$
$2 \times 5 \times 30 \times 1.2 \times 0.30$					$108.00 "$
$2 \times 8 \times 30 \times 1.15 \times 0.34$					$187.68 "$
$2 \times 6 \times 30 \times 1.1 \times 0.3$					$118.8 "$
$2 \times 4 \times 30 \times 1.25 \times 0.25$					$75 M^3$
$2 \times 7 \times 30 \times 1.2 \times 0.34$					$171.36 "$
$2 \times 5 \times 30 \times 1.2 \times 0.28$					$100.80 "$
					$= 905.64 M^3$
② Brick masonry CM (1:3) parapet					
$2 \times 4.7 \times 0.4 \times 0.6$					$2.26 M^3$
$2 \times 4.6 \times 0.4 \times 0.6$					$4.51 M^3$
$2 \times 4.6 \times 0.4 \times 0.6$					$2.21 M^3$
$2 \times 7.0 \times 0.4 \times 0.6$					$3.36 "$
$2 \times 4.75 \times 0.4 \times 0.6$					$2.28 "$
$2 \times 4.8 \times 0.4 \times 0.6$					$2.30 "$
					$= 12.41 M^3$
③ Plastering C.M (1:4)					
$4 \times 4.7 \times 0.6$					$11.28 M^2$
$2 \times 4.7 \times 0.4$					$3.76 "$

(Continuation)

$$4.50 \times 0.4 \times 0.6 = 0.96 "$$

17

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
2x 4.75 x 4.00 x 0.6					= 22.8 M ²
2x 2 x 4.75 x 0.4					= 7.6 "
2x 4.00 x 0.4 x 0.6					= 1.92 "
4x 4.6 x 0.6					= 11.04 "
2x 4.6 x 0.4					= 3.68 "
4x 7.0 x 0.6					= 16.80 "
2x 7.0 x 0.4					= 5.60 "
4x 0.4 x 0.6					= 0.96 "
					= 86.40 M ²

④. Paints or paper

		E / L			
3x 4.00 x 4.7 x 0.6					= 33.84 M ²
3x 2x 4.7 x 0.4					= 11.28 "
3x 4.0 x 0.4 x 0.6					= 2.88 "
4x 4.6 x 0.6					= 11.04 "
2x 4.6 x 0.4					= 3.68 "
4x 7.0 x 0.6					= 16.80 "
2x 7.0 x 0.4					= 5.60 "
					= 85.12 M ²

⑤. RCC MIS grade
boundary pillar

		Qty - 26 Nos			
--	--	--------------	--	--	--

(Continuation)

[illegible]

(Continuation)

Sch. XLV-Form No. 134					
Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
<u>Abstract of Cont.</u>					
① clearing & Grubbing : 1/1					
TMB-P-11				0.285 Ha	
@ Rs-7692	6.08/Ha				Rs-21924~
② GSB Gr-II					
TMB-P-11				23.40 M ³	
@ Rs-1817.69/M ³					Rs-42,533~
③ WBM Gr-II					
TMB-P-11				19.72 M ³	
@ Rs-3658.82/M ³					Rs-72,151~
④ Providing WBM Gr-III					
TMB-P-12				93.34 M ³	
@ Rs-3596.28/M ³					Rs-1,19,899~
⑤ Providing RS-I prime coat					
TMB-P-12				444.53 M ²	
@ Rs-5698/M ²					Rs-25,329~
⑥ Providing RS-I 2/2					
TMB-P-12				4057.32 M ²	
@ Rs-18.53/M ²					Rs-75,182~
⑦ Providing SDBC 2/2					
TMB-P-12				101.42 M ²	
@ Rs-11880.18/M ²					Rs-1204887~

(Continuation)

(Continuation)

21

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
(8) Const. of dry lean concrete .. E/F					
TMB-P-11 - 7.44 M ³					
@ Rs-3761.89 / M ³ - Rs-27,988~					
(9) Const. of Porel Concrete .. E/F					
TMB-P-11 - 94.63 M ³					
@ Rs-7677.45 / M ³ - Rs-7,26,517~					
(10) Provide R.M. stone .. E/F					
TMB-P-12 - 3 Nos.					
@ Rs-2632.15 / each - Rs-7896~					
(11) Provide 200mm stone .. E/F					
TMB-P-12 - 5 Nos.					
@ Rs-760.58 / each - Rs-3802~					
(12) 600 mm eggshaped .. E/F					
TMB-P-13 - 6 Nos.					
@ Rs-4306.62 / each - Rs-25,839~					
(13) 600 mm circular TMB-P-13 - 2 Nos.					
@ Rs-4177.45 / each - Rs-8354~					

(Continuation)

51

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
(14) 600x150 mm per angular board . . etc					
TMB-P-13 - 405.					
@ Rs 4032.90 per h - Rs 16131.00					
(15) 900 mm octagon sign board . . etc					
TMB-P-13 - 2 Nos.					
@ Rs 8502.28 per h - Rs 17004.56					
(16) Road Marking BT work . . etc					
TMB-P-13 - 216.20 M ²					
@ Rs 886.50/M ² - Rs 1,91,661.00					
(17) Road Marking ce work . . etc					
TMB-P-14 - 40 M ²					
@ Rs 988.82/M ² - Rs 39,552.80					
(18) Road Marking MT 637 board . . etc					
TMB-P-11 - 2m					
@ Rs 10667.51 per h - Rs 21,335.00					
(19) Const. of subgrade & earthen shoulder					
TMB-P-16 - 905.64 M ³					

(Continuation)
@ Rs 264.72/M³ - Rs 2,39,791.68

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
20) Plastering of wall - E/S					
TMB - P-18 - 55m					
@ Rs-130.50/m ² - Rs. 71,780~					
21) Half brick circular slee guard - E/S					
TMB - P-18 - 55m					
@ Rs-2159.40/m ² - Rs. 1,18,767~					
22) Plaster on parapet wall - E/S					
TMB - P-17 - 85.12m ²					
@ Rs-136.59/m ² - Rs. 11,626~					
23) Plastering C.M. (1:4) - E/S					
TMB - P-17 - 86.40m ²					
@ Rs-193.60/m ² - Rs. 16,727~					
24) Brick Masonry C.M. (1:3) - E/S					
TMB - P-16 - 12.41m ³					
@ Rs-6323.95/m ³ - Rs. 78,480~					
25) Astro-muffler's hood Traffic sign - E/S					
TMB - P-18 - 3.85m ²					

(Continuation)

@ Rs 14822.14/m² - Rs. 52917~
Rs-32,42,022~

24

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
A delcuss 1.16	—		(+)		32,420 ~
SA			(+)		30,193 ~
			Rs-		33,04,635 ~
Add 18.86 G St	—		(+)		5,94,834 ~
			Rs-		38,99,469 ~
Cess 2.87 % below			(-)		1,11,915 ~
			=		37,87,554 ~
lim. as per allot					35,34,524 ~
Provision pay (P-14)			(-)		25,51,917 ~
			P- (4)	(-)	5,34,524 ~
					3,08,441 ~
			Rs-		7,01,113 ~
					448083 ~
work has been completed by agency as per specification of JE					NE sign D/ files JE
			22/11/15		
			24		
			C.R.P		
			22/11/15		

(Continuation)