

1st year Mains

20

Sch. XI-V-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
CN-IT:-	M.M.N.S.V	(SC)			
Name of work -	const. of				
Road from	L032 to Lazum				
pur Mushari					
Agency -	vishal singh				
Agreement No -	808 B3/2020-21				
Date of commenc. -	06/01/21				
Date of completion -	05/10/21				
Actual date of completion					
	- 20/04/22				
Record entry					

① Restoration of Rain cuts					
as per T/S - all complete					
Job - do -					
1x2x7x	(1.00+1.05)				x 0.30
	2				
					= 4.305 m ³
1x11x	(0.90+0.70)				x 0.25
	2				
					= 2.20 m ³
1x2x17x	(0.80+0.95)				x 0.3
	2				
					= 3.88 m ³
1x26x	(0.8+1.15)				x 0.35
	2				
					= 8.87 m ³
1x29x	(1.15+1.00)				x 0.35
	2				
					= 10.91 m ³

Continuation

= 30.16 m³
Limit = 25.31 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
② making up Borms/shoulder					
stripping excess soil for-					
do -					
$1 \times 4 \times 17 \times \frac{(1.20 + 0.95)}{2}$					$273.010 m^2$
$1 \times 24 \times \frac{(0.95 + 1.05)}{2}$					$24.00 m^2$
$1 \times 21 \times 1.05$					$22.05 m^2$
$1 \times 30 \times \frac{(0.90 + 0.85)}{2}$					$226.25 m^2$
					$145.40 m^2$
					$140.63 m^2$

③ maintenance of work as per TIS and direct all complete job do-

$$1 \times 1.00 = 1.00$$

④ 19/10/15


⑤ 19/10/15

⑥ 19/10/15

Abstract of cost

22

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Restoration of Raincuts / Berms with soil / Berms do- 8ty vide TMBP-28 stem No ①					
					$= 25.31 \text{ m}^3 @ \text{RS } 386.14 / \text{m}^3$
					$= 9773.00$
② Making up of Berms / Shoulder Stripping excess soil 8ty vide TMBP-28 stem No ②					
					$= 140.63 \text{ m}^3 @ \text{RS } 57.56 / \text{m}^3$
					$= 8094.00$
③ Maintenance of 12 work as per T/S - do- 8ty vide TMBP 28 stem No ③					
					$= 1 \text{ NOS } @ \text{RS } 1130.67 / \text{NOS}$
					$= 1131.00$
					$= 18999.00$
(+) Add 12% WST					$= 2280.00$
(+) Add 1% L.C.D					$= 190.00$
(+) Add Seigniorage fee					$= 139.00$
					$\text{Total} = 20808.00$
 19/10/23 58					