

श्रीमती देवरी पार्वी मंगन चौक to मंगन
Schedule XLV-Form No. 134
महबिब अस्थान चौक

MAHABUB SC

Muzaffarpur West DIVISION

Paroo SUB-DIVISION

Ex. DP Construction Private Limited

MEASUREMENT BOOK

MB No-1579

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5 th and final bill					
N/W - widening and strengthening of road from Desna Puri Mahan Chowk to Munja Mahan Chowk					
Wingspan: 10m					
5 M.D. Works Division					
Executive Engineer					
Agency - Er. A.P. Construction					
Ag. No - 20 SBA/24-25					
Date of work order - 29.12.24					
Actual Date of completion - 03.04.25					
As per agreement - 23.04.25					

	work done.	
	further measurement NIL	
1)	Pro. cleaning and grubbing road land 1.33 Ha	
	@ 70 245.0/Ha → Rs 93426.0	
2)	Scarified existing bitumen surface 6956.25 m ²	
	@ 19.19/m ² → Rs 133490.00	
3.	Pro. Cons. do - embankment with material obtained from do - do etc -	
	1572.60 m ³ V.P - 28	
	167.81 m ³ V.P - 36	
	1740.41 m ³	
	Continuation	
	@ 237.59/m ³ → Rs 413506.00	

C.D.P.

Scanned with OKEN Scanner