

Rebel Name - Lakshya to Horiyan Taly
S.D - 24/11/2024 Agreement No - 14/MBP/23-24
C.D - 23/10/2024 (MR-3054)
Schedule XLV-Form No.-134

Seeparel

DIVISION

Seeparel

SUB-DIVISION

MEASUREMENT BOOK

MB NB-1700


Agema 9 Vday Kant Jha.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
19/19) Plastering BT+L					
Qty = 436.0 M ² vid-e-B-12					
@ 886.46/M ²					B = 386497 ~
20/21) Brick Masonry in C.M					
Qty = 2.88 M ³ vid-e-B-12					
@ 7396.74/M ³					B = 21303 ~
21/22) Painting on Parapet					
Qty = 292.80 M ² vid-e-B-12					
@ 135.81/M ²					B = 39765 ~
22/23) Plastering with C.M					
Qty 100.80 M ² vid-e-B-12					
@ 240.71/M ²					B = 24264 ~
Total =					3307006 ~

Add	WST @ 18% =	595261 ~
Add	Le @ 1% =	33070 ~
Add	SF @ 10% =	19996 ~
		3955323 ~
Less	Belw @ 18.00% =	721848 ~
		= 3233485 ~
Less	Per. A/c Payment =	1131719 ~
		= 2101766 ~

Construction work has

been completed as per specification.


 08.03.25
 A/B

Reed Name - Thavie to Schedule To
S. D - 24/01/2024 Agreement No-14/MBD/23-24
C. D - 23/10/2024 (3054-MR)

Schedule XIV-Form No.-134

MBN10-1699

Sebari

DIVISION

Sebari

SUB-DIVISION

MEASUREMENT BOOK

Agency - Uday Kant Jha

[illegible]

Attachment No- 33, dt- 10/05/2025
#1-18,35583 = Continuation