

Chapra machhaua mukhye path madopur
Bamstan se gachha tola hote hue Dilip Rai Ambika
Rai ke ghar tak.

Schedule XLV-Form No. 134

Executive Engineer
Rural Works Department
Works Division Marhaura

DIVISION

Machhaua. SUB-DIVISION

lobesdhana dhosi Infatech Pvt. Ltd.

MEASUREMENT BOOK

1008

2nd and Final Bill

6

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
N/w - Chhapra Marhaura Mukhya					
peth Madhopur Baram stan se					
Goraha tola hote hue Diliprai					
Ambika Rai ke ghar tak.					
Agency - Gopardhandhari Jyototech					
Pvt-Ltd.					
Agg No- 09/MR-3254N/MBD/2024-25					
Date of w.o - 28-06-24					
Date of completion- 27-06-25					
Actual date of completion- 24-06-25					
Date of measurement:-					
(1) Maintenance board 201 Nos.					
(2) C.S.B gr II					
$2 \times 4 \times 30.00 \times 0.125 \times 0.10 = 3.10 m^3$					
$2 \times 4 \times 30.00 \times 0.125 \times 0.10 = 3.10 m^3$					
$1 \times 11.00 \times 2.00 \times 0.10 = 2.20 m^3$					
$1 \times 16.00 \times 2.00 \times 0.10 = 3.20 m^3$					
$1 \times 2.00 \times 2.00 \times 0.10 = 0.40 m^3$					
$1 \times 1.00 \times 0.70 \times 0.10 = 0.07 m^3$					
$= 11.87 m^3.$					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(23) B/W (1:3)					
4.04 m ² @ Rs 6500.98/m ²					26,426.40
(24) C/P (1:4)					
28.80 m ² @ Rs 199.13/m ²					5,735.10
(25) Painting top coat					
28.80 m ² @ Rs 136.59/m ²					3,934.20
					Rs 92,05,569.20
Add 18% G.S. Tax					16,57,002.20
Add 1% L.C. @					92,056.20
Add S. Fee					48,789.20
					Rs 1,10,03,416.20
Less 2.23% below					2,45,326.20
					Rs 1,07,58,040.20
Less previous paid					Rs 89,49,925.00
					Rs 18,08,113.20
					Rs 18,08,113.20
<i>Summar</i> 24/06/25 AE					
<i>Shrestha</i> 24/06/25 JE					
<i>Limit</i>					
<i>As per allotment -</i>					<i>Rs 18,08,113.20</i>
<u>Certificate</u>					
Work has been completed as per specification.					
<i>Summar</i> 24/06/25 AE					

Continuation