

L057-2024 to gtaaa

Shedule XLV Form No. 134.

814341

DIVISION

81442

SUB-DIVISION

81442-1848

Measurement Book

1732

17

Sch. XLV-Form No. 13A				Contents of area
Particulars	Details of actual measurement			
	No.	L.	B.	D.
	Record Measurement			
N/W - Const. of Road Lot 4				to
Iitawa				
/A - Muni'dhar Singh				
Agr. NO - MB D - 15 / 2024-25				
Date of Start -				
Date of Completion - 02-05-2025				
Date of Entry - 29/07/2025				
Nil Measurement				
<i>[Signature]</i> 29/07/2025				

Same	work	&	Same Agency
------	------	---	-------------

Date of Entry	- 29/07/2025
---------------	--------------

(1.) Cleaning & Troubleshooting
as per specification

Qty	ride	item	No (1/2)	P.N. (1)	TMB
-----	------	------	----------	----------	-----

0.16 Hec @ Rs.	76926.08 / Hec	Rs. 12308.00
----------------	----------------	--------------

(9.) Construction of subgrade
& earthen shoulder as
per specification

$$\text{Oxy vide } \text{tem} \text{ lo } \left(\frac{1}{2}\right) \text{ P.N. } (6) + \text{MB}$$

Q-26. 875 m³ @ Rs 264.72/m³ - Rs 60058.00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(3.) Providing & laying WBM as per specification					
Qty vide item No (2) P.N. (2) M.B					
22.02 m ³ @ Rs 5038.41/m ³ - Rs 110946.00					
(4.) Providing & applying Prime Coat as per specification					
Qty vide Item No (1) P.N. (4) T.M.B					
293.55 m ² @ Rs 58.14/m ² - Rs 17067.00					
(5.) Providing & applying Tack Coat as per specification					
Qty vide item No (5) P.N. (4) T.M.B					
2007.38 m ² @ Rs 19.95/m ² - Rs 40047.00					
(6.) Providing & laying S.D.B.C. as per specification					
Qty vide item No (3) P.N. (4) T.M.B					
50.19 m ³ @ Rs 14003.33/m ³ - Rs 702827.00					
(7.) Construction of D.L.C.C. as per specification					
Qty vide item No (1) P.N. (3) T.M.B					
4.88 m ³ @ Rs 4594.28/m ³ - Rs 22420.00					
(8.) Construction of P.C.C. as per specification					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide item No (4) P.N. (5) TMB 123.22 m ³ @ Rs 84.60 / m ³ - Rs 10424.42					
(9) Providing & Fixing Road furniture as per specification i) kilometre stone					
Qty vide item No (2) P.N. (6) TMB 2 NOS @ Rs 2910 / Nos - Rs 5820.00					
(10)(i) 200 mm stone					
Qty vide item No (3) P.N. (6) TMB 3 NOS @ Rs 813.33 / Nos - Rs 2440.00					
(11) Providing Retro-reflective traffic sign Board i) 60 cm equilateral triangle					
Qty vide item No (3) P.N. (7) TMB 4 NOS @ Rs 4521.88 / Nos - Rs 18088.00					
(12)(i) 600 mm circular speed limit					
Qty vide item No (3) P.N. (7) TMB 4 NOS @ Rs 4317.76 / Nos - Rs 17271.00					
(13)(ii) (600 x 450) mm rectangular					
Qty vide item No (5) P.N. (7) TMB 4 NOS @ Rs 4173.75 / Nos - Rs 16695.00					


Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14.) Road Marking as per Specification					
(i) at BT Position					
Qty vide Item No (41) P.N. (7) TMB					
106.00 m ² @ Rs 886.50/m ² — Rs 93969.00					
(ii) at CC Position					
Qty vide item NO (41) P.N. (7) TMB					
64 m ² @ Rs 1005.85/m ² — Rs 64381.00					
(16.) Providing & fixing Logo Maintenance Board as per Specification					
Qty vide item No (312) P.N. (3) TMB					
1 Nos @ Rs 11054.72/Nos — Rs 11055.00					
(17.) Providing Guard Stone / Boundary stone / guard rails as per Specification					
Qty vide Item No (513) P.N. (8) TMB					
24 Nos @ Rs 696.06/Nos — Rs 16705.00					
(18.) Planting of Trees & their maintenance as per Specification					
Qty vide Item No (110) P.N. (8) TMB					
47 Nos @ Rs 1305.30/Nos — Rs 61340.00					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(19) Brick masonry work in CM (1:3) in parapet					
Qty vide item No (1) P.N (5) TMB					
2.88m ³ @ Rs 6948.44/m ³ - Rs					20012.00
(20) Plastering with CM (1:4) on Brick work in sub-structure					
Qty vide item No (2) P.N (5) TMB					
20.16m ² @ Rs 203.85/m ² - Rs					4110.00
(21) Painting two coats on New cc Surface as per specification					
Qty vide item No (6) P.N (8) TMB					
40.32m ² @ Rs 139.16/m ² - Rs					5611.00
Total Cost of Const - Rs					234561.00
(7) Add GST @ 18% — Rs					422210.00
(7) Add @ 1% Labour Cess Rs.					23456.00
(7) Add @ 10% S.F on actual — Rs					22122.00
Total Amount Rs					281340.00
(-) Less Below 21.90% as per Agreement Rs					616134.00
Net Amount					2197266.00
(-) Less previous ^{pay} Amount - 2095400.00					
Net payable Amount Rs					101866.00
					

Continuation