

Lo 38 - PWD Road To Rampur

Schedule XLV-Form No. 134

Kathar

DIVISION

Korha

SUB-DIVISION

MEASUREMENT BOOK

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Maintenance of Road					
From 1038 PWD Road to Rampur					
Name of Agency - Departmental					
Record Entry					
Date work Measurement - 24/01/25					
1/iii) providing Bench Mark b pillar					
Total Qty					5.0 Nos
2/iii) providing reference pillar & do all Conn Job -					
Total Qty					16.0 Nos
cleaning and grubbing road 1cm by manual -					
2X	20.0X	30.0X	1.125	= 1350.0M ²	
2X	25X	30.0X	1.125	= 1687.50"	
2X	30.0X	30.0X	1.125	= 2025.0"	
2X	25X	30.0X	1.125	= 1687.50"	
2X	11X	30.0X	1.125	= 742.50	
Total Qty					7492.50M ²
say					0.749 HPR

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BF 15942727 = 00
29/ providing and fixing room					
2.0 Nos of vide transp 17 item (23)					
					@ 9228.09 each 18456 = 00
30/ providing and laying					
rumble strip —					
151.88 m ² of vide transp 17 item (24)					
					@ 755.34/m ² 114717 = 00
31/ providing and apply					
not applied					
662.40 m ² of vide transp 17 item (25)					
					@ 755.34/m ² 500337 = 00
					<u>total 16576237 = 00</u>

Add GST 18 % @ 2983723 = 00

Add L. cess 1% @ 165762 = 00

Add S. fee (+) 189748 = 00

Total 19915470 = 00

~~Sum~~
 4/02/25
 J.E.

9/02/25
 A.E.

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, कटिहार।**

पत्रांक :- 1845(अ.प्र.)

/कटिहार, दिनांक-20/08/2025

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, कटिहार।

सेवा में,

नोडल पदाधिकारी,
3054 एम.आर. कोषांग,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय :- MMGSUY(Gen) (मुख्यमंत्री ग्रामीण सड़क उन्नयन योजना) के क्रियान्वित पथों के भुगतान हेतु अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि ग्रा0का0वि0, कार्य प्रमंडल, कटिहार अन्तर्गत MMGSUY(Gen) (मुख्यमंत्री ग्रामीण सड़क उन्नयन योजना) के पथ में पूर्ण कराये गये कार्यों के भुगतान हेतु अधियाचना विहित प्रपत्र में तैयार कर आवश्यक कार्रवाई हेतु समर्पित की जाती है।

सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

अनु0:-यथोक्त।

विश्वासभाजन,


20/08/25

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, कटिहार।


20/08/25

GFR 12-B
[See Rule 256 (2)]


FORM OF UTILIZATION CERTIFICATE

(1) Certified that out of the Loan of Rs. 1611.63701.00, Sanctioned under MMGSUY(GEN), dated 17.08.2025 in favour of EE, RWD, Katihar, during the year 2024-25, an amount of Rs.1611.55143.00, has been utilized for the purpose for which it was sanctioned, and that the balance of Rs.8558.00, remaining unutilized at the end of the year 2024-25 has been surrendered to the Government (vide No....., dated.....)/ will be adjusted towards the loan payable during the next financial year.

(2) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Kinds of checks exercised

- 1.Works have been supervised by Executive Engineer/Superintending Engineer.
- 2.Periodical inspection has been conducted by E.E./S.E.
- 3.Construction materials have been tested.
- 4.Measurements have been recorded in the MBs and test check conducted by the Assistant.
5. All other codal formalities have been observed.


Divisional Accounts Officer Gr-I
RWD, Works Division, Katihar


Executive Engineer,
RWD (W) Division, Katihar.


20/8/25

RWD, Works Division, Katihar

MMGSUY(Gen) Allotment Requisition Format

Name of Division : Katihar

Sl. No	Package no.	Project ID as per MIS	Name of Road	Administrative Approval (AA)		Agreement Construction Work Amount (in Lac)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work status (WBM/ WMM/MB)	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in percentage	Previous Total Allotted Amount (In Lac)	Upto date expenditure as per MIS (In Lac)	Value of Work Done (In lac)	Current Demand (In lac)	Remarks
				Length (In Km)	Construction Work Amount (in Lac)													
1		4110550280005	L038 PWD Road To torampur	3.312	199.15500	199.15470	Departmental	21.04.2025	20.02.2025	Completed	3040.87	75mm	5.0%	0.00000	0.00000	199.15470	199.15470	
Total														0.00000	0.00000	199.15470	199.15470	

It is certified that physical and financial progress has been updated in MIS

NOTE:-

- 1 Above signed copy along with forwarding letter and Utilization Certificate must be uploaded in MIS
- 2 Signer Hard copy and soft copy (in excel sheet) of recorded IRI is enclosed (As Applicable)

[Signature]
25.05.25
Divisional Accounts Officer Gr-I
RWD, Works Division, Katihar

[Signature]
20/01/25
Executive Engineer
RWD, Works Division, Katihar

Name of Road-L038 PWD Road to torampur

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY ROAD	Latitude	Longitude	Event
6/4/25	9:41:42	32	0.1	300	0	3000	3540	G	25.586962	87.434721	Normal
6/4/25	9:41:42	32	0.1	280	10.1	2800	3313	G	25.586965	87.434129	Speed Breaker
6/4/25	9:42:18	32	0.1	320	20.2	3200	3767	G	25.587508	87.432141	Normal
6/4/25	9:42:18	32	0.1	290	20.2	2900	3426	G	25.587489	87.4309	Normal
6/4/25	9:42:53	32	0.1	290	20.2	2900	3426	G	25.587489	87.430901	Culvert
6/4/25	9:42:53	32	0.1	270	20.2	2700	3199	G	25.587606	87.429482	Normal
6/4/25	9:43:28	32	0.1	310	20.2	3100	3654	G	25.587838	87.428255	Normal
6/4/25	9:43:28	32	0.1	240	20.2	2400	2858	G	25.587994	87.426735	Normal
6/4/25	9:44:3	32	0.1	280	20.2	2800	3313	G	25.587721	87.425655	Curve
6/4/25	9:44:39	32	0.1	220	20.2	2200	2631	G	25.587431	87.42512	Normal
6/4/25	9:45:14	32	0.1	210	10.1	2100	2518	G	25.587420	87.424941	Normal
6/4/25	9:45:49	32	0.1	230	10.1	2300	2745	G	25.586994	87.424166	Normal
6/4/25	9:45:49	32	0.1	280	20.2	2800	3313	G	25.586376	87.423331	Normal
6/4/25	9:46:25	32	0.1	240	10.1	2400	2858	G	25.586046	87.422279	Culvert
6/4/25	9:46:25	32	0.1	210	10.1	2100	2518	G	25.585872	87.421291	Normal
6/4/25	9:47:0	32	0.1	200	10.1	2000	2404	G	25.586601	87.42024	Curve
6/4/25	9:47:35	32	0.1	270	10.1	2700	3199	G	25.585174	87.418951	Normal
6/4/25	9:47:35	32	0.1	280	10.1	2800	3313	G	25.584342	87.417534	Normal
6/4/25	9:48:10	32	0.1	260	10.1	2600	3086	G	25.586646	87.430246	Normal
6/4/25	9:50:31	32	0.1	210	20.2	2100	2518	G	25.585891	87.429819	Normal
6/4/25	9:51:7	32	0.1	270	10.1	2700	3199	G	25.585252	87.429349	Normal
6/4/25	9:51:7	32	0.1	300	10.1	3000	3540	G	25.584476	87.428963	Normal
6/4/25	9:51:42	32	0.1	300	20.2	3000	3540	G	25.583684	87.428417	Normal
6/4/25	9:51:42	32	0.1	270	20.2	2700	3199	G	25.583026	87.428264	Normal
6/4/25	9:52:17	32	0.1	200	20.2	2000	2404	G	25.583316	87.426807	Normal
6/4/25	9:52:17	32	0.1	230	20.2	2300	2745	G	25.583683	87.425243	Normal
6/4/25	9:52:17	32	0.1	240	20.2	2400	2858	G	25.583934	87.423977	Normal
6/4/25	9:52:53	32	0.1	300	20.2	3000	3540	G	25.584205	87.423055	Normal
6/4/25	9:53:28	32	0.1	230	10.1	2300	2745	G	25.584176	87.42319	Curve
6/4/25	9:53:28	32	0.1	210	20.2	2100	2518	G	25.584506	87.421836	Normal
6/4/25	9:53:28	32	0.1	250	20.2	2500	2972	G	25.58499	87.420783	Normal
6/4/25	9:54:3	32	0.1	230	20.2	2300	2745	G	25.585358	87.420095	Normal
6/4/25	9:54:3	32	0.1	230	20.2	2300	2745	G	25.578603	87.415244	Normal
			3.3				3040.87				

Runy
J.E

25/5/25
Executive Engineer
PWD

Name of Customer : PRAFFUL KUMAR
 Name of Work/ Road : L038 PWD Road to torampur
 Lab Job number :
 Date : 06-04-2025
 Section No. : 32

Test Date : 06-04-2025 Road Name : L038 PWD Road to torampur
 Machine No : 404 Road Type : (R) RURAL ROAD
 Start S No : 32 Side :
 Start E No :
 Weather :
 UIV Range : 1404 To 5000 Interval 1000 mm/km
 Dist Range : 0 To 3.4 01 * 1000 m
 End Location :
 Equation : $Y = 0 * X^2 + 1.136 * X + 132.5$


Print

Generate Report and Graph

Redraw Graph

Map View

File : E:\RAM KUMAR\MISC Files\Bump integrator\MMGSUY\L038 PWD Road to torampur\14041758.Xls. Section
 Name of Customer : PRAFFUL KUMAR Name of Work/ Road : L038 PWD Road to torampur, Lab Job number :



Executive Engineer

R.W.D (W) Division, Katihar

अधियाचना हेतु प्रमाण पत्र

प्रमाणित किया जाता है कि MMGSUY(Gen) योजनान्तर्गत:-

1. पथ/पुल L038 PWD Road To torampur में कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।

[Signature]
20/8/25

कनीय अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रशाखा.....कौटो.....

सहायक अभियंता
ग्रामीण कार्य विभाग,
कार्य अवर प्रमंडल.....कौटो.....

[Signature]
20/8/25

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल कटिहार।

[Signature]
20/8/25