

1st an m/c running Bill Measurement,

Name to work—
Situation of work—
Agency by which work is executed—
Date of measurement—
No. and date of agreement.
(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
M/Work — Constn of Rd.					
From Suraspatti to					
Hirauli under new Main					
Policy 2018 in pupai Block.					
M/Agency — Achal das Singh.					
Maharaja hat a. Katia					
Area, Bhospur.					
Agreement. NO — 22 MBD/23-24					
Date of start —				15.9.23	
Date of Comp —				14.6.24	
Item ① side clearing &					
scrubbing — do — do — all					
Comp. 20h					
Qty $2 \times 1580m \times 1.250m = 0.39 \text{ Hae.}$					
(2) Constn of subgrade					
& earthen shoulder — do					
— do — all Comp. 20h					
$2 \times 1580m \times 0.70m \times 0.30m = 663.60m^3$					
(3) Constn of USB hr 11 — do					
— do — all Comp. 20h					
$5 \times 7.50m \times 2.75m = 103.12m^2$					
$4 \times 6.50m \times 2.65m = 68.90m^2$					
$8 \times 5.50m \times 2.25m = 99.00m^2$					
$4 \times 9.50m \times 2.15m = 81.70m^2$					
Continuation					
Total $352.72m^2$					