

DEO CONTRECTOR

MB NO:- 4071

Shedule XLV Form No. 134.

RUD WOKK'S DIVISION

SAHARSA

RUD WOKK SUB-DIVISION

SAHARSA

Measurement Book

Construction of Road from Road to Sharma to 19
Tilane Bank

MB NO:- 4071

Item A10B11

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:—	Construction of Road PWD				
	Road To Sharmg Tola tilgwe				
	Bank.				
Agency:—	Deo Contractor Pvt Ltd.				
	303 Sonal Apartment Nageswar				
	Colony Boring Road path.				
Agreement:—	09 MBD (MR-N/23-24 Saharsg/07)				
	2024-2025				
Date of Commencement:—	31.12.24				
Date of Completion:—	30.09.25				
	Record entry				
① providing clearing & grubbing Road					
Land do do do Job.					
	2x10x30.0x1.0	=	600.00m ²		
	2x10x30.0x1.0	=	600.00 "		
	2x12x30.0x1.0	=	720.00 "		
	2x1x20.0x1.0	=	40.00 "		
			1960.00 "		
			0.20 Hec.		

Continuation

Allof vide Letter No - 89dt 30/3/85

Rs - 1475207

16

1475207=00

Sch. XLV-Form No. 134

Ist on a/c

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
memo of pay to MSB -					1475207
S.D -			73760-		
G.T -			29504-		
L.ass -			14752-		
CUTS -			12508-		
S.LIST -			12508-		
Royalty -			25757		
S/Fee -			12512-		
Total deduction			181289=		
payable At			1293918=		
170039 At -			1475207-		

4840 - 89dt 31/3/85

Passed MSB - 1475207-

(Rupes Forfeiture security fine for two hundred Rupee only.

21/3/85
Divisional Accounts Officer-I
Rural Work Department
Works Division, Saharsa

21/3/85
Executive Engineer
Rural Work Department
Works Division, Saharsa

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
10/10 concrete of panel cement concrete					
Qty = 213.073 m ³ - width 8 - 18					
Unit = 213.05 m ³ @ 8 8436.80/m ³ - 8 =					1797460 = 10
11/11 (i) km stone					
Qty = 2.10 m ³ - width 8 - 10					
@ 8 804.96/m ³ - 8 =					5610 = 10
12/12 (ii) 200 m stone					
Qty = 4.10 m ³ - width 8 - 10					
@ 8 765.20/m ³ - 8 =					3061 = 10
13/13 pro. & reflecting Direction & place identifier					
Qty = 0.96 m ² - width 8 - 11					
@ 8 13568.07/m ² - 8 =					13025 = 10
14/14 600 mm equilateral triangle					
Qty = 10.10 m ³ - width 8 - 11					
@ 8 4074.65/m ³ - 8 =					40746 = 10
15/15 600 mm circular					
Qty = 4.10 m ³ - width 8 - 11					
@ 8 4030.10/m ³ - 8 =					16120 = 10
16/16 600 mm x 450 mm rectangular					
Qty = 6.10 m ³ - width 8 - 11					
@ 8 3895.42/m ³ - 8 =					23373 = 10
17/17 900 mm side octagon					
Qty = 1.10 m ³ - width 8 - 11					
@ 8 8060.30/m ³ - 8 =					8060 = 10
18/18 Planting of trees & their maintenance					
Qty = 27.10 m ³ - width 8 - 18					
@ 8 1217.23/m ³ - 8 =					32865 = 10

K = 29,55,511 = 10

Continuation

2nd on ofc bill vide dt/01/07
 No- 45 dt 27-05-25
 U.Ne-06 dt 12-7-25 Rs = 2787785

Sch. XLV-Form No. 134

Memo of payf Rs = 2388106.00

Particulars	Details of actual measurement			Contents
	No.	L.	Value	
1. S.Y. SD	—	—	—	119405.00
2. I.T. Dy.	—	—	—	47762.00
3. LC. 1Y.	—	—	—	23881.00
4. CWT 1Y.	—	—	—	20238.00
5. S.W. 1Y.	—	—	—	20238.00
6. Roy	—	—	—	10667.00
7. s/fee	—	—	—	31493.00
8. md (dwt)	—	—	—	44005.00
deduction	—	—	—	32863.00
payable	—	—	—	319059.00
Gross	—	—	—	2069047.00
	—	—	—	2081559.00
	—	—	—	2388106.00

passed for Rs =
 2388106.00 (Rupees twenty
 three lakh eighty eight
 thousand one hundred
 six) only.

10/7/25
 Divisional Accounts Officer-1
 Rural Work Department
 Work Division, Saharsa

10/7/25
 Executive Engineer
 R.W.D. Works Division
 SAHARSA

Continuation