

80/5-6-21

169/2310-2

218/25-1-22 →

Rj-926416-00

Rs-54465-00

Rj-2703767-00

Muslim tola Jitwarpur to Parti tola Jitwarpur
MMGSY-SC

Schedule XLV Form No. 134.

BARSOI

DIVISION

KADWA

SUB-DIVISION

Measurement Book

1485

Rakesh Kumar Anand
M.No-86/583/2020-21

ABSTRACT OF COST

51

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Const & Maint of Road Maslim Jola to Jitwarpur to Parti Jola Jitwarpur.					
Under Mucosy (SC)					
Agency:- Rakesh Kumar Anand					
Ag. No:- 86 SBD /2020-2021					
Date of Work order:- 07.09.2020					
Date of Completion:- 06.05.2021					
Actual Date of Completion:-					
06-05-2021					
Date of entry:-					

① Restoration of rain
Cut with Soil - do -
all Complete Job.

30.01 m³ vide FMB pg - ④⑦

29.06 m³ Limit " " "

@ Rs 386.14/m³ — Rs 11,221.00

② Making up of Berms/
Shoulder Stripping
Excess Soil - do -

all Complete Job.

200.55 m² vide FMB pg - ④⑧

@ Rs 57.36/m² — Rs 11,504.00

~~Pr 1, 33, 731. CC~~

05/08/2004

Executive Engineer
Rural Works Department
Works Division, Barsoi

4th Year Maint

56

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Maintenance of					
Road Muzim Panchayat					
Tilwarpur Panchayat					
Tilwarpur (Muzim S.C.)					
Agency:- Rakish Kumar Anand					
Agreement:- 86 S.B.D / 20.20-2021					
Date of work:- order:- 07.08.2020					
Date of completion:- 06.05.2021					
Actual date of completion:- 06.05.2021					
Date of entry:- 19/04/2025					
Record entry					

(1) Restoration of Rain					
Cut with Soil					
3	5.00	0.90	0.300	4.05	m ³
2	6.50	0.95	0.300	3.70	"
6	4.90	1.10	0.300	7.92	"
2	3.50	0.80	0.300	1.68	"
3	6.00	0.85	0.300	4.59	"
5	3.00	1.10	0.300	4.95	"
2	4.00	0.90	0.300	2.16	"
3	2.50	0.80	0.300	1.80	"
5	1.80	0.90	0.300	2.43	"
Total Qty =					33.28 m ³
Limit Qty =					33.21 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Add 1.2. Less (2) Rx					478.00
					Rx 54036.00
Less 0.02. Below (2) Rx					11.00
					Rx 54025.00
Ambar 19/04/25 J.E Ambar 20/07/25 J.E					
<u>Attested</u> 19/08/25 Executive Engineer Rural Works Department Works Division, Barsoi					
<u>Natural Statement</u>					
1) Earth work:-					59.60 m ³
2) Meter Stone:-					3.66 m ³
3) Crushed Stone:-					0.89 m ³
4) Pack Caat:-					0.009 M ²
5) Bitumen:-					0.058 M ²
Ambar 19/04/25 J.E					