

MM 6454-5T

MB.No - 124
Year - 2019-20

Schedule XLV-Form No. 134

1027 to Sharma telg

Kharwar telg

DIVISION

SUB-DIVISION

maladai Conkroffing (prep - Shoi, Prokash Jha)

MEASUREMENT BOOK

Blair - Bvachara Katar

5th year Maintenance

82

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work- Maint of Rd from					
L-27 to Sharma Tola (Kharwar Toki)					
Agency- Mahadev Construction.					
Agreement No- 675BD/2019-20					
Date of Commencement-10/10/2019					
Actual Date of Completion-05/08/2020					
Record Entry					
① Restoration of drains/cuts/berms with soil, masonry					
4x7.50Mx0.90Mx0.30m					8.10 M ²
3x9.00Mx0.70Mx0.30m					5.67 M ²
2x11.00Mx0.850Mx0.30m					5.61 M ²

12.35 m ²	QWR F.M.B.P. 8481 (1/1)			
Qr	2.35 / m ²	Rs		29.00

② Road marking on surface.

260.00 m ²	QWR F.M.B.P. 8481 (1/1)			
Qr	917.34 / m ²	Rs		238508.00
Total Rs. 3,13,210.43				

Add 12% GST	Rs	37,845.00
-------------	----	-----------


Add 1% Less	Rs	3320.00
-------------	----	---------

	Rs	3,75,208.00
--	----	-------------

Less 10% Below	Rs	413.00
----------------	----	--------

Payable	Rs	3,74,795.00
---------	----	-------------


 5/8/2025
 J.E.


 05/08/2025
 A.E.