

IS400 A/C Bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	- D.	
Name of work - Construction of road & CD works from NH-28A Achhelal ke Battan to Taryapur Road tak Pachgachhiya Chowk:					
Name of Agency - M/s V. K. Jain					
Address - At - College Road, Tashpur Nagar, Chhattisgarh.					
Agg No - 06 EMBD/2025-26					
Package No - RRSMP/24-25/charla-01					

Date of work order - 13-06-2025
 contract date of Compt - 12-06-2026.

Record Entry

1) Providing & Fixing Logo of Maintenance Protect

Logo Board ————— 2 No.

Maintenance Board ————— 1 No

3 Nos.

2) Clearing & grubbing road land

$$2 \times 10 \times 30.00 \times 1.00 = 600.00 \text{ m}^2$$

$$2 \times 10 \times 30.00 \times 1.00 = 600.00 \text{ m}^2$$

$$2 \times 10 \times 30.00 \times 1.00 = 600.00 \text{ m}^2$$

$$2 \times 3 \times 30.00 \times 1.00 = 180.00 \text{ m}^2$$

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
⑨ Providing & Laying Tack Coat (P8-1).					
Qty same as Item No. 7 - 2272.20 m ²					
⑩ Providing & Laying SPBC					
$5 \times 30.00 \times 3.75 \times 0.025 = 14.063 \text{ m}^3$					
$5 \times 30.00 \times 3.75 \times 0.025 = 14.063 \text{ m}^3$					
$5 \times 30.00 \times 3.75 \times 0.025 = 14.063 \text{ m}^3$					
$5 \times 30.00 \times 3.75 \times 0.025 = 14.063 \text{ m}^3$					
Extra widening on curve					
$2 \times 30.00 \times 0.74 \times 0.025 = 0.555 \text{ m}^3$					
SPBC					
Total					56.807 m ³

Abstract of cost

① Providing & Fixing log of Maintenance Protect.				
Q V T M B, P-1 (1)				
= 3 Nos				
@ 12375 = 53/each P8-3 = 127.00				
② clearing & grubbing of road land				
Q V T M B, P-1 (2)				
= 0.20 Ha				
@ 73248 = 75/Ha P8-14650 = 00				
③ Const of granular sub- base Gr II				

Continuation

B.F., P8-51777 = 00

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Q V T M B, P- 2 (3)					
					$= 29.45 m^3$
@ 2491 = 87/m ³					Rs - 73386 = 00
④ Providing, Laying & Compacting WBM Gr III					
Q V T M B, P- 3 (4)					
					$= 49.65 m^3$
@ 4485 = 60/m ³					Rs - 222710 = 00
⑤ Construction of un-reinforced p.c.c					
Q V T M B, P- 5 (5)					
					$= 194.36 m^3$
@ 7234 = 20/m ³					Rs - 1406039 = 00
⑥ Providing & applying Prime Coat with Emulsion.					
Q V T M B, P- 6 (6)					
					$= 477.86 m^2$
@ 53 = 37/m ²					Rs - 25503 = 00
⑦ Providing & applying Top Coat with Bitumen Emulsion (Rs-1)					
Q V T M B, P- 7 (7)					
					$= 2272.20 m^2$
@ 18 = 35/m ²					Rs - 41695 = 00
⑧ Providing & Laying B.M					
Q V T M B, P- 7 (8)					
					$= 113.61 m^3$

Continuation

B.F. Rs - 1821110 = 00

Continuation