

Schedule XLV-Form No. 134

RRSMP
ROAD - LOGSDAL KALAM TO MUSARRI

Executive Engineer

DIVISION

Rural Works Department
Works Division, Jharghur

-3618-

SUB-DIVISION

Hejga

Rangpet. Kurnar Raut

Measurement Book

No - 3618 -

IST ON R/C BILL

1

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of works- Repair of road from					
1065 Daldel ka bmt musahavi.					
Agency - Ranjit Kumar Rauf					
Agreement No-18C. MBD/ 2025-26					
Date of Start - 20/9/2025					
Date of Completion - 19/9/2026					
Date of measurement - 12/10/25					
- RECORD MEASUREMENTS -					
①	Construction of reference				
99	& Working benchmarks - 2 Nos				
②	Construction of reference				
100	pillar/burjee - 6 Nos				
③	Clearing & grubbing				
101	road land - do - do				
	as per E.I.				
	5X 30.00 X 3.00 = 450.00m ²				
	15X 30.00 X 3.00 = 1350.00m ²				
	21X 30.00 X 3.00 = 1890.00m ²				
	12X 30.00 X 3.00 = 1080.00m ²				
	1 X 10.00 X 3.00 = 30.00m ²				
	Qty - 4800.00m ²				
	or 0.48 Hq				

Continuation

-2 ABSTRACT OF COSTS-

6

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Construction of reference & working benchmarks	99				
Qty Vide TMBP-01 Item 1					
2 Nos @ Rs 5018.51 each					Rs 10,037.00
② Construction of reference pillars/burjee	120				
Qty Vide TMBP-01 Item 2					
6 Nos @ Rs 2332.78 each					Rs 13,997.00
③ Clearing & grubbing sand land	101				
do as per E/P					
Qty Vide TMBP-01 Item 3					
0.48 Ha @ Rs 75,360.38/Ha					Rs 36,173.00
④ GSB G&I—Construction of GSB G&I by providing well graded materials	105				
do as per E/P					
Qty Vide TMBP-02 Item 5					
115.50 m ³ @ Rs 27,16.20/m ³					Rs 3,13,721.00

Continuation Rs 3,73,928.00

Continuation