

જાવલ વિગતે ગણી લેવાક છે - મંદિરા યાત્રા /

Schedule XLV-Form No. 134

માધુરન સંખ્યા - 3061 (N.D.B)

DIVISION

ગામીય કાર્મ વિભાગ કાર્મ સંસ્થા બેલોનાઈ

SUB-DIVISION

કાર્મ ગ્રામ સંસ્થા - 5 માલગામ

MEASUREMENT BOOK

Ravirajank

329 f
Final Bill

39

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :- Const ⁿ of road from Dhavel bigha Patki Sarlak to Bhesliya talga-kat					
Agency :- Sri Ravi Rangan Kumar					
Agreement :- 17/500/2014-25					
Date of commencement :- 23.10.2014					
Date of comp ⁿ :- 22.10.25					
Actual date of comp ⁿ :- Completed 20.06.25					
(1) kilometre stone and 20m Stone etc are complete					
(1) by - 3 nos					
(1) 200m - 5 nos					
(2) - Prov ⁿ day and fixing Retro reflectorised Traffic Sign board etc					
(1) 450mm x 450mm equilateral and triangle - 2 nos					
(1) 600mm circular - 3 nos					
(1) 600mm x 450mm rectangular 1 nos					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
③ Planting of tree and their maintenance per etc					
	122	neg			
④ Providing and fixing logo board of Project Project etc					
	1	neg			
⑤ Putting two coats including primer coats etc					
	3	2	3.600	3.300	$\frac{73.00}{26.50}$
	3	2	3.600	0.600	12.96
	3	2	3.600	0.400	$\frac{8.64}{8.64}$
	3	4	0.700	2.700	22.68
	3	4	0.400	0.600	2.88
	Less 3	2	0.786	0.830	3.25
					116.9/m ²
⑥ Providing 1.5mm cement putty including etc					
	3	2	3.600	0.400	8.64
	3	4	0.400	0.600	2.88
	3	2	3.600	0.600	12.96
					24.48
⑦ Plastering with C.M (1:4) including sand coats etc all comp					
	96	2	2.40	0.90	4.766
	2	4	7.50	1.300	19.50

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
44	0.665	4	1.590		4.229
44	1.084	4	1.590		8.634
44	1.300	4	0.290		1.508
44	3.40	4	0.800		8.160
24	3.40	4	0.400		2.720
44	0.400	4	0.600		0.960
					47.477 m ²

④ ~~Painting of 5 mm Cement~~

⑧ painting two coats including primer coats etc

Area under them

⑦ - 47.477 m²

④

20.06.15
J.B

20/06/15
AE

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Abstract of work				
① Provision and fixing of working benchmark pillar etc					
		TMB P-30			
1.210 km @ 4378.37/m → Rs					5294.00
② clearing and grubbing road					
0.854 m @ 76947.02/Per → Rs					65405.00
③ Const of embankment with materials etc					
		TMB P-30			
1026.370 m ³ @ 258.72/m ³ → Rs					265548.00
④ Const of subgrade and earthen shoulder etc					
4470.60 TMB P-31					
604.30 m ³ @ 321.31/Per → Rs					1438376
⑤ Const of C.S.B etc all					
		TMB-31			
989.70 m ³ @ Rs 196.750/m ³ → Rs					1947235.00
⑥ Provision laying spreading & compacting 40mm G.M.II etc					
		TMB-31			
343.72 m ³ @ 3392.75/m ³ → Rs					1166156.00
⑦ Provision and applying primer coat with bitumen					
		Continuation TMB P-31			
4582.88 m ² @ 57.02/m ² → Rs					261315.00

Continuation

→ R-22638.0

Continuation