

कार्यपालक अभियन्ता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, पटोरी।

पत्रांक –2041

/ पटोरी , दिनांक 01.12.2025

प्रेषक ,

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल , पटोरी।

सेवा में ,

अपर मुख्य कार्यपालक पदाधिकारी –सह-सचिव
बिहार ग्रामीण पथ विकाश अभिकरण (BRRDA)
बिहार ,पटना।

विषय :- RRSMP(GEN) योजना के अंतर्गत पथों के कार्यों के भुगतान हेतु निधि की अधियाचना के सम्बन्ध में।

महाशय ,

उपर्युक्त विषयक के सम्बन्धित RRSMP(GEN) योजना के अंतर्गत संवेदक द्वारा कराए गये कार्यों के भुगतान हेतु विहित प्रपत्र में अधियाचित राशि का आवंटन उपलब्ध कराने की कृपा की जाय। ताकि संवेदक को भुगतान किया सके।

अनु० -यथोक्त

विश्वास भाजन



कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल , पटोरी

Requisition Format for Scheme RRSMP (General/SC/ST)

Name of the Works Division :- Patori

Sl. No.	Package No.	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBM/WMM/BM/SDBC etc.)	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allotted Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RRSMP/24-25/Patori-01	6201020280010	X-ROAD L032 - DHARNIPATTI	0.600	31.31900	20.80149	02-CMBD/2025-26 dt-28.4.25	27/04/2026		PCC surface completed		only PCC		4.23201	4.23201	16.92802	12.69601	
2	RRSMP/24-25/Patori-01	6201020280008	PWD Ramlal Sah ke Ghar se Birendra Ray ke Ghar tak Ramchandra Pradashara	0.850	43.06400	28.34433	02-CMBD/2025-26 dt-28.4.25	27/04/2026		PCC surface completed		only PCC		5.39482	5.39482	21.57928	16.18446	
3	RRSMP/24-25 Patori/03	6201020350048	SH to Jitwarpur	2.900	160.76900	121.82624	01-CMBD/2025-26 dt-28.4.25	27/04/2026		PCC surface completed		only PCC		7.18818	7.18818	28.75273	21.56455	
4	RRSMP/24-25 Patori/03	6201020350051	L047 to Harijan Tola	1.920	111.63400	85.22505	01-CMBD/2025-26 dt-28.4.25	27/04/2026		PCC surface completed		only PCC		4.70589	4.70589	18.82355	14.11766	
5	RRSMP/24-25 Patori/03	6201020350074	T06 to Harijan Tola	1.600	95.89100	76.44249	01-CMBD/2025-26 dt-28.4.25	27/04/2026		PCC surface completed		only PCC		13.83973	13.83973	55.35892	41.51919	
6	RRSMP/24-25 Patori/03	6201020350082	MDR T04 to Rajwara	4.850	382.44700	306.62251	01-CMBD/2025-26 dt-28.4.25	27/04/2026		PCC surface completed		only PCC		170.97699	170.97699	48.63227	-122.34472	
7	RRSMP/24-25 Patori/03	6201020350067	L079 to Been Tola	2.290	122.84300	95.19917	01-CMBD/2025-26 dt-28.4.25	27/04/2026		PCC surface completed		only PCC		5.86976	5.86976	23.47905	17.60929	
8	RRSMP/24-25 Patori/03	6201020350088	L079- X Road L077 to Bandey (VR79)	1.220	76.63000	58.78406	01-CMBD/2025-26 dt-28.4.25	27/04/2026		PCC surface completed		only PCC		3.12802	3.12802	12.51208	9.38406	
9	RRSMP/25-26/Patori-03	6201020350098	L036 to Harijjan Tola	0.782	63.51900	51.60951	MMGSUY/RRS MP/07-CMBD/2025-26	30-05-2026		PCC surface completed		only PCC		7.09217	7.09217	28.36868	21.27651	
10	RRSMP/24-25 Patori/03	6201020350069	L077 to Ushraha	3.000	164.57800	126.62037	01-CMBD/2025-26 dt-28.4.25	27/04/2026		PCC surface completed		only PCC		4.60615	4.60615	18.42459	13.81844	


Sl. No.	Package No.	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBM/WMM/BM/SDBC etc.)	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allotted Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
11	RRSMP/25-26/Patori-05	6201020350125	Part-A Dubha Mai RCD Sadak se Hajratpur Adalpur Hote hue Narayanpur Tetarpur Tak Path Evam Pul Nirman	5.000	406.33800	317.77321	03-CMBD/2025-26	30/05/2026		PCC in progress		only PCC		5.37660	5.37660	21.50641	16.12981	
12	RRSMP/24-25 Patori/04	6201020350043	Patori Chaklalsahi Main Road Jodpura Chowk Hanuman Mandir to to Damari Asthan	1.250	63.38900	49.93247	05-CMBD/2025-26 dt-05.07.2025	04/07/2026		PCC surface completed		only PCC		10.15549	10.15549	45.32365	35.16816	
13	RRSMP/25-26Patori/02	6201020350122	ma sita yasant ut. school nandani se to shiura PWD path tak	1.4	130.50700	87.34310	08-CMBD/2025-26 dt-16.06.2025	15/06/2026		PCC surface completed		only PCC		3.16091	3.16091	12.64363	9.48272	
14	RRSMP/25-26Patori/02	6201020350124	Dubaha Mukhya Path Ritesh Master to jhamana Paswan Tola Tak	1.31	108.64600	75.93947	08-CMBD/2025-26 dt-16.06.2025	15/06/2026		PCC surface completed		only PCC		6.39460	6.39460	25.57840	19.18380	
15	RRSMP/25-26Patori/02	6201020350123	Mastalipur Kasimachak to hota hue to Khanuaa ghat	1.872	171.97000	115.49838	08-CMBD/2025-26 dt-16.06.2025	15/06/2026		PCC surface completed		only PCC		4.96232	4.96232	19.84926	14.88694	
16	RRSMP/25-26Patori/08	6201020350144	Sirdilpur Hanuman Mandir se Santosh Ray ka Ghar hote hue panchayat Bhawan Tak	0.550	43.76900	33.82803	13-CMBD/2025-26 dt-04.09.2025	03/09/2026	2867	PCC surface completed		only PCC		21.01351	21.01351	32.63483	11.62132	
17	RRSMP/25-26Patori/08	6201020350138	Darwa Baba Kewal Maharaj ITI Collage Main Gate To Purab Ki Or Jane Wali Sarak RWD Path Tak Sarak Nirman	1.200	96.07200	73.46345	13-CMBD/2025-26 dt-04.09.2025	03/09/2026		PCC surface completed		only PCC		14.51966	14.51966	58.07864	43.55898	
18	RRSMP/24-25 Patori/02	6201020350014	NH 122 B to Madudabad Panchayat Bhawan and Muslim Tola Hote hue RWD	0.250	16.23200	10.79332	MMGSUY/RRS MP/09-CMBD/2025-26	27/04/2026		PCC surface completed		only PCC		2.14578	2.14578	8.58313	6.43735	
19	RRSMP/24-25 Patori/02	6201020350061	PMGSY Road to Sarhad Bhairo	1.470	90.45600	71.75108	MMGSUY/RRS MP/09-CMBD/2025-26	27/04/2026		PCC surface completed		only PCC		42.82305	42.82305	48.21801	5.39496	
20	RRSMP/24-25 Patori/02	6201020350062	Rajghat Pul To Avinash Chimani Hote hue Chakparanon Shri Nago Rai	0.980	106.27700	84.85286	MMGSUY/RRS MP/09-CMBD/2025-26	27/04/2026		PCC surface completed		only PCC		6.46928	6.46928	25.87713	19.40785	
21	RRSMP/24-25 Patori/02	6201020350020	RCD Sadak to Nawada Kali Mandir Hote Hue RCD Path Tak	0.8	48.84500	38.93074	MMGSUY/RRS MP/09-CMBD/2025-26	27/04/2026		PCC surface completed		only PCC		3.82776	3.82776	15.31104	11.48328	

Sl. No.	Package No.	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBM/WMM/BM/SDBC etc.)	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allotted Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
22	RRSMP/24-25 Patori/02	6201020350017	NH 122 B Mohiuddin Nagar Paschim Chowk to Beech Bazar Hote hue Sankar Chowk RCD Path Tak	0.850	51.22200	40.94094	MMGSUY/RRS MP/09-CMBD/2025-26 dt-28.4.25	27/04/2026		PCC surface completed		only PCC		1.22125	1.22125	4.88499	3.66374	
23	RRSMP/25-26Patori/08	6201020350140	Imli Chowk Se Gorigama Jane Wali Pakki Sarak To Master Abdul Subhan Sahab Ke Ghar Tak	1.500	141.56900	110.76586	13-CMBD/2025-26 dt-04.09.2025	03/09/2026		PCC surface completed		only PCC		0.00000	0.00000	50.86331	50.86331	
24	RRSMP/24-25 Patori/04	6201020350034	Kavi Chauk to Purani Bazar PWD Road	0.700	37.73800	28.31293	05-CMBD/2025-26 dt-05.07.2025	04/07/2026		PCC surface completed		only PCC		15.36965	15.36965	19.47714	4.10749	
25	RRSMP/24-25 Patori/03	6201020350080	NH-103 Halai Krishna Chowk to Primary School Pachbhinda Tak	3.200	259.05200	208.00760	01-CMBD/2025-26 dt-28.4.25	27/04/2026		PCC surface completed		only PCC		49.71950	49.71950	122.88881	73.16931	
26	RRSMP/24-25 Patori/03	6201020350029	L062-T04 to Bariyarpur (VR62)	1.110	61.73500	47.40431	01-CMBD/2025-26 dt-28.4.25	27/04/2026		PCC surface completed		only PCC		10.21367	10.21367	24.07728	13.86361	
27	RRSMP/24-25 Patori/04	6201020350042	Arti Jagdish Mahila College ke Najdik Pashupati Chaudhari ke Ghar To se Aganbadi Kendra Hote hue Ram Dhyani Das ke GharTak	1.100	56.87900	43.23729	05-CMBD/2025-26 dt-05.07.2025	04/07/2026		PCC surface completed		only PCC		9.25650	9.25650	11.37878	2.12228	
28	RRSMP/24-25 Patori/04	6201020350044	Vishwanath Roy ke Ghar to Kali Asthan BRC Bhawan Jandaha Road	0.500	26.79800	20.92551	05-CMBD/2025-26 dt-05.07.2025	04/07/2026		PCC surface completed		only PCC		16.80804	16.80804	19.53736	2.72932	
29	RRSMP/24-25 Patori/03	6201020350072	X-Road L056 to Nisfi	1.600	65.97800	66.69932	01-CMBD/2025-26 dt-28.4.25	27/04/2026		PCC surface completed		only PCC		0.00000	0.00000	28.03386	28.03386	

Sl. No.	Package No.	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBM/WMM/BM/SDBC etc.)	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allotted Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
30	RRSMP/25-26Patori/03	6201020350100	L032 to Majkothi	2.013	128.16000	98.88578	MMGSUY/RRS MP/07-CMBD/2025-26	30-05-2026		PCC surface completed		only PCC		69.18893	69.18893	77.44285	8.25392	

It is certified that Physical & Financial Progress has been updated in MIS.


 Senior D.A.O./D.A.O.
 RWD, Works Division Patori


 Executive Engineer
 RWD, Works Division Patori

- Note :-**
- Above Signed Copy along with Forwarding Letter & Utilisation Certificate must be uploaded in MIS.
 - Signed Hard Copy and Soft Copy (in excell) of recorded IRI is enclosed (As Applicable).

GFR 12-B
[See Rule 256 (2)]

FORM OF UTILIZATION CERTIFICATE


(1) Certified that out of the Loan of Rs. 1386.918, Sanctioned under. RRSMP(GEN) Letter No.102, dated. 18.11.2025, in favour of Executive Engineer RWD Works Division Patori, during the year 2025-26, an amount of Rs. 1386.918, has been utilized for the purpose for which it was sanctioned, and that the balance of Rs NIL, remaining unutilized at the end of the year 2025-26 has been surrendered to the Government (vide No....., dated.....)/ will be adjusted towards the loan payable during the next financial year.

(2) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Kinds of checks exercised

1. Works have been supervised by Executive Engineer/Superintending Engineer.
2. Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
3. Construction Material have been testes.
4. Measurement have been recorded in the MBs and test check conducted by the Assistant.
5. All other codal formalities have been observed.


Divisional Accountant
RWD(W), Division Patori


Executive Engineer
RWD(W), Division Patori

अधियाचना हेतु प्रमाण-पत्र

प्रमाणित किया जाता है कि RRJMP (JEN) योजनान्तर्गत:-


1. पथ/पुल X-Road L032 - Dharmapuri में कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।


14/10/24

कनीय अभियंता
ग्रामीण कार्य विभाग
कार्य प्रशाखा मीहनपुर


14.10.24

सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल मोहनपुर


31.10.24

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल फरीदी