

KAMLESH KUMAR (J.V)

MB No:- 4163

Schedule XLY Form No. 134.
Construction of Road from Mohanpur
Main road to Dibra.

DIVISION

SAHARSA

SUB-DIVISION

SAVHA 77A

Measurement Book

(J)

MB No:- 4163

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd 00 AIC Riv.					
Name of work - 4515 MMGSUY					
(RRSMP 2024-25 Saharsa/03)					
under Naubatta Block.					
Name of Road - Construction of Road					
from Mahanur main Road to					
Dibre.					
Name of Agency - Kamlesh Kumar					
Maa Surata Enterprises (P)					
Agreement No. - 04/CMBD/RRSMP/24-25					
Saharsa/03)					
Date of commencement - 10/05/2025					
Time for completion - 09/05/2026 (12 Months)					
Record Entry					
1/11 - Construction of un-reinforced, dowel					
joined, plain cement concrete					
Pavement - bit					
On Existing PCC surface -					(m ³)
$1 \times 7.62 \times \frac{(4.01 + 3.9)}{2} \times 0.10 =$					3.014
$2 \times 30.0 \times 3.75 \times 0.10 =$					22.50
$1 \times 21.30 \times \frac{(3.86 + 3.65)}{2} \times 0.10 =$					4.260
$3 \times 30.0 \times 3.75 \times 0.10 =$					33.750
$1 \times 10.80 \times \frac{(3.9 + 3.8)}{2} \times 0.10 =$					4.158
$2 \times 30.0 \times 3.75 \times 0.10 =$					22.50
$1 \times 0.81 \times 3.80 \times 0.10 =$					3.306
$1 \times 30.0 \times 3.75 \times 0.10 =$					11.250

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT of Cost					
1/1 - Clearing and grubbing road land including uprooting wild vegetation - Est					
0.61 Ha. (vide TMB, Pg-5, item-1)					
@ Rs. 73248.75/Ha.					
					Rs 44682.00
2/5 - Construction of granular sub base by providing well graded material Grading II - Est					
54.16 m ³ (vide TMB, Pg-5, item-2)					
@ Rs. 3113.32/m ³					
					Rs 168617.00
3/6 - P.W. laying spreading and compacting WBM Grading III - Est					
120.71 m ³ (vide TMB, Pg-6, item-3)					
@ Rs. 4543.63/m ³					
					Rs 548462.00
4/11 - Construction of unreinforced, dowel jointed, Plain cement concrete - Est					
300.47 m ³ (vide TMB, Pg-11, item-1)					
@ Rs. 7326.09/m ³					
					Rs 2201270.00

Continuation

Continuation