

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st on the Bell				
Name of work:- Construction					
of Road & CD works from					
Marina Daravali Path					
to English Road 1970/2					
under MMASy					
Name of Agency:- M/S Shailam					
Construction, Vill - Raswadi					
P.O. - Kataga, Dist - Gopalganj					
Agreement No - K2 SBD / MMASy					
(NDB, Bricks) of 2018-19					
Agreement Value -					
Accepted Rate - 10% below					
Date of start:-					
Date of completion:- 2/11/20					
Agreement Length = 2.2 KM					
Agreement Date - 15/2/20					
Measurement					
(1)	Providing & fixing				J.M.M.
(1)	of working bench				
(2)	Mark Pillars 1 nos.				J.M.M.
(2)	do do as per				
direction of E/I = 2.4 M					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work = maintenance of					
Road mainwq Drainli Path					
To English Tonia Tola					
Agency = mls shailcon Const.					
Agg. No. = 142/SB/1/mm/657/2018-2019					
Date of start = 05/11/2019					
Date of compln = 07/11/2020					
Actual Date of compln =					

① Restoration of Raincuts

Berms with soil —

$$2 \times 25m \times 1.25 \times 0.30 = 18.75m^3$$

$$3 \times 20m \times 1.30 \times 0.30 = 21.60m^3$$

$$2 \times 15m \times 1.30 \times 0.30 = 11.70m^3$$

$$4 \times 15m \times 1.15 \times 0.30 = 20.70m^3$$

$$2 \times 25m \times 1.05 \times 0.30 = 15.75m^3$$

$$5 \times 10m \times 1.25 \times 0.30 = 18.75m^3$$

$$2 \times 12m \times 1.00 \times 0.30 = 7.20m^3$$

$$4 \times 25m \times 1.15 \times 0.30 = 34.50m^3$$

$$3 \times 20m \times 1.30 \times 0.30 = 21.60m^3$$

$$2 \times 12m \times 1.00 \times 0.30 = 7.20m^3$$

$$\text{Qty} = 177.75m^3$$

② making up of Berms

Shoulder, Striping

Excess soil —

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>material statement :-</u>					
① Earthwork =					177.75 m^3
② Tack coat =					64.257 kg
③ Bitumen =					425.698 kg
④ stone chips =					7.611 m^3
⑤ Stone dust =					2.989 m^3
⑥ metal =					11.245 m^3
<u>Abstract of cost :-</u>					
① Restoration of Rainwater					
Berm with soil -					
Qty =					177.75 m^3 vide TMBP-72
@					$378.26/\text{m}^3$ Rs = $67,236 = \text{w}$
② making up of Berm/					
shoulder, stripping					
Excess soil -					
Qty =					652.50 m^2 vide TMBP-73
@					$58.17/\text{m}^2$ Rs = $37,956 = \text{w}$
③ Repair to pot holes filled					
with					75 mm WBM

Continuation

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑨ cutting of Branches of Trees —					
Qty = 3.00 Nos. vick TMBP-74					22.00
@ 105.39/Nos. Rs =					316.00
⑩ cutting of shrubs from Roadways —					
Qty = 15.00 Nos vick TMBP-74					22.00
@ 6.47/Nos Rs =					97.00
⑪ white washing of parapet walls —					
Qty = 74.40 m ² vick TMBP-74					55.00
@ 16.52/m ² Rs =					1229.00
Total Rs = 2,48,133.00					
Less Below @ 10% (-) Rs = 24,813.00					
Rs = 2,23,320.00					
Approved 03/03/25 JB					

Continuation