

Name of Road - Gopal Khara To. Oghaul Kaula
East ~~1st~~ ^{2nd} ~~bound~~ ^{bound}
Schedule XLV-Form No. 134

(MGSY-NAB)
Angeer

Executive Engineer
Rural Works Department
Works Division, Jharkhand

DIVISION

SUB-DIVISION

3402

Anil Kumar

MEASUREMENT BOOK

No - 3402 -

1

Name for work—
Situation of work—
Agency by which work is executed—
Date of measurement—
No. and date of agreement.
(These four lines should be repeated at the commencement of the measurements relating to each work.)

Continuation

Continu
15/07/2025
AE

Abstract of Cost

7

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/10:- Const. of road from Biopal/Kha to of haul Kanola East Tattarah					
Agency:- Anil Kumar					
App.no:- 01 SBD 2015-26					
D.O.S:- 07/04/2015					
D.O.C:- 06/04/2016					
A.D.O.C:- 30/11/2015					
1/11) P/f benchmark pillar.					
Qty vide THB					
Page - 1			1.00	ws.	
@ Rs. 4672.10/w					Rs. 4672 = 00
2/10) P/f reference pillar.					
Qty vide THB					
Page - 1			1.00	ws.	
@ Rs. 2187.06/w					Rs. 2187 = 00
3/2) clearing and grubbing soil land					
Qty vide THB					
Page - 1			0.25	Hct.	
@ Rs. 72931.00/Hct					Rs. 18223 = 00
4/3(a) cutting of trees					
Qty vide THB					
Page - 1			2.00	ws.	
@ Rs. 342.65/w					Rs. 685 = 00
5/3(b) brissh above 60mm to 750 mm					
Qty vide THB					
Page - 1			2.00	ws.	
@ Rs. 595.24/w					Rs. 1190 = 00

Continuation

