

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Repair of road					
from Saidpur Chowk to Baswari					
village, Under RRSM.					
Agency - ANJAN KUMAR					
package - RRSM / 24-25 / Samastipur-10.					
Agst No - 01 (CMBD) / 25-26					
Date of start - 25.04.25					
Date of comp - 24.04.26					
Actual date of comp -					
Record Entry.					

① Construction of embank-					
-ment with material					
obtained from borrow pits					
with a lift up to 1.5M -					
#	CH	Filling Area (sqm)	Filling Area (sqm)	Dist	Volume
	0	0.00	0.00	0	= 0.00
	25	4.00	2.05	25	= 51.25
	50	5.40	4.75	25	= 118.75
	75	5.30	5.35	25	= 133.75
	100	5.20	5.25	25	= 131.25
	125	4.70	4.95	25	= 123.75
	150	4.85	4.78	25	= 119.38
	175	4.95	4.90	25	= 122.50

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Qty	vide	dimb.	p-32	
314.00 m ²	@PS		902.35/m ²		
			— PS		283338.00
(25) 25	painting on parapet with two coat primers				
	Qty	vide	dimb.	p-34	
20.64 m ²	@PS		128.93/m ²		
			— PS		2661.00
(26) 28	Painting two coats including primer				
	Qty	vide	dimb.	p-35	
48.83 m ²	@PS		128.93/m ²		
			— PS		6296.00
			RS-		14060572.00
Add	Lceess 1% (+) PS -				140606.00
Add	S. Fee 10% (+) PS -				241725.00
			RS-		14442903.00
Add	GST - 18% (+) PS -				2599723.00
			RS-		17042626.00
Less	0.03% (Below) (-) PS -				5113.00
			RS-		17037513.00
Less previous Bill	value (-) PS -				12574861.00
			RS-		4462652.00
1 08/11/25 JF					

Continuation