

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, मधुबनी

पत्रांक...1415...

मधुबनी, दिनांक...29/11/21

प्रेषक :- कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, **मधुबनी**

सेवा में,
अपर-मुख्य-कार्यपालक पदाधिकारी
ग्रामीण कार्य विभाग
विश्वेश्वरैया, पटना।

विषय :- **RRSMP (GEN)** योजनान्तर्गत चल रहे योजनाओं हेतु आवंटन उपलब्ध
कराने के सम्बंध में।

महाशय,

उपर्युक्त विषय के सम्बंध में कहना है कि **RRSMP (GEN)** योजना हेतु
अध्याचना विहित प्रपत्र में Utilization संलग्न कर आवश्यक कार्रवाई हेतु समर्पित की
जाती है।

अनु0-1. Utilization

विश्वासभाजन



कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल,
मधुबनी

GFR 12-B
[See Rule 256 (2)]

FORM OF UTILIZATION CERTIFICATE

I Certified that out of the Loan of Rs 4663.68700 .Sanctioned under RRSMP GEN, dated 14.10.2025, in favour of EE RWD, WD MADHUBANI, during the year 2025-26, an amount of Rs 4663.687, has been utilized for the purpose for which it was sanctioned, and that the balance of Rs 0.0, remaining unutilized at the end of the year 2025-26 has been surrendered to the Government (vide No....., dated.....)/ will be adjusted towards the loan payable during the next financial year.

(1) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Kinds of checks exercised

- 1.
- 2.
- 3.
- 4.

Signature :-



Designation :- EERWD,MADHUBANI

Date :- 29.11.2025



Name of the Works Division :- Madhubani

Requisition Format for Scheme RRSMP (GEN)

Sl. No.	Package No.	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WRM/WM/MB/MSDB C etc.)	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allotted Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RRSMP/24-25 Madhubani/04	6220960350197	Mamapati to Mahrajpur	1.240	94.598	102.51978	01CMBD/25-26 DATE-7/5/2025	06/05/2026	-	PQC/BI/MSDB	-	BM-50MM SDBC-25MM	3.35 4.71	6.85848	53.66279	69.66591	16.00312	
2	RRSMP/24-25 Madhubani/04	6220960350207	KHAJALI - MANIARWA SOUTH	2.150	135.951	129.20251	01CMBD/25-26 DATE-7/5/2025	06/05/2026	-	SDBC/PQC	-	SDBC-25MM	4.71	24.53919	24.539	81.7973	57.25811	
3	RRSMP/24-25 Madhubani/04	6220960350218	DHATNA TOL - MAKUNAMA	2.850	203.842	210.41633	01CMBD/25-26 DATE-7/5/2025	06/05/2026	-	PQC/BI/MSDB	-	BM-50MM SDBC-25MM	3.34 4.72	14.57902	121.70016	155.71787	34.01771	
4	RRSMP/24-25 Madhubani/04	6220960350221	NIH - KANHAULI	3.150	282.342	285.29973	01CMBD/25-26 DATE-7/5/2025	06/05/2026	-	PQC/BI/MSDB	-	BM-50MM	3.42 4.70	34.327	114.43056	207.24058	92.81002	
5	RRSMP/24-25 Madhubani/04	6220960350222	Chapara Doh to Narar Terening School	4.470	351.128	342.98390	01CMBD/25-26 DATE-7/5/2025	06/05/2026	-	PQC/BI/MSDB	-	BM-50MM SDBC-25MM	3.45 4.7	56.55263	112.14883	244.10497	131.95614	
6	RRSMP/24-25 Madhubani/05	6220960350033	Bhagwatipur Man Tol Raja Ke Dukan To Purab Wala Road Bhagwatipur Sabji Bazar Hote Hue Khatrasan More Jilani Ke Ghat Tak	1.500	103.64	96.39570	05CMBD/2025-26 date-17.7.2025	06/05/2026	-	PQC	-	-	-	9.26824	11.18101	32.80689	21.62588	
7	RRSMP/24-25 Madhubani/07	6220960350008	Mariyahi Sisauna Rakki Road Bellu To Sisauna	1.730	107.204	107.29612	04CMBD/2025-26 DATE-16.07.2025	08/05/2026	-	PQC	-	-	-	5.57336	5.57336	18.57786	13.00450	
8	RRSMP/24-25 Madhubani/08	6220960350116	L023-L021 to KEWAN	1.140	71.05	73.69153	09CMBD/2025-26 DATE-30.07.2025	06/05/2026	-	PQC	-	-	-	8.81426	10.30739	30.87399	20.56660	
9	RRSMP/24-25 Madhubani/09	6220960350110	L067-L03 to GHIWAHI (VR67)	1.100	59.352	60.03425	08CMBD/2025-26 DATE-30.07.2025	06/05/2026	-	PQC	-	-	-	2.78129	2.78129	9.27095	6.48966	
10	RRSMP/24-25 Madhubani/10	6220960350111	Narayan Patti Middle School to North Bhaya Tol	0.930	61.443	59.93191	02CMBD/2025-26 date-28.06.2025	06/05/2026	-	PQC	-	-	-	8.63375	18.26294	38.40835	20.14541	
11	RRSMP/24-25 Madhubani/10	6220960350165	L058-L021 to BANGAWAN (VR58)	1.800	207.64	207.76023	02CMBD/2025-26 date-28.06.2025	06/05/2026	-	PQC	-	-	-	32.07091	70.54976	145.38188	74.83212	
12	RRSMP/24-25 Madhubani/04	6220960350225	T01-THAHAT to CHHAPARIH (VR1)	8.240	688.88	658.37343	01CMBD/25-26 DATE-7/5/2025	06/05/2026	-	PQC/BI/MSDB	-	BM-50MM SDBC-25MM	3.37 4.76	97.17968	206.92549	433.67808	226.75259	
13	RRSMP/24-25 Madhubani/05	6220960350060	Pakki road Jamsham Asthan to Mahadaf tol	0.590	41.697	35.23330	05CMBD/2025-26 date-17.7.2025	06/05/2026	-	PQC	-	-	-	7.78262	9.15367	27.31311	18.15944	

14	RRSMP/24-25 Madhubani/09	6220960350119	L060-L025 to NAVTOL	1.240	72.592	72.59975	08CMBD/2025-26 DATE-30.7.2025	06/05/2026	-	PQC	-	-	-	10.97211	10.97211	36.57371	25.60160	
15	RRSMP/24-25 Madhubani/08	6220960350145	Chichri Buzur SC tol Kalambagh To Patr Tol Raje Chowk	2.090	117.634	127.43055	09CMBD/2025-26 DATE-30.07.2025	06/05/2026	-	PQC	-	-	-	14.47766	16.55623	50.33745	33.78122	
16	RRSMP/24-25 Madhubani/03	6220960350206	Kajayahi To Kothiya	2.040	127.974	127.25337	06CMBD/2025-26 DATE-23.07.2025	22/05/2026	-	PQC	-	-	-	4.19059	10.21927	19.75084	9.53157	
17	RRSMP/24-25 Madhubani/05	6220960350038	L073-T05 To Pokarsam (VR73)	6.500	574.649	553.34057	05CMBD/2025-26 DATE-17.07.2025	06/05/2026	-	PQC	-	-	-	5.71835	25.72623	39.06904	13.34281	
18	RRSMP/24-25 Madhubani/06	6220960350041	T04 To Moka Rampur	3.060	299.668	295.58046	13CMBD/2025-26 DATE-13.08.2025	14/05/2026	-	PQC	-	-	-	6.96813	16.67495	32.93392	16.25897	
19	RRSMP/24-25 Madhubani/05	6220960350049	T02-T01 Kalyanpur To Bhagwatipur (VR2)	9.400	808.553	782.07693	05CMBD/2025-26 DATE-17.07.2025	06/05/2026	-	PQC	-	-	-	31.6529	116.67307	85.02017		
20	RRSMP/24-25 Madhubani/09	6220960350166	L038-T06 to ANDIPATTI (VR38)	3.000	203.841	202.17919	08CMBD/2025-26 DATE-30.7.2025	06/05/2026	-	PQC	-	-	-	0	53.09865	53.03965		
21	RRSMP/24-25 Madhubani/10	6220960350115	L065-L053 to BALHA TEGUSA (VR65)	1.130	64.465	63.69178	02CMBD/2025-26 date-28.06.2025	06/05/2026	-	pcc in progress	-	-	-	7.63463	7.63463	25.44875	17.81432	
22	RRSMP/24-25 Madhubani/10	6220960350185	Balha Dalan Harijan tol to Balha Madhy Harijan tol PMGSY road	0.750	42.741	42.20313	02CMBD/2025-26 date-28.06.2025	06/05/2026	-	pcc in progress	-	-	-	5.82532	5.82532	19.41772	13.59240	
23	RRSMP/24-25 Madhubani/10	6220960350125	L022-L021 to HIRAPATTI (VR22)	1.390	87.688	86.81723	02CMBD/2025-26 date-28.06.2025	06/05/2026	-	pcc in progress	-	-	-	4.82243	4.82243	16.07475	11.25232	
24	Madhubani/05	6220960350015	L046-T01 Bathane To Khangaw (VR46)	1.690	122.554	123.32857	05CMBD/2025-26 date-17.7.2025	06/05/2026	-	pcc in progress	-	-	-	9.53733	14.12503	36.37881	22.25378	
25	RRSMP/24-25 Madhubani/09	6220960350153	Koilakha REO Pirtch to Koilakha East Chamar Tol REO Pirtch	2.250	137.857	138.76822	08CMBD/2025-26 DATE-30/07/2025	06/05/2026	-	WMM	-	-	-	2.58059	66.51625	72.53764	6.02139	
26	RRSMP/24-25 Madhubani/09	6220960350131	Barbara Dakhila SC tol REO Road Bharsimmar To Bavuan Barbara Dakhila	1.900	97.295	96.35225	08CMBD/2025-26 DATE-30/07/2025	06/05/2026	-	pcc in progress	-	-	-	9.06627	9.06627	30.22091	21.15464	
27	RRSMP/24-25 Madhubani/09	6220960350105	Chaudhrana Yadav tol to Koilakh Pirtch	0.900	57.693	61.43739	08CMBD/2025-26 DATE-30/07/2025	06/05/2026	-	WMM	-	-	-	1.84049	13.02028	17.31452	4.29454	

Senior D.A.O/D.A.O
RWD Works Division Madhubani


Executive Engineer
RWD, Works Division Madhubani

अधियाचना हेतु प्रमाण-पत्र

प्रमाणित किया जाता है कि - R R S MP (Gen) योजनान्तर्गत :- ~~RRS~~

1. पथ/पुल ~~106~~ से ~~अपडेटेड~~ से 3
कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।


कनीय अभियंता
ग्रामीण कार्य विभाग
कार्य प्रशाखा


सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल


कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल मधुबनी