

NH-107 કે મેસુરેમેન્ટ બુક દોસ્ત ધસ MBNB-767
25-26

Schedule XLV-Form No.-134

DIVISION

SUB-DIVISION

મમેસુ (પાસ મપ) મેસુરેમેન્ટ

MEASUREMENT BOOK

કિંમત :- અગ્રા કુશા

MBNB-767
25-26

1st on A/c Bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:-	NH 107 th Kohna Basa				Kummitola
Name of Agency:-	Sri Anuj Kumar				
Agreement No:-	02 CM 350/25-26				
Date of Start:-	10/5/2025				
Date of completion:-	9/5/2026				

① P/v and fixing of typical
 missing information signboard
 - 2 Nos.

② Cleaning and grubbing
 road land by manual means.
 including uprooting wild veg.

$$2 \times 10 \times 30.00 \times 1.00 = 600.00 \text{ m}^3$$

$$2 \times 6 \times 30.00 \times 1.00 = 360.00 \text{ m}^3$$

$$2 \times 1 \times 20.00 \times 1.00 = 40.00 \text{ m}^3$$

$$1000.00 \text{ m}^3$$

$$= 0.10 \text{ hect.}$$

③ Box cutting excavation
 for roadway in soil. do do

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	NH 107 to Kothwa Bazar				
	Kurni talu.				
Name of Agency:-	Sri Arun Kumar,				
Agreement No:-	02 C/130/2025-26				
Date of Start:-	10/5/2025				
Date of Completion:-	9/5/2026				

④/③ Constn of Subgrade and earthwork

Shoulder with approved material
obtained from borrow pits to do:-

$$2 \times 2 \times 30.00 \times \frac{(0.50 + 0.800)}{2} \times 0.500 = 39.00 \text{ m}^3$$

$$2 \times 3 \times 30.00 \times 1.00 \times 0.400 = 72.00 \text{ m}^3$$

$$2 \times 4 \times 30.00 \times \frac{(0.800 + 1.20)}{2} \times 0.300 = 72.00 \text{ m}^3$$

$$2 \times 5 \times 30.00 \times \frac{(0.70 + 1.30)}{2} \times 0.300 = 90.00 \text{ m}^3$$

$$2 \times 1 \times 30.00 \times 1.00 \times 0.300 = 18.00 \text{ m}^3$$

$$291.00 \text{ m}^3$$

⑤/⑦ 1/4 kg stone - 2 Nos

⑤/⑧ 1/2 200mm stone - 2 Nos

⑥/⑨ 600 mm equivalent

triangle - 4 Nos

⑤/⑩ 1/4 600 mm circular

band - 4 Nos

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :-	NH 107 to Kohwa				
	Basa Kurmitola.				
Name of Agency :-	Sri Anuj Kumar				
Agreement No.:-	02 CMBD/2025-26				
Date of start:-	10/5/2025.				
Date of completion :-	9/5/2026.				
①/③ P/V & fixing of typewrite may also Informatory Signature,					
Nos vide T.M.B.P-4	- 2 Nos				
Nos vide T.M.B.P-8	- 1 Nos				
	3 Nos.				
Ch 15862 = 13/Nos					47586 =
②/① Clearing and grubbing road land by manual means, including uprooting wild veg.					
Area vide T.M.B.P-4	0.10 Hect				
Ch 73248 = 75/Hect					7325 =
③/② Box cutting excavation for roadway in soil do. do.					
Ch vide T.M.B.P-4	- 65.63 m ³				
Ch 95 = 97/m ³					6298 =
④/③ Constn of granular sub base by providing well graded					
Ch vide T.M.B.P-5	- 37.750 m ³				
Ch 3439 = 69/m ³					129848 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑤/⑤ P/v W.B.ing concrete III					
Qty v. vide T.M.B.P-5				28.31 m	
@ 4938 = 00/m ³					139804 =
⑥/⑥ Consn of Un-reinforced					
Plating cement concrete pavement					
Qty v. vide T.M.B.P-5				251.6 m ²	
@ 7363 = 97/m ²					1853437 =
⑦/⑦ Consn of subgrade & E/sk. du.					
With approved material. do - do -					
Qty v. vide T.M.B.P-7				291.00 m ³	
@ 243 = 83/m ³					70954 =
⑧/⑧ P/v Kng stone.					
Nos vide T.M.B.P-7				2 Nos.	
@ 2998 = 33/Nos.					5996 =
⑨/⑨ P/v 200 kg stone.					
Nos vide T.M.B.P-7				2 Nos.	
@ 794 = 55/Nos.					1589 =
⑩/⑩ 600mm equilateral triangle.					
Nos vide T.M.B.P-7				4 Nos.	
@ 4122 = 68/Nos.					16490 =
⑪/⑪ P/v 600mm circular.					
Nos vide T.M.B.P-7				4 Nos.	
@ 5438 = 16/Nos.					21754 =
⑫/⑫ P/v 600 x 450 mm					
rectangular band.					
Nos vide T.M.B.P-8				2 Nos.	
@ 4553 = 82/Nos.					9107 =

[illegible]