

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, समस्तीपुर
e-mail- eerwdsamastipur@gmail.com

पत्रांक 2733(2410) दिनांक. 02/12/25

प्रेषक:- कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, समस्तीपुर।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय:- शीर्ष RRSMP (Gen) मद में आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषयक शीर्ष RRSMP (Gen) योजनान्तर्गत निर्मित/निर्माणाधीन पथों का
विहित प्रपत्र में अधियाचना पत्र संलग्न कर भेजा जा रहा है।

अतः अनुरोध है कि संलग्न अधियाचना पत्र के अनुसार आवंटन उपलब्ध कराने की कृपा
की जाय।

अनु०-यथोक्त।

विश्वासभाजन

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, समस्तीपुर

2.12.25

GENERAL FINANCIAL RULES 2017
Ministry of Finance
Department of Expenditure


GFR 12-B
[See Rule 256(2)]
FORM OF UTILIZATION CERTIFICATE

(1) Certified that out of the Loan of Rs.668885771.00, Sanctioned under RRSMP(Gen.) Letter No.-102 dated 18.11.2025, in favor of EXECUTIVE ENGINEER, RURAL WORKS DEPARTMENT, WORKS DIVISION, SAMASTIPUR, during the year 2025-26, an amount of Rs 658913833.00, has been utilized for the purpose for which it was sanctioned, and that the balance of Rs.9971938.00, remaining unutilized till date year 2025-26.

(2) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Kinds of checks exercised

- 1
- 2
- 3
- 4


Executive Engineer
RWD, Works Division
Samastipur
2.12.2025

Name of the Works Division :- Samastipur

Requisition Format for Scheme MMGSUY/RRSMP (General)

Sl No	Package No.	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement at No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBM/WMM/M/BSM/SDBC etc.)	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total of Previous Allocated Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19		
RRSMP/24-25 Samastipur/10																				
1		6201010350060	Mahaganj Mukhy marg to State Tubewell Malihpur tk	2.410	156.130	116.72189	27(CMBD)25-26 Dt.-13.08.2025	25.09.2026	In Progress	PCC, DLC	-	-	-	-	-	67.93769	67.93769	In Progress		
2		6201010350089	Mahant Kalsitlan House (Sari) To Anandi Lal Ray House (Sari)	1.200	96.243	76.71654				PCC, DLC	-	-	-	-	-	-	-	65.05156	65.05156	In Progress
3		6201010350091	Krsht Bazar Samit Sari to Ramnath Singh House Sari (L045)	1.400	89.721	70.70635				PCC, DLC	-	-	-	-	-	-	-	20.54496	20.54496	In Progress
4		6201010350104	RAM NAGAR To SARI TOLE SANICHARI	1.090	69.910	59.45696				PCC, DLC	-	-	-	-	-	-	-	51.16049	51.16049	In Progress
5		6201010350132	Sanichara Ashan To U.M. Vidyalaya Begampur Hindi Purb L045	0.600	39.091	33.11119				PCC, DLC	-	-	-	-	-	-	-	21.92452	21.92452	In Progress
6		6201010350082	L051-L051 to Kishumpura (VR70)	1.670	108.246	82.237	27(CMBD)25-26 Dt.-13.08.2025	25.09.2026	In Progress	PCC, DLC	-	-	-	-	-	45.77160	45.77160	In Progress		
7		6201010350356	Repair of road from T02 Paroria to Mohiddinpur	6.500	1169.910	1096.167				PCC, DLC	-	-	-	-	-	-	-	206.63999	206.63999	In Progress
8		6201010350179	Dharampur chowk to chakhusan Tak	1.500	90.720	71.134				PCC	-	-	-	-	-	-	-	54.83815	54.83815	In Progress
9		6201010350161	Musapur bhunmur Tola to Sanichara Ashan	0.430	22.03800	17.42731				PCC	-	-	-	-	-	-	-	16.39786	14.57051	In Progress
10		6201010350352	Samastipur to Pusa main road Betla se kon Bajitpur via Purash	8.500	1399.490	1232.665				GSB, WMM, Culvert	-	-	-	-	-	-	-	189.75126	144.82794	In Progress
RRSMP/24-25 Samastipur/09																				
11		6201010350142	Rahua Panchayat me/S76/Airtel tower to Rahua Panchayat Nandini Paswan ke ghar tak	0.500	28.242	22.568	15(CMBD)25-26 Dt.-23.07.2025	28.04.2026	In Progress	PCC, DLC	-	-	-	-	-	17.55188	17.55188	In Progress		
		6201010350198	Ilmasnagar To Kishampur Railway Station	13.830	2236.076	2080.296				GSB, WMM, Culvert	-	-	-	-	-	-	-	475.07383	119.95130	In Progress

Sl No	Package No	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBM, WM, etc.)	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (%)	Total Provision Allotted Amount (in Lakh)	Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks	
12		6201010350212	RWD Path Hajipurva Prasad Singh Ke Ghar Se Sonar Toh Tak	0.750	60.347	48.551	09(CMBD)25-26 Dt.-02.07.2025	05.06.2026	In Progress	PCC	3080	25	5.0	-	-	21.24119	32.34119	In Progress	
13		6201010350214	RWD path Madanpur Ram Narayan Sah ke Ghar Se PYGSSY Path Gansh Ram ke Ghar Tak	0.420	33.629	27.100			In Progress	PCC				-	-	21.24725	21.24725	In Progress	
14		6201010350223	RCD path Hanuman Mandir se Musapur se RWD Path Musapur Tak	0.600	45.174	36.042			In Progress	PCC	3062	25	5.0	-	-	29.82586	29.82586	In Progress	
15		6201010350049	L0576-T02 to Farepur Bala (VR56)	2.970	184.534	155.625			In Progress	PCC, DLC	-	-	-	-	-	48.04972	48.04972	In Progress	
16		6201010350050	L029-T06 to Kasba Alhar (VR29)	2.200	177.494	142.279			In Progress	PCC, DLC	-	-	-	-	-	12.89331	12.89331	In Progress	
17		6201010350052	T06 To Madhopur Dighana via Palehambapur	2.490	156.225	119.123			In Progress	PCC, DLC	-	-	-	-	-	77.50537	22.19604	In Progress	
18		6201010350059	T02 NH (Bangra Thana) To Kubauli baso gya Tak	2.160	138.031	104.357			In Progress	PCC, DLC	-	-	-	-	-	61.92614	30.26360	In Progress	
19		6201010350071	T02 NH Ward no-05 to fatehpur bala ward no-11(Morva Sima)	1.630	104.016	81.583			In Progress	PCC, DLC	-	-	-	-	-	32.12534	9.15306	In Progress	
20		6201010350074	L045-T02 to Doh Tola Rahmatabad (VR45)	1.660	103.938	80.949			In Progress	PCC, DLC	-	-	-	-	-	9.87528	9.87528	In Progress	
21		6201010350076	L059 Kabir chowk to Bhona chowk Dighara chowk	1.600	100.774	73.221			In Progress	PCC, DLC	-	-	-	-	-	27.46039	27.46039	In Progress	
22		6201010350078	L044-L044 Anganwari Kendra to Munnichak (VR44)	1.620	100.582	82.941			In Progress	PCC, DLC	-	-	-	-	-	69.54077	69.54077	In Progress	
23		6201010350094	T02 NH To Pasi Tola	0.960	59.460	46.820			In Progress	PCC, DLC	-	-	-	-	-	-	24.70872	24.70872	In Progress
24		6201010350097	L049-T02 to Kubauli Baso (VR49)	0.980	56.399	44.837			In Progress	PCC, DLC	-	-	-	-	-	12.97712	12.97712	In Progress	
25		6201010350100	T04 Asari To Musaham Chowk Ward No. 11	0.850	53.410	42.847			In Progress	PCC, DLC	-	-	-	-	-	23.31314	23.31314	In Progress	
RRSMP/24-25 Samastipur/03																			
RRSMP/25-26 Samastipur/01																			
22(CMBD)25-26 Dt.-29.08.2025																			
25.04.2026																			
In Progress																			

Sl. No.	Package No.	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBM/WM/M/BM/SDBC etc.)	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allocated Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
26	RRSMP/25-26 Samastipur/05	6201010350255	Tajpur Salpur Baghmui RWD Path MID Usaid ke ghar ke nikat se sabbar Tola jane wali sadak	0.300	22.283	18.082	14(CMBD)25-26 Dt.-14.07.2025	05.06.2026	In Progress	PCC	-	-	-	-	-	-	11.65275	In Progress
27		6201010350279	NIH 28 Rajwa Se Bahadur Nagar	1.200	78.796	63.619	14(CMBD)25-26 Dt.-14.07.2025	05.06.2026	In Progress	PCC, DLC	-	-	-	-	-	-	48.09146	In Progress
28	RRSMP/24-25 Samastipur/06	6201010350007	Reora to Dimanpur	3.950	273.611	238.642	11(CMBD)25-26 Dt.-05.07.2025	28.05.2026	In Progress	PCC, DLC	-	-	-	83.363	83.36275	165.70315	82.34040	In Progress
29		6201010350009	Repair of road from T01 to Khairi	3.100	197.928	152.698				PCC, DLC	-	-	-	25.561	25.56117	78.71900	53.35783	In Progress
30		6201010350196	Dakari Chowk To Bishwanathpur	20.450	1729.207	1476.325				PCC, DLC	-	-	-	0	0	272.42155	272.42155	In Progress
31		6201010350024	L064 Timbariya to Kheda Siman	1.230	80.877	61.136				PCC, DLC	-	-	-	13.298	13.29830	33.51671	20.21841	In Progress
32	RRSMP/24-25 Samastipur/11	6201010350101	L023-T01 to Ganga Tola (VR232)	1.150	75.139	59.662	08(CMBD)25-26 Dt.-25.06.2025	24.04.2026	In Progress	PCC	-	-	-	42.421	42.421	56.77374	14.35236	In Progress
33		6201010350121	Dasur Indal Paswan ke Ghar to L022 Ram Briksh Gupta ke Ghar Tak	0.660	49.127	39.789				PCC	-	-	-	26.569	26.569	38.22793	11.65864	In Progress
34		6201010350138	Dasur Maib me rampri paswan ke ghar to Dasur maib urumiani tak	0.500	33.525	27.052				PCC	-	-	-	20.834	20.834	25.97694	5.14336	In Progress
35		6201010350056	BHADEN TO BASANTPUR RAMAN	2.560	185.882	165.146				PCC	-	-	-	64.633	64.63271	90.56082	25.92811	In Progress

Sl. No.	Package No.	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBM/WM, M/M, S/D, B/C etc.)	Value of TRI (in mm/ km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allocated Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
36	RRSMP/24-25 Samastipur/11	6201010350197	Repair of Road from Samastipur To Lawhati Nakia	12.100	137.897	1653.322	08(CMBD)25-26 Dt.-25.06.2025	24.04.2026	In Progress	Box cutting, GSB, WMM	-	-	-	481.799	481.799	733.44065	251.65079	In Progress
37		6201010350079	Lawhati Chowk To Lawhati	1.550	111.644	89.014				PCC				66.128	66.128	78.45304	12.32517	In Progress
38		6201010350126	T03 Belahi uchaya vidyalay To Raj ratan singh ke ghur tak	0.700	42.957	34.109				PCC				24.535	24.535	28.90506	4.37042	In Progress
39		6201010350122	Purnali Pachham Tola me Ramnagar Mahilo House To Ram Sundar House	0.900	48.673	38.904				PCC				29.722	29.722	35.33398	5.61205	In Progress
40	RRSMP/24-25 Samastipur/08	6201010350062	Samastipur Chowk Laxmi Mahilo Ke Char to Hanuman Chowk	2.260	144.967	110.962	16(CMBD)25-26 Dt.-26.08.2025	26.06.2026	In Progress	PCC				74.825	74.825	82.98639	8.16165	In Progress
41		6201010350174	L039 se to Ramchandra Ram	1.700	105.409	78.175				PCC	-	-	-	-	-	45.83940	45.83940	In Progress
42		6201010350188	Ramailpur Chowk to Sahni Tola via Danda Chowk	1.200	69.617	53.793				PCC	-	-	-	-	-	21.04187	21.04187	In Progress
43		6201010350194	In Korbadiya village Shiv Mandir to Tama tola via Ram Jatan Mahilo house	1.000	60.996	50.162				PCC	-	-	-	-	-	36.07160	36.07160	In Progress
43	RRSMP/25-26 Samastipur/04	6201010350201	Sobhit Sah ke Char se Sambhupatti Post Office tak	0.450	33.596	27.202	26(CMBD)25-26 Dt.-19.09.2025	12.08.2026	In Progress	PCC	-	-	-	-	-	19.52035	19.52035	In Progress

Divisional Accounts Officer
RWD, Works Division Samastipur

Executive Engineer
RWD, Works Division Samastipur

अधियाचना हेतु प्रमाण पत्र

प्रमाणित किया जाता है कि R.R.S.M.P..... योजनान्तर्गत :-

1. पथ/पुल Lawhaffer Chouk to Lawhaffer में कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।


कनीय अभियंता

ग्रामीण कार्य विभाग
कार्य प्रशाखा, AIR 11/2/03


सहायक अभियंता

ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल, AIR 11/2/03

कार्यपालक अभियंता

ग्रामीण कार्य विभाग

कार्य प्रमंडल, AIR 11/2/03