### कार्यपालक अभियंता का कार्यालय, ग्रामीण कार्य विमाग, कार्य प्रमण्डल, हिलसा (नालन्दा।)

[Email Id-ee.hilsa.rwd@gmail.com] पत्र संख्या ...24/2 डाइर हिलसा, दिनांक . 20-//-2025

प्रेषक.

कार्यपालक अभियंता, ग्रामीण कार्य विभाग, कार्य प्रमंडल, हिलसा।

सेवा में.

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव, ग्रामीण कार्य विभाग, बिहार, पटना।

विषय:- RRSMP-(GEN) योजना अन्तर्गत राशि का अधियाचना समर्पित करने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि RRSMP-(GEN) योजना अन्तर्गत अधियाचना विहित प्रपन्न में तैयार कर समर्पित की जा रही है। अनु0:—यथोक्त।

विश्वासभाजन

कार्यपालक अभियंता, ग्रामीण कार्य विभाग, कार्य प्रमुंडल, हिलसा।

Name of the Works Division > Hilsa

	HB				1-	T -	(L)		,	1 -	_			2 "	
	certified				1	LL RSMP/2							2	St. Package No. No.	
	It is certified that Physical & Financial Progress has been updated in MIS.	1020080350081	1020080350080		1020080350084		1020080350095		1020080350093			92	Project ID as per MS		
	ial Progress has t	brahm sthan T02 to Dulari bigha (TRACK42)	L092- Ekangaryarai	lodipur (TRACK40)	L090-T01 koshiawan to	Kharjama (TRACK50)	Ekangarhilsa Tan	To Mandirsa Par		7: "	lslampur		4-	Vame of Road	
	een upd:	1.21		1.64		0.920		0.775		Š				AA Length (in km.)	
	ated in MIS,	96.393		107.953		59.712		56.9710		43.9110		1	,	Administrative Approval (construction work) Amount (in Lakh)	
		64.80587		78.40313		44.75431		40.36696		29,99905		7	- Hall	Agreement (construction work) Amount (in	-
				-	07	//CMBD/	/2025-2	26						Agreement No. & Date	
		29-04-2026				29-04-2026		29-04-2026		29-04-2026		9		Date of Completion as per Agreement	-
		Ongoing		Ongoing		Ongoing		Ongoing	Ongoing		Ongoing			Actual Date of Completion	
		WBM in Progress WBM in Progress			WBM in Progress		WBM in Progress		WBM in Progress		Ξ		Actual Date of (WBM/WMM/ Completion BM/SDBC etc.)	-	
		0.00		0.00		0.00		0.00		0.00		12		Value of IR1 (in min'	
-		0.00		0.00		0.00		0.00		0.00		55	(man ma)	Thickness of Bitumen Layer (in mm)	
	9-1	0.00		0.00		0.00		0.00		0.00			(m %)	Value of Bitumen Content	
)		0.00		0.00		0.00		0.00		0.00		2	Lakh)	Total Previous Allotted Amount (in	
-		0.00	8	8		0.00		0.00		0.00				Upto date Expendature as per MIS (in	
	6.81522			4.62432		5.40356		7.36462		4.84226			Value of Work Done (in Lakh)		
	6.81822			462432		A STATE OF THE STA		7.36462		4.84226			Current Demand (in Lakh)		
								\			19		S. Indian	Remarks	

Note:-

Above Signed Copy along with Forwading Letter & Utilisation Certificate must be uploaded in MIS. Signed Hard Copy and Soft Copy (in excell) of recorded IRI is enclosed (As Applicable).

RWD, Works Division Hilsa

Senior D.A.O.D.A.O.

Mosky Division Hilsa

#### **GFR 12-B**

[See Rule 256 (2)]

# FORM OF UTILIZATION CERTIFICATE

(1) Certified that out of the Loan of Rs-1797.40924, Sanctioned under
DDSMP (CEN) in favour of EE RWD HILSA, during the year -2024-23 an
amount of Rs-1797.30707 has been utilized for the purpose for which it was
sanctioned and that the balance of Rs-0.10217, remaining unutilized at the chu
of the year-2024-25 has been surrendered to the Government (vide
No, dated)/ will be adjusted towards the loan payable
during the next financial year.

(2) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Kinds of checks exercised

1.

2.

3.

4.

Divisional Accounts Officer Rural works Department Works Division, Hilsa **Executive Engineer** 

Rural works Department

orks Division, Hilsa.

## कार्यपालक अभियंता का कार्यालय, ग्रामीण कार्य विमाग, कार्य प्रमण्डल, हिलसा (नालन्दा।)

## अधियाचना हेतु प्रमाण-पत्र

प्रमाणित किया जाता है कि MMGSY-AWSESH(Gen) योजनान्तर्गत पैकेज सं0-RRSMP/24-25 Hilsa/02 के अन्तर्गत पथ:-

- 1- L042 Islampur Nischalganj Path to Khedu Bigha
- 2- Telhara Islampur Path To Mandirsa Par
- 3- L093-Ekangarhilsa T 01 to Kharjama (TRACK50)
- 4- L090-T01 koshiawan to lodipur (TRACK40)

5- L092-Ekangarsarai brahm sthan T02 to Dulari bigha (TRACK42) पथ में कराये गये कार्य की गुणवत्ता जॉच की गयी है जो निर्धारित मानक / विशिष्टियों के अनुरूप है।

अधतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है। जिसका

सत्यापन कर लिया गया है।

कनीय अभियंता ग्रामीण कार्य विभाग.

कार्य प्रशाखा, एकंगरसराय

सहायक अभियंता ग्रामीण कार्य विभाग

कार्य अवर प्रमंडल, एकंगरसराय

कार्यपालक अभियंता, ग्रामीण कार्य विभाग, कार्य प्रमंडल, हिलसा।